GREATER TZANEEN MUNICIPALITY



DRAFT ANNUAL PERFORMANCE REPORT 2019-2020

Office of the Municipal Manager

Contact no: 015-307 8002



Contents Introduction 6 1.1 1.2 GTM Strategy Map for 2019/208 2. 2.1 Economic Growth KPA 3.2 2.3 2.4 2.5 2.5.1 2.5.2 2.5.3 2.5.4 Community Services Department70 2.5.5 Electrical Engineering Department......71 2.5.6 Engineering Services Department73 2.5.7 2.6 Overall Municipal Performance for 2019/2077 Conditional Grant Activities for 2019/2079 3. Capital Projects for 2019/2084 4. 5. Performance of Service Providers during 2019/20......100 6. 7. 7.1 Recommendations for improving institutional performance Error! Bookmark not defined. 8.



List of Abbreviations

AC Audit Committee

AFS Annual Financial Statements

AGSA Auditor General South Africa

APR Annual Performance Report

ATR Annual Training Report

BAC Bid Adjudication Committee

BDC Blue Drop Certificate

BEC Bid Evaluation Committee

BSC Bid Specifications Committee

CBP Community Based Planning

CFO Chief Financial Officer

CoGTA Department of Cooperate Governance & Traditional Affairs (National)

CoGHSTA Department of Cooperative Governance, Human Settlements and Traditional Affairs (Limpopo)

CORP Corporate Services Department

CSD Community Services Department

CWP Community Works Programme

DBSA Development Bank of Southern Africa

DOC Drop-Off Centre

DWA Department of Water Affairs

DMP Demand Management Plan

EED Electrical Engineering Department

EIA Environmental Impact Assessment

EPMS Employee Performance Management System

EPWP Expanded Public Works Programme

ESD Engineering Services Department

FBE Free Basic Electricity

GRAP Generally Recognised Accounting Practice

GTEDA Greater Tzaneen Economic Development Agency

GTM Greater Tzaneen Municipality

HDA Housing Development Agency



HH Household

HR Human Resource (department)

IDP Integrated Development Plan

Km Kilometre

KPA Key Performance Area

KPI Key Performance Indicator

KWH Kilowatt Hour

LED Local Economic Development

LEDET Limpopo Economic Development Environment and Tourism

LGSETA Local Government Sector Education and Training Authority

LLF Local Labour Forum

MDM Mopani District Municipality

MFMA Municipal Finance Management Act

MFMP Municipal Finance Management Programme

MIG Municipal Infrastructure Grant

MM Municipal Manager

MoU Memorandum of Understanding

MPAC Municipal Public Accounts Committee

MSCOA Municipal Standard Charter of Accounts

MVA Mega Volt Ampere

NDPG Neighbourhood Development Programme Grant

NERSA National Energy Regulator of South Africa

NT National Treasury

PED Planning and Economic Development Department

PMS Performance Management System

PMT Political Management Team

PT Provincial Treasury

RAL Road Agency Limpopo

SANS South African National Standards

SAPS South African Police Service

SCM Supply Chain Management

SCMU Supply Chain Management Unit



SDBIP Service Delivery and Budget Implementation Plan

SDF Spatial Development Framework

SEDA Small Enterprise Development Agency

SITA State Information Technology Agency

ToW Transporter of Waste

WSP Workplace Skills Plan



Introduction

1.1 Municipal Planning and reporting for 2019/20

The 2019/20 performance of Greater Tzaneen Municipality was monitored through the Service Delivery and Budget Implementation Plan (SDBIP). The SDBIP for 2020/19 was drafted in line with the approved IDP and Budget, after consultation sessions with all departments. The SDBIP contains the budget allocations per vote (revenue and expenditure) as well as service delivery targets expressed in terms of Key Performance Indicators (KPIs), programmes and projects, per department. The Mayor approved the 2019/20 SDBIP on the 25th of June 2019. Quarterly SDBIP performance reports were submitted to Council to ensure that Council is kept up to date with the progress made in implementing the SDBIP.

A detailed breakdown of quarterly progress with project implementation during 2019/20 is contained in the quarterly SDBIP reports. The Annual Performance Report however considers the performance of the organisation at year end, an evaluation of overall performance for the 2019/20 financial year compared to the performance of the previous year (2018/19) and the report also reflects the reasons for deviation from the planned targets as well as efforts made to address performance, which was not met as planned.

1.2. Procedure for performance reporting during 2019/20

GTM utilizes an electronic reporting system to promote accurate and timeous reporting. The system allows departments to report their performance on a monthly basis with supporting documentation uploaded onto the system. The Internal Audit Division utilizes the electronic system to audit the performance reported by departments.

The actual performance reported on the system, and presented in this report, has been colour coded as follows:

| | Result level | Coding of Results |
|----|--|-------------------------------|
| R | 0% <= Actual/Target <= 74.999% | KPI target not met |
| 0 | 75 0% <= Actual/Target <= 99.999% | KPI target almost met |
| G | Actual meets Target (Actual/Target = 100%) | KPI target achieved |
| G2 | 100 1% <= Actual/Target <= 149.999% | KPI target well met |
| В | 150 0% <= Actual/Target | KPI target extremely well met |

Each SDBIP KPI and Project has a unique reference number on the electronic reporting system (which can be seen in Tables 1 to Table 6 on the following pages below). The projects and KPIs, for each department, are reported on as per the Key Performance Areas (KPA's) and strategic objectives of Council, as contained in the Strategy map in the IDP (presented below)


The Strategy map consists of 3 Key Performance Areas, wherein Economic Growth and Service Delivery aligns with the two similar KPAs of the Department of Cooperative Governance and Traditional Affairs. The KPA of Good



Governance however incorporates the CoGTA KPAs of Financial Viability and Management as well as Municipal Transformation and Organisational Development.

Furthermore, the CoGTA KPA of Spatial Rational is incorporated in the GTM KPA of Economic Growth along with elements of the KPA Municipal Transformation and Organisational Development (Learning & Growth perspective). It should however also be noted that elements of organizational transformation can be found in the Learning and Growth Perspective of all three of the municipal KPAs.

1.2 GTM Strategy Map for 2019/20



2. Performance per Key Performance Area

2.1 Economic Growth KPA

The Economic Growth KPA is aimed at ensuring an increased income for all. This will be achieved through the following strategic objectives:

- Objective LED 1: Increased investment in the GTM economy
- Objective LED 2: Create a stable and an enabling environment by attracting suitable investors
- Objective LED 3: Enhanced Integrated Developmental Planning
- Objective LED 4: Develop a high performance culture for a changed, diverse, efficient and effective local government

Table 1 presents the progress made in achieving the performance target set for the objectives listed above during the period 1 July 2019 to 30 June 2020 compared to the previous year's performance.

| Table | 1: Year-end | result for the | KPA Econom | ic Growth 20 | 19/20 | <u> </u> | <u> </u> | | | | | | | Saura of |
|-------|---|---|---|---|------------------------------------|----------|------------------|--------|-------------------|--------|-----------|---|---|--|
| | Doomonoible | Ctuata ula | | | December of Huit | | Revised | YTD | | | Year to D | ate Values ending June 2020 | | Source of Evidence |
| Ref | Responsible Department | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseline | Annual Target | Actual | Revised Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | |
| D1 | Office of the Municipal Manager - Strategic Support | Develop a high performance culture for a changed, diverse, efficient and effective local government | Individual Performance Management | # of performance assessments for Sect 56/57 Managers | Number | 0 | 2 | 1 | 2 | 1 | R | 18/19 Annual Assessments was delayed and only held on the 4th of Feb 2020. Thereby also delaying the Mid-year assessments, the national lockdown then resulted in the Mid-year assessments not being done by end of June '20 Since the panel could not be convened. | Mid-year and Annual assessments for 2019/20 must be combined. | Mid-year and Annual Assessment reports Invitations |
| D2 | Office of the Municipal Manager - Strategic Support | Develop a high performance culture for a changed, diverse, | Individual Performance Management | # of Senior Managers (MM & Directors) with signed performance | Number | 3 | 7 | 0 | 7 | 0 | R | The late approval of the budget and IDP, on 26 June, due to COVID, delayed the drafting of the SDBIP & Performance Agreements | Agreements will be signed in July and August 2020 | Performance Agreements |



Table 1: Year-end result for the KPA Economic Growth 2019/20 Source of Year to Date Values ending June 2020 Revised **Evidence** YTD **Description of Unit** Responsible Strategic **KPI Name** Ref **Programme** Baseline Annual Corrective Department Objective of Measurement **Actual** Revised **Target** Actual Rating Reason for Deviation Measures Target Taken efficient and agreements effective local by 30 June aovernment D4 # of IDP Rep 5 5 3 5 3 Invitations Office of the Create a Integrated Number COViD19 Regulations Rep forum will Municipal stable and an Development forum commence after Attendance prohibited gatherings such Manager enabling Planning COVID 19 Register meetings as Rep Forums. Minutes Strategic environment regulation Support by attracting agrees to the suitable gatherings. investors D6 Office of the Create a Integrated Final IDP Number 1 1 G None None Final IDP Development approved by Council Minutes Municipal stable and an Manager -Council by Acknowledgement enabling Planning 31 May Strategic of receipt by environment CoGHSTA & Support by attracting annually suitable Treasury investors 100 81 Some capital spent on roll-D38 Office of the 88.70 100 81 Roll-over of Create a Budget % of capital Percentage Capital Project Municipal stable and an management spent on over projects prior to projects to Expenditure Manager enabling projects as adjustment in February, avoided report when these projects were Strategic environment prioritised in Annual IDP Support IDP for incorporated into the current-Capital by attracting year budget and IDP suitable specific year programme investors D172 # of active 0 502 502 **EPWP Beneficiary** Engineering Increased Job Creation Number В The municipality counter Not required Services -236.73 funded the EPWP grant investment in jobs through 236.73 Capital project Director the GTM the Engineering economy municipal jobs register **EPWP** Services projects (Full time equivalent) D192 Planning and Enhanced Spatial # of Number 0 4 6 4 6 В There were no new items for Invitations Not applicable Socio-Integrated Planning **SPLUMA** Minutes & discussion **Fconomic** developmental tribunal Attendance Register Development planning sittings



Table 1: Year-end result for the KPA Economic Growth 2019/20 Source of Year to Date Values ending June 2020 Revised Evidence YTD Responsible Strategic **Description of Unit** Ref **KPI Name** Baseline **Programme** Annual Corrective Department Objective of Measurement **Actual** Revised **Target** Rating Actual Reason for Deviation Measures Target Taken - Town Planning D193 Planning and Enhanced Spatial Formulation Q1: Land Use 0 100 60 100 60 Service provider could not Meeting with the LUMS Integrated Planning of land use Scheme completed provide the required Council Socioservice provider by 30 Sept '19 Resolution Economic developmental scheme for document. GTM area as Development planning (80%) Covid-19 also affected the Promulgation - Town per SPLUMA Q2: Land Use progress on the project notices Planning Scheme adopted by Council by 30 Nov '19 (10%) Q3: Promulgation of Land Use Scheme by 30 March '20 (10%) Q4: n/a D194 Planning and Enhanced Integrated Formulation Q1: Draft Land Audit 0 100 100 100 100 G None None Draft Land Audit Socio-Integrated Human of a Land Report submitted by Report Council Settlements Economic developmental Audit report 30 Sept '19 Development planning for entire Q2: Final Land Audit Resolution - Land and GTM area Report submitted to Human Council by 30 Dec '19 Settlements Q3: n/a Q4: n/a G EXPO D195 Planning and Create a Enterprise # of Number None None Agricultural Programme stable and an Socio-Development EXPO Report Economic enabling Expos Development environment - Socioby attracting economic suitable development, investors Tourism and LED



Table 1: Year-end result for the KPA Economic Growth 2019/20 Source of Year to Date Values ending June 2020 Revised Evidence YTD Responsible Strategic **Description of Unit KPI Name** Ref Programme Baseline Annual Corrective Department Objective of Measurement **Actual** Revised Rating **Target** Actual Reason for Deviation Measures Target Taken D196 Job Creation # of jobs Number 2 663 2 400 1 478 2 400 1 478 R Lack of initiatives for the new Implement the Monthly Job Planning and Increased Socioinvestment in created LED Strategy jobs creation register Economic the GTM through and register all municipal capital projects Development economy as EPWP - Socio-LED initiatives economic development. and Capital Tourism and Projects LED D197 Planning and 4 4 6 4 6 No meeting held due to Enhanced Integrated # of Housing Number Not applicable Attendance Register Socio-Integrated Human Consumer lockdown restrictions developmental Education Minutes Economic Settlements Development planning initiatives - Land and Human Settlements D198 Q1: Formalise a task 100 100 100 100 TOR Planning and Create a Informal Regulate 4 G None None Sector informal Council Sociostable and an team to regulate the Informal Sector Resolution Economic enabling Support Sector Development environment Economy economy, develop By-Law - Socioby attracting Terms of Reference Promulgation economic suitable for the committee Workshop development, (25%)invitation and investors Q2: TOR and Task Tourism and attendance I FD Team and By-law register ITEM approved by Council by 30 Dec '19 (25%) Q3: Arrange and conduct a workshop for informal traders on the implementation of the Informal Sector Strategy and By-law (25%)Q4: By-law on Street



Table 1: Year-end result for the KPA Economic Growth 2019/20 Source of Year to Date Values ending June 2020 Revised Evidence YTD Responsible **Description of Unit** Strategic **KPI Name** Ref **Programme** Baseline Annual Corrective Department Objective of Measurement **Actual** Revised **Target** Rating Actual Reason for Deviation Measures Target Taken Trading promulgation concluded. (25%) # of SMME's 34 50 50 D199 Planning and SMME 1 013 1 013 High number of SMMES Attendance Increased Number Not applicable Register of events Socioinvestment in Development supported assisted with permit and **Fconomic** the GTM business registration during Development economy Covid-19 Lock down - Socioeconomic development. Tourism and LED 100 100 100 Draft & Final D201 Planning and Create a Q1: Draft Incentive 0 100 Draft completed, delay in Investment Incentive To serve the Sociostable and an Attraction Policy (50%) Incentive Policy Policy receiving the necessary item in council enabling Q2: Incentive policy comments ,the item could Council Fconomic Resolution Development environment adopted by Council not serve in council by 30 Dec '19 (50%) - Socioby attracting Q3: n/a suitable economic development. Q4: n/a investors Tourism and LED Q1: Review (20%) GTEDA 0 100 100 100 100 GTFDA SI A D204 Planning and Increased There was delay by GTEDA Business Plan Investment Socioinvestment in Attraction Support and conclude a to submit its business plan and the SLA **Annual Business** Plan Economic the GTM Service Level and signing of the SLA signed Development Agreement with GTM approved economy - Director GTEDA by end of IDP Planning and August '19 (20%) Economic Q2: Consultations with GTEDA on LED Development strategy and budget requirements (30%) Q3: Review the **GTEDA Annual** Business Plan for 20/21 Financial year for inclusion in IDP (20%)



| | Daamamaihla | Cámata mia | | | Description of Unit | | Revised | YTD | | | Year to Da | ate Values ending June 2020 | | Source of Evidence |
|-----|---|---|---|--|--|----------|------------------|--------|-------------------|--------|------------|--|--|---|
| Ref | Responsible Department | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseline | Annual Target | Actual | Revised Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | |
| | | | | | Q4: GTEDA Business plan projects included in the GTM IDP for 20/21 (10%) | | | | | | | | | |
| 213 | GTEDA - CEO GTEDA | Create a stable and an enabling environment by attracting suitable investors | Investment Attraction | # of committed investors secured | Number | 4 | 1 | 2 | 1 | 2 | В | -Department of Rural Development for training of Monye-le-shako on shoe manufacturing in China. -funding for 20 C0- operatives by SEDA | Non required | Service Level Agreement/ MOU (Makgoba Dieplaagte, Manufacturing and Agro- processing) |
| 223 | Corporate Services - Human Resources | Develop a high performance culture for a changed, diverse, efficient and effective local government | Individual Performance Management | % of Level 3 employees with signed Performance Plans | Percentage | 0 | 100 | 0 | 100 | 0 | R | It was anticipated that the draft Performance Management Policy would be approved to guide the cascading of Performance Management System, unfortunately, Council referred the draft policy back. Management was could not implement cascading of the system in the absence of policy approval. It was also anticipated that a PMS Officer would have been employed to facilitate the development and signing of work plans. Unfortunately, the employment of PMS Officer was delayed to first address certain concerns regarding the position. | Approval of the policy by Council will ensure the performance management system is implemented. Efforts to finalise the PMS Policy by Council would be pursued to ensure that the policy is finalised. | Staff Establishment Signed Performance Plans |



Table 1: Year-end result for the KPA Economic Growth 2019/20 Source of Year to Date Values ending June 2020 Revised **Evidence** YTD Responsible Strategic **Description of Unit KPI Name** Ref **Programme** Baseline Annual Corrective Department Objective of Measurement Revised **Actual** Rating **Target** Actual Reason for Deviation Measures Target Taken D232 GTEDA -SMMF Number of Number 0 4 6 6 В Non required. Create a 4 -Nkowankowa community Approved CEO GTEDA stable and an Development Information Seminars Report hall. enabling sharing -All Jov/Darsorts Signed Attendance environment seminars -Agro-processing. -China training. Registers by attracting convened suitable -Nkowankowa LEDET investors roadshow. -Sewing by Try Easy Solutions. D233 GTEDA -SMMF 0 2 2 -Facilitated 2 workshops (1 Create a Number of Number Non required Approved CEO GTEDA stable and an Development networking during second and third networking enabling sessions quarter respectively) sessions report facilitated Signed environment Attendance by attracting with funding Registers suitable agencies investors Signed MOU D234 GTEDA -SMME 0 2 2 -signed 2 MOUs but 2 were The MOUs will Create a Number of Number 4 4 CEO GTEDA not signed as meetings were be signed once stable and an Development partnerships secured cancelled due to the the lockdown enabling environment lockdown. has been lifted by attracting and both parties suitable can meet to finalize it. investors 1 unsigned MOU with University of Limpopo. 1 unsigned MOU with Renesys GTEDA -2 -Facilitated funding for 12 D235 Create a Proiect Number of Number 0 2 Non required Engagement CEO GTEDA stable and an Management LED projects Agricultural co-operatives. Report -Submitted application for implemented Attendance enabling Investment environment and Trade (Facilitate funding of an incubator. Register by attracting funding for Proof of suitable Agricultural correspondence investors Business)



Table 1: Year-end result for the KPA Economic Growth 2019/20 Source of Year to Date Values ending June 2020 Revised **Evidence** YTD Responsible Strategic **Description of Unit KPI Name** Baseline Ref Programme Annual Corrective Department Objective of Measurement **Actual** Revised **Target** Rating **Reason for Deviation** Actual Measures Target Taken D236 GTEDA -Create a Project Number of Number 0 Facilitated a session by Non required Engagement CEO GTEDA stable and an Management LED projects Darsots SA to assist farmers Report with off-take agreements for Attendance enabling Investment implemented and Trade (Facilitate Register environment tomatoes. funding for Proof of by attracting suitable Tzaneen correspondence investors Farmer Support Facility) D237 GTEDA -Number of 0 4 4 4 -I etaba show Non required Create a Project Number G Approved Exhibition Report CEO GTEDA stable and an Management Promotional -Agric Expo enabling Investment -School entrepreneurship Attendance events and career exhibition environment and Trade attended and Register exhibited by attracting suitable investors D240 GTEDA -Effective and % of 0 50 50 50 50 ICT infrastructure updated ICT Infrastructure Governance Percentage Laptops and CEO GTEDA Efficient mSCOA computers will Implementation and Administration Implemented be procured in Plan administration Progress Report (GTEDA) the 2020/21 financial year

Table 2 presents a summary of the results for the Economic Growth KPA, from this it can be seen that only **72%** of the targets set were achieved, an improvement from the **66%** achieved for 2018/19.



| Table 2 | : Economic Growth KPA - Summary of Result | s for 2019/20 | | |
|---------|---|-------------------------|---------------------|---------------|
| Colour | Coding | Key to the Colour Codes | No of KPIs/Projects | % in category |
| R | KPIs with no targets or actuals in the selected period. | KPI Not Met | 7 | 28% |
| 0 | 0% <= Actual/Target <= 74.999% | KPI Almost Met | 1 | 4% |
| G | 75 0% <= Actual/Target <= 99.999% | KPI Met | 9 | 36% |
| G2 | Actual meets Target (Actual/Target = 100%) | KPI Well Met | 0 | 0% |
| В | 100 1% <= Actual/Target <= 149.999% | KPI Extremely Well Met | 8 | 32% |
| | | Total KPIs | 25 | |

The key issues that contributed to the underperformance in terms of the targets set to ensure Economic Growth are:

- **Performance Management**: delay in the signing of Performance Agreements and also not conducting mid-year evaluations due to COVID 19 lockdown. The cascading of the signing of performance plans to level 3 Managers were also not implemented as planned.
- Poor performance by the Consultant appointed to develop a Land Use Management Scheme for GTM.
- GTEDA: Partnerships for SMMEs not secured as planned.



3.2 Service Delivery KPA

The Service Delivery KPA is aimed at ensuring a sustainable quality of life, which will be achieved through the strategic objectives outlined below:

- Objective SD 1: Improve access to affordable and sustainable basic services
- Objective SD 2: Optimise and sustain infrastructure investment and services
- Objective SD 3: Enhanced sustainable environmental management and social development
- Objective SD 4: Develop and build skilled and knowledgeable workforce

Table 3 presents the progress made in achieving the performance target set for the objectives listed above during the period 1 July 2019 to 30 June 2020 compared to the previous year results.

| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|--|---|---|---------------------------------------|--------------|------------------|---------------|-----------------------|--------|-------------|---|--|---|
| | Responsib | | | | | | Revised | | | Υ | ear to Date | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| D40 | Office of the Municipal Manager - Disaster Manageme nt | Enhance sustainable environmental management and social development | Disaster Management | # of disaster awareness campaigns conducted | Number | 13 | 15 | 17 | 15 | 17 | G2 | Due to the covid19 restrictions no disaster awareness campaign where conducted | To conduct the disaster awareness campaign after the covid19 restrictions are lifted | Annual Programme for Awareness Campaigns Attendance Registers Invitations |
| D43 | Office of the Municipal Manager - Disaster Manageme nt | Enhance sustainable environmental management and social development | Disaster Management | % Disaster incidences responded to within 72-hours | Percentage | 100 | 100 | 100 | 100 | 100 | G | None | None | Disaster Relief forms |
| D44 | Office of the Municipal Manager - | Enhance sustainable environmental management | Youth, Gender and Disability support | # of new Jobs created by Municipal projects for youth | Number | 89 | 267 | 222 | 267 | 222 | 0 | Very few jobs are being implemented because of the COVID 19 pandemic. At level 5 only projects related to roads and | More job opportunities will be given to the youth in the future when | Municipal Projects Beneficiary Lists |



| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|--|---|--|---------------------------------------|--------------|------------------|---------------|-----------------------|--------|------------|--|---|--|
| | Responsib | | | | | | Revised | | | Y | ear to Dat | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| | Office of the Mayor | and social development | | | | | | | | | | those that impacted on COVID 19 were opened. | opportunity is available. | |
| D45 | Office of the Municipal Manager - Office of the Mayor | Enhance sustainable environmental management and social development | Youth, Gender and Disability support | # of new Jobs created by Municipal projects for women | Number | 578 | 333 | 494 | 333 | 494 | В | Very few job opportunities are being created because of the COVID 19 pandemic. Only road projects and those that impacted on COVID 19 were opened at this level | More job opportunities will be given to women in the future. | Consolidated Job creation reports Beneficiary List |
| D46 | Office of the Municipal Manager - Office of the Mayor | Enhance sustainable environmental management and social development | Youth, Gender and Disability support | # of new Jobs created by Municipal projects for disabled persons | Number | 1 | 13 | 7 | 13 | 7 | R | No job opportunities were suitable for people with disability since very few job opportunities are created because of the COVID 19 pandemic. Only projects that were impacting on COVID19 were opened at this level. | More job opportunities will be offered to people with disability in the future. | Municipal Project Beneficiary List |
| D101 | Corporate Services - Human Resources | Develop and build skilled and knowledgeable workforce | Capacity building | % of employees included in Annual Workplace Skills Plan trained as planned | Percentage | 0 | 100 | 73.12 | 100 | 73.12 | 0 | The training interventions were affected by Lockdown restrictions and adjustment of budget with an amount of R400 000 . | The KPI will be revised during adjustment to only calculate the intervention per quarter, as it now affect the calculations negatively. | WSP training plan Training plan progress report (monthly) Training attendance registers Training Approval Memo |
| D102 | Corporate Services - Human Resources | Develop and build skilled and knowledgeable workforce | Human Resource Management | % of municipal budget spent on implementing the Work Place Skills Plan | Percentage | 0.20 | 1 | 0 | 1 | 0 | R | Limited budget | For Council to budget 1% of operational budget | Municipal Operational Budget Training Budget Spent |



| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|--|-----------------------------|---|--|--------------|------------------|---------------|-----------------------|--------|------------|--|---|---|
| | Responsib | | | | | | Revised | | | Υ | ear to Dat | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| D104 | Community Services - Environme ntal Manageme nt | Enhance sustainable environmental management and social development | Environmental Management | Purchase Mobile Air Quality monitoring station and calibrate annually | Q1: Draft Specifications and submit to SCM (5%) Q2: Procurement of a service provider completed (5%) Q3: Re-advertisement of bid completed (20%) Q4: Delivery of Air Quality Monitoring equipment completed (80%) (100%) | 0 | 100 | 20 | 100 | 20 | R | Specifications were done and submitted. Due to financial constraints we had to wait for the price money from LEDET which took time to pay and give us proof of payment. After LEDET had paid there was a problem with lock down level 5. Lock down affected finalization of procurement process. It was impossible for the supply chain committees (evaluation and adjudication committees) to meet (face to face meetings) because of social distancing to evaluate and adjudicate the tenders. | Project should be carried over to the next financial year 2020-2021. | Specification s Service Provider Appointment letter Delivery note |
| D107 | Community Services - Parks, Recreation and Cemeteries | Optimise and sustain infrastructure investment and services | Cemetery Management | # of cemeteries maintained | Number | 0 | 8 | 7.42 | 8 | 7.42 | 0 | Due to lock down, we were only burying corps and not able to maintain the old inactive grave yards near Coca cola and grave site at Flora park. All our parks workers were not working due to corona virus rules. | We will go back to weekly and monthly maintenance program when lock down allows everyone to go back to work | Monthly Reports Supervisor Checklists |
| D108 | Community Services - Environme ntal Manageme nt | Enhance sustainable environmental management and social development | Environmental Management | # of environmental contravention and compliance notices issued | Number | 60 | 60 | 164 | 60 | 164 | В | deviated from normal duties to focus on COVID-19. We had to do a lot of compliance notices because of the situation of COVID-19 | None | Compliance Notices Contraventio n Notices |



| Table | 3: Year-end | result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|--|-----------------------------|--|---------------------------------------|--------------|------------------|---------------|-----------------------|--------|------------|--|--|---|
| | Responsib | | | | | | Revised | | | Υ | ear to Dat | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| | | | | | | | | | | | | pandemic. Compliance notices and approval letters were issued to churches. Compliance monitoring of funerals was also done. | | |
| D109 | Community Services - Environme ntal Manageme nt | Enhance sustainable environmental management and social development | Environmental Management | Climate change and Adaptation Strategy submitted to Council by 30 April '20 | Number | 0 | 1 | 0 | 1 | 0 | R | Strategy not adopted due to lockdown. Consultations with stake holder was not done. | Strategy should be adopted after lifting of lockdown. | Climate change and Adaptation strategy Council Minutes |
| D110 | Community Services - Environme ntal Manageme nt | Enhance sustainable environmental management and social development | Environmental Management | Green Economy strategy and action plan submitted to Council by 31 March '20 | Number | 0 | 1 | 1 | 1 | 1 | G | None | None | Green Economy Strategy Action Plan Council Minutes |
| D111 | Community Services - Environme ntal Manageme nt | Enhance sustainable environmental management and social development | Environmental Management | % of water samples that comply with SANS 0241 | Percentage | 86.66 | 85 | 57.57 | 85 | 57.57 | 0 | No samples were collected because the National Health Laboratory Services which is doing our assessments is concentrating on COVID-19 testing samples. They are unable to process the water samples. | Resume collection of water samples in the 20/21 financial year after the lock downs when NHSL is back at its normal work. The other option which might be expensive is that we can submit samples to an accredited lab since NHLS is focusing on | Annual Sampling points Map Annual Sampling programme Register of sampling results |



| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|--|-----------------------------|--|---------------------------------------|--------------|------------------|---------------|-----------------------|--------|-------------|---|---|--|
| | Responsib | | | | | | Revised | | | Y | ear to Date | Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| | | | | | | | | | | | | | analysing COVID-19 samples. There is no budget to can pay a private laboratory because they are expensive | |
| D112 | Community Services - Environme ntal Manageme nt | Enhance sustainable environmental management and social development | Environmental Management | Environmental Awareness Strategy approved by Council | Number | 0 | 1 | 0 | 1 | 0 | R | We have developed a draft for the Environmental Strategy. The strategy was supposed to be taken for stake holder engagement, COVID-19 lock down disturbed the process of meeting the stakeholders and approval by council | We are waiting for the COVID-19 lock down to allow for meetings. The KPI will be carried over to 2020-2021 for finalization. | Environment al Awareness Strategy Action Plan Council Minutes |
| D113 | Community Services - Libraries | Enhance sustainable environmental management and social development | Library Services | # of library users | Number | 0 | 96 400 | 80 645 | 96 400 | 80 645 | 0 | The 5 GTM libraries were closed from 19 March 2020, due to the risk of infection by COVID-19. | Library staff continued working from home, drafting innovative submissions on the Library Mission and Vision, Library Values and Library Slogans, and assisting DSAC officials, GTM cleaning officials and Councillors at the libraries | Tattletape statistics (5 libraries) Monthly Reports (5 libraries) |



| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|--|--|---|---|--------------|------------------|---------------|-----------------------|--------|------------|---|---|---|
| | Responsib | | | | | | Revised | | | Y | ear to Dat | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| | | | | | | | | | | | | | when needed. MSCOA training was held for key library personnel. The Library Manager drafted a detailed report in response to DTM's Work Study Investigation Report, Version 2. The findings of DTM's report, if approved, would severely impact library user numbers. | |
| D114 | Community Services - Parks, Recreation and Cemeteries | Enhance sustainable environmental management and social development | Maintenance of parks and open spaces | Purchase grass cutting machines | Q1: Not applicable Q2: Draft Specifications and submit to SCM (5%) Q3: Procurement of a service provider completed (5%) Q4: Delivery of Grass cutting machines completed (90%) | 0 | 100 | 9 | 100 | 9 | R | SCM process were not finalized due to COVID-19 lock down. | To be included in 2021 budget. | Specification s Service Provider Appointment letter Delivery note |
| D115 | Community Services - Parks, Recreation and Cemeteries | Improve access to sustainable and affordable services | Sport, Arts and Culture | Fencing of cemetery Lesedi Regional Cemetery (Lenyenye) | Q1:Draft Specifications 2.5%) and submit (2.5%) to SCM (5%) Q2: Procurement of a service provider completed (5%) Q3: Physical construction at 50% (50%) Q4: Fencing of cemetery | 0 | 100 | 100 | 100 | 100 | G | None | None | Specification s Service Provider Appointment letter Completion Certificate |



| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|--|---------------------------------|---|--|--------------|------------------|------------------|-----------------------|------------------|------------|--|--|---|
| | Responsib | | | | | | Revised | | | Υ | ear to Dat | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| | | | | | Lesedi Regional Cemetery completed (40%) | | | | | | | | | |
| D116 | Community Services - Parks, Recreation and Cemeteries | Improve access to sustainable and affordable services | Sport, Arts and Culture | Ablution block with change room at Lesedi Regional Cemetery (Lenyenye) | Q1: Draft Specifications 2.5%) and submit (2.5%) to SCM (5%) Q2: Procurement of a service provider completed (5%) Q3: Physical construction at 50% (50%) Q4: Ablution block with change room at Lesedi Regional Cemetery completed (40%) | 0 | 100 | 100 | 100 | 100 | G | None | None | Specification s Service Provider Appointment Letter Completion Certificate |
| D117 | Community Services - Waste Manageme nt | Enhance sustainable environmental management and social development | Waste Management Services | R-value spent on waste management | R-value | 0 | 82 084 663 | 73 818 982.39 | 82 084 663 | 73 818 982.39 | 0 | 1) Low Spending a) Vacancies exist due to SLOW procurement of staff which are budgeted- for b) Overtime control is strictly adhered to c) Budget-reconciliations are not effected within the expenditure-month | 1) Budget control a) Control-accountability should be centralised b) Turn-around time i.t.o. budget reconciliations should reflect in specific in the expendituremonth | Monthly Expenditure- reports |
| D118 | Community Services - Waste Manageme nt | Enhance sustainable environmental management and social development | Waste Management Services | # of Rural Waste Service Areas serviced (Level 2 service) | Number | 40 | 40 | 40 | 40 | 40 | G | None | None | EPWP Transporter of Waste (ToW) Payment- advice's 1 x approved ToW- Timesheet signed off by |



| Table | 3: Year-end | result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|--|---------------------------------|---|---|--------------|------------------|---------------|-----------------------|-------------|-------------|-------------------------|---------------------------------|--|
| | Responsib | | | | | | Revised | | | Y | ear to Date | Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| | | | | | | | | | | | | | | Ward Committee and Traditional Authority |
| D119 | Community Services - Waste Manageme nt | Enhance sustainable environmental management and social development | Waste Management Services | Number of Households with access to weekly kerbside solid waste collection (5 formal towns) | Number | 5 | 8 695 | 9 126.08 | 8 695 | 9 126.08 | G2 | None | None | Monthly Billing system extract |
| D120 | Community Services - Parks, Recreation and Cemeteries | Enhance sustainable environmental management and social development | Cemetery Management | Fence Nkowankowa cemetery extension | Percentage | 0 | 100 | 100 | 100 | 100 | G | None. | None | Specification s Service Provider Appointment letter Completion Certificate |
| D121 | Community Services - Parks, Recreation and Cemeteries | Enhance sustainable environmental management and social development | Waste Management Services | Construct ablution with change room at Nkowankowa cemetery | Q1: Draft Specifications 2.5%) and submit (2.5%) to SCM (5%) Q2: Procurement of a service provider completed (5%) Q3: Physical construction at 50% (50%) Q4: Construct ablution with change room at Nkowankowa cemetery (40%) | 0 | 40 | 34.50 | 40 | 34.50 | 0 | None | None | Specification s Service Provider Appointment letter Completion Certificate |



| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|---|--|-------------------------------------|---|--|--------------|------------------|---------------|-----------------------|--------|------------|---|---|---|
| | Responsib | | | | | | Revised | | | Υ | ear to Dat | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| D122 | Community Services - Waste Manageme nt | Enhance sustainable environmental management and social development | Waste Management Services | Litter picking at Tzaneen, Nkowankowa, Lenyenye, Letsitele, Haenertsburg and Main Roads | Q1: Monthly monitoring of 140 litter picking routes (100%) Q2: Monthly monitoring of 140 litter picking routes (100%) Q3: Monthly monitoring of 140 litter picking routes (100%) Q4: Monthly monitoring of 140 litter picking routes (100%) Q4: Monthly monitoring of 140 litter picking routes (100%) | 100 | 100 | 100.67 | 100 | 100.67 | G2 | None. | None | Litter-picking Routes 1 example of a Litter picking Team leader's Timesheet/Sc orecard per month |
| D123 | Community Services - Waste Manageme nt | Enhance sustainable environmental management and social development | Waste Management Services | Public Toilet sanitation and cleansing (Tzaneen, Nkowankowa, Lenyenye, Letsitele and Haenertsburg) | Q1: Monthly monitoring of 10 public toilets blocks (100%) Q2: Monthly monitoring of 10 public toilets blocks (100%) Q3: Monthly monitoring of 10 public toilets blocks (100%) Q4: Monthly monitoring of 10 public toilets blocks (100%) Q4: Monthly monitoring of 10 public toilets blocks (100%) | 100 | 100 | 100 | 100 | 100 | G | None | None | Public Toilet's Cleansing- schedule 1 example of a Public Toilet Team leader's Timesheet or Visitation- checklist per month |
| D124 | Community Services - Licensing and Testing | Improve access to sustainable and affordable services | Licensing and registration services | # of monthly compliance assessments conducted on Licensing services (as set out in the SLA with Dpt of Transport) | Number | 0 | 12 | 15 | 12 | 15 | G2 | None | None | SLA Monthly Licensing Compliance Checklists |
| D125 | Community Services - Law Enforceme nt | Improve access to sustainable and affordable services | Traffic Law Enforcement | # of Direct traffic summonses issued (Sect 56 Criminal procedure act) | Number | 0 | 12 000 | 2 361 | 12 000 | 2 361 | R | Because of Corona Virus we changed the normal way of operations. Section 56 is a ticket which they stop a | For now, we are concentrating on the fines for wrongful | Register of Direct Traffic Summonses |



| Table | 3: Year-end | result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|---|-----------------------------------|--|---------------------------------------|--------------|------------------|---------------|-----------------------|--------|-------------|---|--|---|
| | Responsib | | | | | | Revised | | | Y | ear to Date | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| | | | | | | | | | | | | person, directly talk to him and issue ticket. In trying to limit the spread of the virus we avoided direct contacts. Our concentration was on the parking fines due to Corona Virus | parking in town. We are avoiding direct contact with motorists so that we can limit the spread of COVID-19 | |
| D126 | Community Services - Law Enforceme nt | Improve access to sustainable and affordable services | Traffic Law Enforcement | Traffic fine collection rate | Percentage | 9.68 | 10 | 3.89 | 10 | 3.89 | R | we did not issue any sec 56 in June but the payments were made for outstanding tickets. | none, the concentration was on COVID- 19 operations | Monthly revenue statement Traffic Fine system report |
| D127 | Community Services - Law Enforceme nt | Improve access to sustainable and affordable services | Traffic Law Enforcement | # of roadblocks | Number | 0 | 12 | 127 | 12 | 127 | В | Manning of static road block for COVID- 19 operations | None, as the concentration was on COVID-19 operation | Annual Roadblock Plan Roadblock incidences reports |
| D131 | Electrical Engineerin g - Director Electrical Engineerin g | Improve access to sustainable and affordable services | New Electricity Connections | # of households electrified in current financial year | Number | 0 | 1 191 | 0 | 1 191 | 0 | R | Covid-19 Pandemic resulting in +/-35 days of Lockdown from 26 March 2020, as announced by the President affected the progress, hindering the progress to complete electrification of households, as a results the number of households electrified for 2019/20 financial year is 0. | Resumed work on Level 4 & 3 of the Lockdown Revised Implementation Plans for Electrification Projects Project has progress since after lock down and will be completed in the 1st Quarter of 2020/21 financial year Overall Project Progress by 30 | Completion certificates Village electrification projects |



| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|---|-----------------------------------|---|--|--------------|------------------|---------------|-----------------------|--------|-------------|--|---|--|
| | Responsib | | | | | | Revised | | | Y | ear to Date | Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| D133 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | New Electricity Connections | Electrification of Motseteng (93 units) | Q1: Appointment of service provider consultant (5%) Q2: Approval of Designs by Eskom (2.5%) & Appointment of contractor completed (2.5%) (5%) Q3: Physical Construction at 50% (45%) Q4: Electrification at Motseteng (93 units) completed (45%) | 0 | 100 | 95 | 100 | 95 | 0 | Covid-19 pandemic resulting in a lock down for +/-35 days preventing any construction work from 26 March 2020 to 30 April 2020. Construction work was allowed to resume on the 01 May 2020, however the first 14 working days of May 2020 were used by contractors to draft Covid-19 return to work plans, revised safety files to include Covid-19, sourcing of Covid-19 PPE and complete Covid-19 work permits applications. | June 2020 Motseteng= 95% Lenyenye= 98% Ntsako= 89% Mulati= 95% Mohlaba Cross Shikwambane= 82 Dan Village=36% Mavele= 49% Tshamahansi=4 6.9% Revised project Implementation Plans and start construction work under Level 3 & 4. In line with Covid- 19 lock down regulations. Project will be completed in 2020/21 financial year. | Appointment letter(Consult ant) Eskom sign off sheet for Approval Appointment letter (Contractor) Progress Reports/ Handover certificates/ PCS file(Eskom) |



| | Responsib | | | | | | Revised | | | Y | ear to Date | e Values ending June 2020 | | |
|------|--|---|-----------------------------------|--|---|--------------|------------------|---------------|-----------------------|--------|-------------|--|--|---|
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| D134 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | New Electricity Connections | Electrification of Ntsako area (307 units) | Q1: Appointment of service provider finalised (5%) Q2: Approval of Designs by Eskom (2.5%) & Appointment of contractor completed (2.5%) (5%) Q3: Physical Construction 50% (45%) Q4: Electrification at Ntsako (307 units) at 95% (45%) (Only Energising of 307 units ESKOM outstanding) | 0 | 100 | 89 | 100 | 89 | 0 | Covid-19 pandemic resulting in a lock down for +/-35 days preventing any construction work from 26 March 2020 to 30 April 2020. Construction work was allowed to resume on the 01 May 2020, however the first 14 working days of May 2020 were used by contractors to draft Covid-19 return to work plans, revised safety files to include Covid-19, sourcing of Covid-19 PPE and complete Covid-19 work permits applications. | Revised project Implementation Plans and start construction work under Level 3 & 4. In line with Covid- 19 lock down regulations. Project will be completed in 2020/21 financial year. | Appointment letter (Consultant)/ Eskom sign off sheet for Approval /Appointment letter (Contractor) /Progress Reports/ Handover certificates/ PCS file(Eskom) |
| D135 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | New Electricity Connections | Electrification of Mulati (80 units) | Q1: Appointment of service provider finalised (5%) Q2: Approval of Designs by Eskom (2.5%) & Appointment of contractor completed (2.5%) (5%) Q3: Physical Construction at 50% (45%) Q4: Electrification at Mulati (80 units) construction at 95% (45%) (Only energising by ESKOM outstanding) | 0 | 100 | 100 | 100 | 100 | G | No deviation | None | Appointment letter (Consultant) Eskom sign off sheet for Approval Appointment letter (Contractor) Progress Reports Handover certificates PCS file(Eskom) |



| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|---|--|--|---|--------------|------------------|---------------|-----------------------|--------|------------|--|---|--|
| | Responsib | | | | | | Revised | | | Y | ear to Dat | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| D136 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity Infrastructure Maintenance | Electrification of Lenyenye (160 units) | Q1: Appointment of service provider finalised (5%) Q2: Approval of Designs by Eskom (2.5%) Appointment of contractor completed (2.5%) (5%) Q3: Physical Construction at 50% (45%) Q4: Electrification at Lenyenye (160 units) completed (45%) | 0 | 100 | 98 | 100 | 98 | 0 | Covid-19 pandemic resulting in a lock down for +/-35 days preventing any construction work from 26 March 2020 to 30 April 2020. Construction work was allowed to resume on the 01 May 2020, however the first 14 working days of May 2020 were used by contractors to draft Covid-19 return to work plans, revised safety files to include Covid-19, sourcing of Covid-19 PPE and complete Covid-19 work permits applications. | Revised project Implementation Plans and start construction work under Level 3 & 4. In line with Covid-19 lock down regulations. Project will be completed in 2020/21 financial year. | Appointment letter (Consultant) Eskom sign off sheet for Approval Appointment letter (Contractor) Progress Reports Handover certificates PCS file(Eskom) |
| D137 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | New Electricity Connections | Electrification of Mohlaba Cross (Shukwambana) (80 units) | Q1: Appointment of service provider finalised (5%) Q2: Approval of Designs by Eskom (2.5%) & Appointment of contractor completed (2.5%) (5%) Q3: Physical Construction at 50% (45%) Q4: Electrification at Mohlaba Cross /Shukwambana (140 units) physical construction at 95% (45%) (Only energising by ESKOM outstanding) | 0 | 100 | 82 | 100 | 82 | 0 | Covid-19 pandemic resulting in a lock down for +/-35 days preventing any construction work from 26 March 2020 to 30 April 2020. Construction work was allowed to resume on the 01 May 2020, however the first 14 working days of May 2020 were used by contractors to draft Covid-19 return to work plans, revised safety files to include Covid-19, sourcing of Covid-19 PPE and complete Covid-19 work permits applications. | Revised project Implementation Plans and start construction work under Level 3 & 4. In line with Covid-19 lock down regulations. Project will be completed in 2020/21 financial year. | Appointment letter (Consultant) Eskom sign off sheet for Approval Appointment letter (Contractor) Progress Reports Handover certificates PCS file(Eskom) |



| Table | 3: Year-end | d result for the | Service Deliv | very KPA for 20 | 19/20 | | | | | | | | | |
|-------|---|---|--|--|--|--------------|------------------|---------------|-----------------------|--------|------------|--|---|--|
| | Responsib | | | | | | Revised | | | Υ | ear to Dat | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| D139 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | New Electricity Connections | Electrification of Dan (80 units) | Q1: Appointment of service provider finalised (5%) Q2: Approval of Designs by Eskom (2.5%) & Appointment of contractor completed (2.5%) (5%) Q3: Physical Construction at 50% (45%) Q4: Electrification at Dan (80 units)completed (45%) | 0 | 100 | 36 | 100 | 36 | R | Covid-19 pandemic resulting in a lock down for +/-35 days preventing any construction work from 26 March 2020 to 30 April 2020. Construction work was allowed to resume on the 01 May 2020, however the first 14 working days of May 2020 were used by contractors to draft Covid-19 return to work plans, revised safety files to include Covid-19, sourcing of Covid-19 PPE and complete Covid-19 work permits applications. Delays due to discovered Wet land | Revised project Implementation Plans and start construction work under Level 3 & 4. In line with Covid-19 lock down regulations. Project will be completed in 2020/21 financial year. Modify contract due to Wetland in the area and change wooden poles concrete poles | Appointment letter (Consultant) Eskom sign off sheet for Approval Appointment letter (Contractor) Progress Reports Handover certificates PCS file(Eskom) |
| D143 | Electrical Engineerin g - Customer and Retail Services | Optimise and sustain infrastructure investment and services | Facility Management | Replacement of Existing Air conditioners in Municipal Buildings (in phases) | Q1: Develop air conditioner priority list (5%) Q2: Determine specifications for air conditioners (5%) Q3: Procurement of a contractor completed (15%) Q4: Installation of air conditioners completed (75%) | 0 | 100 | 100 | 100 | 100 | G | Air-con Replacement project in the council building is completed | No corrective measures | Priority List Specification s Appointment Letter Project completion certificate |
| D146 | Electrical Engineerin g - Director Electrical Engineerin g | Optimise and sustain infrastructure investment and services | Electricity Infrastructure Maintenance | Km of overhead electricity lines rebuilt | Kilometres | 0 | 14 | 0 | 14 | 0 | R | Covid-19 Pandemic resulting in +/-35 days of Lockdown from 26 March 2020, as announced by the President affected the progress, hindering the progress to complete projects for rebuilding of | Resumed work on Level 4 & 3 of the Lockdown Projects has progress since after lock down and will be | Project Completion certificates |



| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|---|---|--|---|--|--------------|------------------|------------------|-----------------------|------------------|-------------|---|---|--|
| | Responsib | | | | | | Revised | | | Y | ear to Date | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| | | | | | | | | | | | | lines, as a results the kilometres of lines rebuild for 2019/20 financial year is 0. | completed in the 1st Quarter of 2020/21 financial year Overall Project Progress by 30 June 2020 | |
| D148 | Electrical Engineerin g - Director Electrical Engineerin g | Optimise and sustain infrastructure investment and services | Electricity Infrastructure Maintenance | R-value electricity maintenance | R-value | 0 | 19 386 733 | 22 212 332.90 | 19 386 733 | 22 212 332.90 | G2 | No reports on some months and delays in capturing stores requisitions | To ensure that there are monthly reports and stores requisitions captured in time. | Expenditure Reports |
| D149 | Electrical Engineerin g - Director Electrical Engineerin g | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Provision of Electrical Capital Tools (Customer Retail) | Q1: Determine capital tool requirements for new appointees and status of current equipment (5%) Q2: Determine specifications for capital tools (5%) Q3: Procurement of capital tools in progress (75%) Q4: Procurement of equipment in line with needs analysis completed (15%) | 100 | 100 | 0 | 100 | 0 | R | No new appointment that required tools | There were no new appointments in the financial year hence no new tools required. | Capital Tool requirements (Customer & Retail Division) Requisitions |
| D150 | Electrical Engineerin g - Director Electrical Engineerin g | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Provision of Electrical Tools (Operations and Maintenance) | Q 1: Determine capital tool requirements for new appointees and status of current equipment (5%) Q2: Determine specifications for capital tools (5%) Q3: Procurement of capital tools in progress (75%) Q4: Procurement of equipment in line with needs analysis completed (15%) | 0 | 100 | 97.60 | 100 | 97.60 | 0 | No deviation | All tools were procured There was a calculation mistake in the PDF document I corrected it with the new spreadsheet | Capital Tool requirements (O&M division) Requisitions |



| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|---|--|---|--|--------------|------------------|---------------|-----------------------|--------|------------|--|--|--|
| | Responsib | | | | | | Revised | | | Y | ear to Dat | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| D151 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Rebuilding of Lines Letsitele Valley substation to Bosbou and al T-offs in phases (1.6km) | Q1: Appointment of service provider consultant (5%) Q2: Approval of Designs & Specifications (2.5%)/Appointment of contractor 2.5% (5%) Q3: Physical construction at 20% (30%) Q4: Physical construction at 45% (40%) | 0 | 100 | 65 | 100 | 65 | R | Covid-19 pandemic resulting in a lock down for +/-35 days preventing any construction work from 26 March 2020 to 30 April 2020. Construction work was allowed to resume on the 01 May 2020, however the first 14 working days of May 2020 were used by contractors to draft Covid-19 return to work plans, revised safety files to include Covid-19, sourcing of Covid-19 PPE and complete Covid-19 work permits applications. | Resume work under Level 4&3 of the Lock down. Project to be completed by 30 September 2020. | Appointment letter(Consult ant) Design document& Specification Appoint letter (Contractor) Progress Reports Completion Certificate |
| D152 | Electrical Engineerin g - Engineerin g Planning and Projects | Optimise and sustain infrastructure investment and services | Electricity network upgrade and refurbishment | Rebuilding Valencia 11kv Lines in phases (1.6km) | Q1: Appointment of service provider consultant (5%) Q2: Approval of Designs & Specifications (2.5%)/ Appointment of contractor (2.5%) (5%) Q3: Physical construction at 20% (30%) Q4: Physical construction at 45% (40%) | 0 | 100 | 100 | 100 | 100 | G | No deviation | None | Appointment letter (Consultant) Design document& Specification Appoint letter (Contractor) Progress Reports Completion Certificate |
| D153 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Rebuilding of lines Gravelotte to De Neck in phases(3.3km) | Q1: Appointment of service provider consultant (5%) Q2: Approval of Designs & Specifications (2.5%)/Appointment of contractor 2.5% (5%) Q3: Physical construction at | 0 | 100 | 100 | 100 | 100 | G | No deviation | None | Appointment letter(Consult ant) Design document& Specification Appoint letter |



| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|---|--|--|---|--------------|------------------|---------------|-----------------------|--------|-------------|--|---|--|
| | Responsib | | | | | | Revised | | | Y | ear to Date | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| | | | | | 20% (30%) Q4: Physical construction at 45% (40%) | | | | | | | | | (Contractor) Progress Reports Completion Certificate |
| D154 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Rebuilding of Rooikoppies 11kv lines in phases (1.6km) | Q1: Appointment of service provider consultant (5%) Q2: Approval of Designs & Specifications (2.5%)/Appointment of contractor 2.5% (5%) Q3: Physical construction at 20% (30%) Q4: Physical construction at 45% (40%) | 0 | 100 | 65 | 100 | 65 | R | Covid-19 pandemic resulting in a lock down for +/-35 days preventing any construction work from 26 March 2020 to 30 April 2020. Construction work was allowed to resume on the 01 May 2020, however the first 14 working days of May 2020 were used by contractors to draft Covid-19 return to work plans, revised safety files to include Covid-19, sourcing of Covid-19 PPE and complete Covid-19 work permits applications. | Revised project Implementation Plans and start construction work under Level 3 & 4. In line with Covid-19 lock down regulations. Project will be completed in 2020/21 financial year. | Appointment letter(Consult ant) Design document& Specification Appoint letter (Contractor) Progress Reports Completion Certificate |
| D155 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Rebuilding of 33kv lines Lalapanzi to Waterbok in phases (1.5km) | Q1: Appointment of service provider consultant (5%) Q2: Approval of Designs & Specifications (2.5%)/Appointment of contractor 2.5% (5%) Q3: Physical construction at 20% (30%) Q4: Physical construction at 45% (40%) | 0 | 100 | 65 | 100 | 65 | R | Covid-19 pandemic resulting in a lock down for +/-35 days preventing any construction work from 26 March 2020 to 30 April 2020. Construction work was allowed to resume on the 01 May 2020, however the first 14 working days of May 2020 were used by contractors to draft Covid-19 return to work plans, revised safety files | Revised project Implementation Plans and start construction work under Level 3 & 4. In line with Covid-19 lock down regulations. Project will be completed in the 2020/21 financial year. | Appointment letter(Consult ant) Design document& Specification Appoint letter (Contractor) Progress Reports Completion Certificate |



| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|---|--|--|---|--------------|------------------|---------------|-----------------------|--------|------------|--|---|---|
| | Responsib | | | | | | Revised | | | Y | ear to Dat | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| | | | | | | | | | | | | to include Covid-19, sourcing of Covid-19 PPE and complete Covid-19 work permits applications. | | |
| D156 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Rebuilding of Lines Green frog to Haenertsburg in phases (3.3km) | Q1: Appointment of service provider consultant (5%) Q2: Approval of Designs & Specifications (2.5%)/Appointment of contractor 2.5% (5%) Q3: Physical Construction at 5% (5%) Q4: Physical construction at 45% (85%) | 0 | 100 | 65 | 100 | 65 | R | Covid-19 pandemic resulting in a lock down for +/-35 days preventing any construction work from 26 March 2020 to 30 April 2020. Construction work was allowed to resume on the 01 May 2020, however the first 14 working days of May 2020 were used by contractors to draft Covid-19 return to work plans, revised safety files to include Covid-19, sourcing of Covid-19 PPE and complete Covid-19 work permits applications. | Revised project Implementation Plans and start construction work under Level 3 & 4. In line with Covid-19 lock down regulations. Project will be completed in 2020/21 financial year. | Appointment letter for Consultant Design document & Specification/ Appoint letter (Contractor)/ Progress Reports Completion certificate |
| D157 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Rebuilding of Mashutti 11kv lines in phases (1.3km) | Q1: Appointment of service provider consultant (5%) Q2: Approval of Designs & Specifications (2.5%)/Appointment of contractor 2.5% (5%) Q3: Physical construction at 20% (30%) Q4: Physical construction at 45% (40%) | 0 | 100 | 65 | 100 | 65 | R | Covid-19 Pandemic resulting in a Lock down for +/-35 days preventing any project construction from 26 March 2020 as announced by the President | Resumed work during Level 3 & 4 of the Lockdown. Complete project by 30 September 2020 | Appointment letter(Consult ant) Design document& Specification Appoint letter (Contractor) Progress Reports Completion Certificate |



| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|---|--|---|---|--------------|------------------|---------------|-----------------------|--------|------------|--|--|--|
| | Responsib | | | | | | Revised | | | Y | ear to Dat | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| D158 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Rebuilding of Deeside 11kv lines in phases (2km) | Q1: Appointment of service provider consultant (5%) Q2: Approval of Designs & Specifications (2.5%)/Appointment of contractor 2.5% (5%) Q3: Physical construction at 20% (30%) Q4: Physical construction at 45% (40%) | 0 | 100 | 65 | 100 | 65 | R | Covid-19 pandemic resulting in a lock down for +/-35 days preventing any construction work from 26 March 2020 to 30 April 2020. Construction work was allowed to resume on the 01 May 2020, however the first 14 working days of May 2020 were used by contractors to draft Covid-19 return to work plans, revised safety files to include Covid-19, sourcing of Covid-19 PPE and complete Covid-19 work permits applications. | Revised project Implementation Plans and start construction work under Level 3 & 4. In line with Covid- 19 lock down regulations. Project will be completed in 2020/21 financial year. | Appointment letter(Consult ant) Design document& Specification Appoint letter (Contractor) Progress Reports Completion Certificate |
| D159 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Rebuilding of Mieliekloof and Deerpark 11kV lines in phases (1.6km) | Q1: Appointment of service provider consultant (5%) Q2: Approval of Designs & Specifications (2.5%)/Appointment of contractor 2.5% (5%) Q3: Physical construction at 20% (30%) Q4: Physical construction at 45% (40%) | 0 | 100 | 100 | 100 | 100 | G | No deviation | None | Appointment letter(Consult ant) Design document& Specification Appoint letter (Contractor) Progress Reports Completion Certificate |
| D160 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Rebuilding of Yamorna and Shivurali 11kv line in phases (1.6km) | Q1: Appointment of service provider consultant (5%) Q2: Approval of Designs & Specifications (2.5%)/Appointment of contractor 2.5% (5%) Q3: Physical construction at | 0 | 100 | 100 | 100 | 100 | G | No deviation | None | Appointment letter(Consult ant) Design document& Specification Appoint letter |



| Table | 3: Year-end | result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|---|--|---|--|--------------|------------------|---------------|-----------------------|--------|-------------|--|--|--|
| | Responsib | | | | | | Revised | | | Y | ear to Date | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| | | | | | 20% (30%) Q4: Physical construction at 45% (40%) | | | | | | | | | (Contractor) Progress Reports Completion Certificate |
| D161 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Rebuilding of Ledzee 11kv line from LZ44 to Vandergryp farm in phases (2km) | Q1: Appointment of service provider consultant (5%) Q2: Approval of Designs & Specifications (2.5%)/Appointment of contractor 2.5% (5%) Q3: Physical construction at 20% (30%) Q4: Physical construction at 45% (40%) | 0 | 100 | 65 | 100 | 65 | R | Covid-19 pandemic resulting in a lock down for +/-35 days preventing any construction work from 26 March 2020 to 30 April 2020. Construction work was allowed to resume on the 01 May 2020, however the first 14 working days of May 2020 were used by contractors to draft Covid-19 return to work plans, revised safety files to include Covid-19, sourcing of Covid-19 PPE and complete Covid-19 work permits applications. | Revised project Implementation Plans and start construction work under Level 3 & 4. In line with Covid- 19 lock down regulations. Project will be completed in 2020/21 financial year. | Appointment letter(Consult ant) Design document& Specification Appoint letter (Contractor) Progress Reports Completion Certificate |
| D162 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Replace 2 x 15 MVA 66/11 kv Transformers with 2 x 20 MVA at Tzaneen main sub in Phases 1 of 2 | Q1: Review and Approve Transformer drawings from supplier (5%) Q2: Transformer Factory Acceptance tests received (5%) Q3: Delivering of Transformers completed (5%) Q4: Installation of Transformer 1 and 2 physical progress at 60% (85%) | 0 | 100 | 100 | 100 | 100 | G | No deviation | None | Approval of Transformer design drawings/ Delivering of Transformer/ Progress Reports |



| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|---|--|---|--|--------------|------------------|---------------|-----------------------|--------|------------|--|--|--|
| | Responsib | | | | | | Revised | | | Y | ear to Dat | Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| D163 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Substation Fencing at major substations in phases (Letsitele Main Substation) | Q1: Specifications completed (5%) Q2: Appointment of contractor completed (10%) Q3: Physical Construction at 5% (15%) Q4: Physical Construction at 85% (100%) | 0 | 100 | 22 | 100 | 22 | R | Covid-19 pandemic resulting in a lock down for +/-35 days preventing any construction work from 26 March 2020 to 30 April 2020. Construction work was allowed to resume on the 01 May 2020, however the first 14 working days of May 2020 were used by contractors to draft Covid-19 return to work plans, revised safety files to include Covid-19, sourcing of Covid-19 PPE and complete Covid-19 work permits applications. | Revised project Implementation Plans and start construction work under Level 3 & 4. In line with Covid- 19 lock down regulations. Project will be completed in 2020/21 financial year. | Specification s Appointment letter (contractor) Progress Report Completion Certificate |
| D164 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Refurbishment of the Ebenezer 33kv Feeder (2.5km) | Q1: Appointment of service provider consultant (5%) Q2: Approval of Designs & Specifications (2.5%)/ Appointment of contractor (2.5%) (5%) Q3: Physical construction at 20% (30%) Q4: Physical construction at 45% (40%) | 0 | 100 | 68 | 100 | 68 | 0 | Covid-19 pandemic resulting in a lock down for +/-35 days preventing any construction work from 26 March 2020 to 30 April 2020. Construction work was allowed to resume on the 01 May 2020, however the first 14 working days of May 2020 were used by contractors to draft Covid-19 return to work plans, revised safety files to include Covid-19, sourcing of Covid-19 PPE and complete Covid-19 work permits applications. | Revised project Implementation Plans and start construction work under Level 3 & 4. In line with Covid- 19 lock down regulations. Project will be completed in 2020/21 financial year. | Appointment letter (Consultant) Design document& Specification Appoint letter (Contractor) Progress Reports Completion Certificate |



| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|---|--|---|---|--------------|------------------|---------------|-----------------------|--------|------------|--|--|---|
| | Responsib | | | | | | Revised | | | Y | ear to Dat | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| D165 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Rebuilding of Letaba Feeder 33 kv line in phases (2.5km) | Q1: Appointment of service provider consultant (5%) Q2: Approval of Designs & Specifications (2.5%)/Appointment of contractor 2.5% (5%) Q3: Physical construction at 20% (30%) Q4: Physical construction at 45% (40%) | 0 | 100 | 65 | 100 | 65 | R | Covid-19 pandemic resulting in a lock down for +/-35 days preventing any construction work from 26 March 2020 to 30 April 2020. Construction work was allowed to resume on the 01 May 2020, however the first 14 working days of May 2020 were used by contractors to draft Covid-19 return to work plans, revised safety files to include Covid-19, sourcing of Covid-19 PPE and complete Covid-19 work permits applications. | Revised project Implementation Plans and start construction work under Level 3 & 4. In line with Covid- 19 lock down regulations. Project will be completed in 2020/21 financial year. | Appointment letter (Consultant) Design document& Specification Appoint letter (Contractor) Progress Reports Completion Certificate |
| D166 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Substation Tripping Batteries in phases (Letsitele Valley) | Q1: Appointment of service provider consultant (5%) Q2: Approval of Designs (2.5%)& Specifications/Appointment of contractor concluded (2.5%) (5%) Q3: Physical Construction at 5% (15%) Q4: Completing installation of batteries at Letsitele Valley at 98% (100%) | 0 | 100 | 100 | 100 | 100 | G | No deviation | None | Appointment letter (Consultant) Design document& Specification Appoint letter (Contractor) Progress Reports/ Project completion certificate |



| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|---|--|---|--|--------------|------------------|---------------|-----------------------|--------|------------|---|---|--|
| | Responsib | | | | | | Revised | | | Y | ear to Dat | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| D167 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Replace 11kv and 33kv Auto reclosers per annum (x4) | Q1: Identifying of strategic location to auto reclosers (10%) Q2: Procurement of Auto reclosers completed (10%) Q3: Installation of auto reclosers (50%) Q4: Commissioning & Energization of 4 x 11kv auto reclosers completed (30%) | 0 | 100 | 100 | 100 | 100 | G | No deviation | None | List of identified positions & Coordinates, Requisition Orders Progress Report Tests Reports Completion certificate |
| D168 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Installation of new Entrance streetlights R71 (Ad shade bridge to the Voortrekker street robot) | Q1: Appointment of consultant concluded (5%) Q2: Approval of Designs & Specifications (2.5%). Appointment of contractor (2.5%)(5%) Q3: Physical Construction at 5% (15%) Q4: Physical progress at 45% (100%) | 0 | 100 | 7.50 | 100 | 7.50 | R | Covid-19 pandemic resulting in a lock down for +/-35 days preventing any construction work from 26 March 2020 to 30 April 2020. Appointment of contractor not finalized, budget not sufficient | Reduce project scope to suit available budget and finalize appointment of contractor. Project will be completed in 2020/21 financial year. | Appointment letter for Consultant and Contractor Design document & Specification Progress Reports Completion Certificate |
| D169 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Miniature substation Urban distribution networks in phases at 8 Christian Miller | Q1 :Identifying of strategic location to install Miniature Substation (5%) Q2: Procurement of Miniature substation completed (15%) Q3: Installation of Miniature substation in progress at 50% (30%) Q4: Commissioning and Energization of Miniature substation at Christian Miller x1 completed (30%) | 0 | 100 | 85 | 100 | 85 | 0 | Covid-19 pandemic resulting in a lock down for +/-35 days preventing any construction work from 26 March 2020 to 30 April 2020. Construction work was allowed to resume on the 01 May 2020, however the first 14 working days of May 2020 were used by contractors to draft Covid-19 return to work plans, revised safety files | Revised project Implementation Plans and start construction work under Level 3 & 4. In line with Covid-19 lock down regulations. Project will be completed in 2020/21 financial year. | List of identified position and Coordinates Requisition Orders Progress Report Tests Reports Completion certificate |



| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|---|---|--|--|--|--------------|------------------|---------------|-----------------------|--------|------------|---|--|---|
| | Responsib | | | | | | Revised | | | Y | ear to Dat | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| | | | | | | | | | | | | to include Covid-19, sourcing of Covid-19 PPE and complete Covid-19 work permits applications. | | |
| D170 | Electrical Engineerin g - Customer and Retail Services | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Renewal Repairs and maintenance on prepaid meters and infrastructure in phases (Mieliekloof & Tarentaalrand) | Q1: Draft Specifications (2.5%) and appointment of contractor concluded (2.5% (5%) Q2: Procurement of meters and supply to GTM stores (10%) Q3: Retrofitting of pre-paid meters physical progress at 50% (45%) Q4: Renewal Repairs and maintenance on prepaid meters and infrastructure at Mieliekloof and Tarentaalrand completed (40%) | 0 | 100 | 35 | 100 | 35 | R | Delay on replacement of prepaid meters due to shortage of material at stores. | Material already received replacement is in progress at (Mieliekloof & Tarentaalrand) | Specification s Appointment letter Progress Report Completion Certificate |
| D171 | Electrical Engineerin g - Operations and Maintenanc e | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | New Electricity Connections (Consumer contribution) | Q1: Funds received as services contributions spent on new connections and procurement of transformers (25%) Q2: Funds received as services contributions spent on new connections and procurement of transformers (25%) Q3: Funds received as services contributions spent on new connections and procurement of transformers (25%) Q4: Funds received as services contributions spent on the connections and procurement of transformers (25%) Q4: Funds received as services contributions spent | 100 | 100 | 100 | 100 | 100 | G | No deviations. Amount determined by applications and payments for new connections and modifications of connections required by consumers. | Vote number to be allocated to determine amount of funds accumulated and spent for the year | New connections register Job card sign off Requisition orders (Transformer s) |



| Table | 3: Year-end | result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|---|---|------------------------------|--|--|--------------|------------------|---------------|-----------------------|--------|-------------|--|---------------------------------------|--|
| | Responsib | | | | | | Revised | | | Υ | ear to Date | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| | | | | | on new connections and procurement of transformers (25%) | | | | | | | | | |
| D175 | Engineerin g Services - Building Control, Maintenanc e and Fleet Manageme nt | Improve access to sustainable and affordable services | Building Control | # of contravention notices issued to decrease non-compliance to building regulations | Number | 34 | 50 | 23 | 50 | 23 | В | The KPI talks to decrease in number notices issued for noncompliance | No corrective measures required | Copies of notices issued |
| D176 | Engineerin g Services - Building Control, Maintenanc e and Fleet Manageme nt | Optimise and sustain infrastructure investment and services | Fleet Management | % of availability of Fleet. | Percentage | 0 | 60 | 80.31 | 60 | 80.31 | В | Vehicles are serviced on time | No corrective measure is required | Fleet Register Tick list (list of all vehicles, monthly verification of functionality) Workflow Register |
| D177 | Engineerin g Services - Building Control, Maintenanc e and Fleet Manageme nt | Improve access to sustainable and affordable services | Facility Management | Upgrading of old fire station building and Civic Centre | Q1: Installation of passenger lift, physical progress at 80% (20%) Designs for roof completed (5%) Q3: Installation of lift completed. (25%). Q4: n/a | 0 | 100 | 100 | 100 | 100 | G | No deviation | No corrective measure | Roof Design report Lift & Roof Completion certificate Appointment letter for Roof |
| D178 | Engineerin g Services - Technical, Design and PMU | Improve access to sustainable and affordable services | Upgrading of Road Network | Kilometres of tar and or paved roads completed | Kilometres | 15 | 15.70 | 32.30 | 15.70 | 32.30 | В | Morutji/Matswi road was supposed to be completed in the prior Fy Morutji/Matswi: 12.05km Mbambamechisi: 1.2 km Lenyenye/Khujwana: 5.8 km TOTAL: 19.05km | Not Required | Project Progress Reports for Multi-year projects Practical Completion and or Completion certificates of |



| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|---|---|------------------------------|--|--|--------------|------------------|---------------|-----------------------|--------|-------------|---|---|---|
| | Responsib | | | | | | Revised | | | Y | ear to Date | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| | | | | | | | | | | | | | | completed Projects |
| D179 | Engineerin g Services - Technical, Design and PMU | Improve access to sustainable and affordable services | Upgrading of Road Network | Mopye High School Access Road Phase 1 of 1 and 2 of 2 | Q1: Physical Progress at 35% (35%) Q2: Physical Progress at 50% (15%) Q3: Physical Progress at 70% (20%) Q4: 100% Road Completed (2km) (30%) | 0 | 100 | 60 | 100 | 60 | R | Delays were attributed to: 1. Denial of access to local borrow pit 2. Damages by rain 3. Preparation for safety files and protocols in terms of COVID-19 regulations | Project to be completed in the FY 2020/21 | Monthly Project Progress Reports Project Completion Certificate |
| D180 | Engineerin g Services - Technical, Design and PMU | Improve access to sustainable and affordable services | Upgrading of Road Network | Paving of Nelson Ramodike High School Access road to school: Phase 1 of 2 and phase 2 of 3 and 3 of 3 | Q1: Appointment of a Contractor completed (5%) Q2: Physical Progress at 10% (25%) Q3: Physical Progress at 20% (25%) Q4: Physical Progress at 35% (45%) | 0 | 100 | 100 | 100 | 100 | G | None | None | Monthly Project Progress Reports Project Completion Certificate |
| D181 | Engineerin g Services - Technical, Design and PMU | Improve access to sustainable and affordable services | Upgrading of Road Network | Upgrading of Access Road to Mbambamencisi | Q1:Physical Progress 65% (40%) Q2: Project Complete (1.2km) (60%) Q3: n/a Q4: n/a | 0 | 100 | 100 | 100 | 100 | G | None (Project completed in January 2020) | Not required | Monthly Project Progress Reports Project Completion Certificate |
| D182 | Engineerin g Services - Technical, Design and PMU | Improve access to sustainable and affordable services | Upgrading of Road Network | Paving of Moseanoka to Cell C Pharare Internal streets (Ward 28) | Q1: Appointment of an Engineer (25%) Q2: Approval of Scoping Report (25%) Q3: Approval of Design Report (25%) Q4: Advertisement of a Contractor (25%) | 0 | 100 | 100 | 100 | 100 | G | None | None | Appointment Letter Scoping Report Design Report Advertisemen t |



| Table | 3: Year-end | result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|---|---|------------------------------|---|---|--------------|------------------|---------------|-----------------------|--------|-------------|--|-----------------------------------|---|
| | Responsib | | | | | | Revised | | | Y | ear to Date | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| D183 | Engineerin g Services - Technical, Design and PMU | Improve access to sustainable and affordable services | Upgrading of Road Network | Relela Access Road upgrading from gravel to tar: Phase 1 of 4 | Q1: Appointment of a Contractor completed (10%) Q2: Physical Progress at 10% (30%) Q3: Physical Progress at 20% (30%) Q4: Physical Progress at 30% (30%) | 0 | 100 | 100 | 100 | 100 | G | None | None | Monthly Project Progress Reports |
| D184 | Engineerin g Services - Technical, Design and PMU | Improve access to sustainable and affordable services | Upgrading of Road Network | Matapa to Leseka Access road to school: Phase 1 of 2 and 2 of 2 | Q1: Appointment of a Contractor completed (10%) Q2: Physical Progress at 10% (30%) Q3: Physical Progress at 20% (30%) Q4: Physical Progress at 30% (30%) | 0 | 100 | 100 | 100 | 100 | G | None | None | Monthly Project Progress Reports |
| D185 | Engineerin g Services - Technical, Design and PMU | Improve access to sustainable and affordable services | Upgrading of Road Network | Tarring Nkowankowa A Codesa and Hani Street | Q3: Complete review of designs and tender documentation to appoint new contractor (90%) Q4: Tender to appoint the contractor advertised (10%) | 0 | 100 | 100 | 100 | 100 | G | None | None | Progress Reports Completion Certificate |
| D186 | Engineerin g Services - Technical, Design and PMU | Improve access to sustainable and affordable services | Upgrading of Road Network | Mulati Access road Paving: Phase 1 of 3, 2 of 3 and 3 of 3 | Progress at 70% by end Dec. Q3: Complete review of designs and tender documentation (20%) Q4: Tender advertisement to appoint contractor (10%) | 0 | 100 | 90 | 100 | 90 | 0 | - Tender not advertised Delays of feedback by COGTA/COGHSTA to advertise | To be advertised in 2020/21 | Monthly Project Progress Reports |
| D187 | Engineerin g Services - Technical, Design and PMU | Improve access to sustainable and affordable services | Upgrading of Road Network | Upgrading of Khujwana to Lenyenye Access Road: Phase 1 of 3, 2 of 3 and 3 of 3 | Q1: Physical Progress at 50% (20%) Q2: Physical Progress at 60% (30%) Q3: 100% Completed (5.6km) (50%) Q4: n/a | 0 | 100 | 100 | 100 | 100 | G | None | None | Monthly Project Progress Reports Project Completion Certificate |



| Table | | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | 1 | | | | | | | |
|-------|---|---|------------------------------|---|---|--------------|------------------|---------------|-----------------------|--------|------------|---------------------------|---------------------------------|---|
| | Responsib | | | | | l | Revised | | | Y | ear to Dat | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| D188 | Engineerin g Services - Technical, Design and PMU | Improve access to sustainable and affordable services | Upgrading of Road Network | Mawa B12 low level bridge | Q1: Appointment of a Contractor completed (10%) Q2: Physical Progress at 10% (30%) Q3: Physical Progress at 20% (30%) Q4: Physical Progress at 30% (30%) | 0 | 100 | 100 | 100 | 100 | G | None | None | Monthly Project Progress Reports |
| D189 | Engineerin g Services - Technical, Design and PMU | Improve access to sustainable and affordable services | Upgrading of Road Network | Paving of Risaba, Mnisi, Shando to Driving School Internal Street in Ward 5 | Q1: Appointment of an Engineer (25%) Q2: Approval of Scoping Report (25%) Q3: Approval of Design Report (25%) Q4: Advertisement of a Contractor (25%) | 0 | 100 | 100 | 100 | 100 | G | None | Not required | Appointment Letter Scoping Report Design Report Advertisemen t |
| D190 | Engineerin g Services - Technical, Design and PMU | Improve access to sustainable and affordable services | Public Transport | New Lenyenye Taxi Rank Phase 1 of 2 and 2 of 2 | Q1: Appointment of a Contractor completed (10%) Q2: Physical Progress at 10% (30%) Q3: Physical Progress at 20% (30%) Q4: Physical Progress at 30% (30%) | 0 | 100 | 100 | 100 | 100 | G | None | None | Project progress reports |
| D191 | Engineerin g Services - Technical, Design and PMU | Improve access to sustainable and affordable services | Unspecified | Paving of road from Ndhuna Mandlakazi, Efrika, Zangoma, Mpenyisi to Jamba Cross and Nwamitwa Bridge via Nhlengeleti School to Taxi Rank, Clinic via Lwandlamoni School to | Q1: Appointment of an Engineer (25%) Q2: Approval of Scoping Report (25%) Q3: Approval of Design Report (25%) Q4: Advertisement of a Contractor (25%) | 0 | 100 | 100 | 100 | 100 | G | None | Not required | Appointment Letter Scoping Report Design Report Advertisemen t |



| Table | 3: Year-end | d result for the | e Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|---|---|--|---|--|--------------|------------------|---------------|-----------------------|--------|------------|--|---|--|
| | Responsib | | | | | | Revised | | | Υ | ear to Dat | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| | | | | Nwamitwa Mandlakazi Road | | | | | | | | | | |
| D209 | Engineerin g Services - Building Control, Maintenanc e and Fleet Manageme nt | Optimise and sustain infrastructure investment and services | Facility Management | New generators for Engineering Services | Q3: Appointment of service provider for two generators (20%) Q4: Delivery of generator for head office & Tzaneen Dam water works completed (80%) | 0 | 100 | 60 | 100 | 60 | R | There was delay in finalizing the appointment of service provider for Head Office due to COVID 19 lockdown and the service provider was only appointed in June 2020. Tzaneen Dam Generator was installed. | The service provider should speed up the delivery period | Specification s Appointment letter Advertisemen t Delivery note |
| D211 | Engineerin g Services - Roads and Stormwater | Optimise and sustain infrastructure investment and services | Road Maintenance | Purchasing of tar cutting machines and small compactor | Q1: Develop (2.5%) and submit (2.5%) specifications to SCM (5%) Q2: Advertise for procurement of tar cutting machine (20%) Q3: Delivery of tar cutting machine and small compactor (70%) Q4: n/a | 0 | 100 | 65 | 100 | 65 | R | No legible bid received for small compactor. Compactor could have been purchased in November 2019 Re-advertisement on hold due to Lockdown. Only the tar cutter was purchased. | Compactor to be purchased in the FY 2020/21 | Specification s and delivery note Advertisemen t |
| D217 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | High Mast Lights at Dan Village | Q1: Identification of two strategic location to install high mast (2.5%) Secure permission from relevant authorities e.g. ESKOM, SANRAL, Traditional Authority (2.5%) (5%) Q2: Completion of Technical specification (2.5%) SCM process for appointment of contractor (2.5%) (5%), Q3: Physical Construction at 50% (45%) Q4: Finalization two new | 0 | 100 | 10 | 100 | 10 | R | Covid-19 pandemic resulting in a lock down for +/-35 days preventing any construction work from 26 March 2020 to 30 April 2020. Construction work was allowed to resume on the 01 May 2020, however the first 14 working days of May 2020 were used by contractors to draft Covid-19 return to work plans, revised safety files to include Covid-19, | Project budget adjusted to 2020/21 financial year. | Co-ordinates for identified locations Capacity confirmation letter from Eskom and SANRAL Appointment letter to contractor Progress Report Completion Certificate |



| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|---|--|---|---|--------------|------------------|---------------|-----------------------|--------|------------|---|--|---|
| | Responsib | <u>.</u> | | | | | Revised | | | Y | ear to Dat | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| | | | | | highmast lights installed at Dan Village (45%) | | | | | | | sourcing of Covid-19 PPE and complete Covid-19 work permits applications. | | |
| D218 | Engineerin g Services - Roads and Stormwater | Improve access to sustainable and affordable services | Road Maintenance | Rehabilitation of Haenertsburg Cemetery Road | Q1: Approval of Scoping Report (25%) Q2: Approval of Design Report (25%) Q3: Final Designs submitted (50%) Q4: n/a | 0 | 100 | 100 | 100 | 100 | G | None | None | Appointment Letter Scoping Report Design Report Advertisemen t |
| D225 | Community Services - Parks, Recreation and Cemeteries | Optimise and sustain infrastructure investment and services | Maintenance of parks and open spaces | # of parks maintained | Number | 0 | 9 | 6.75 | 9 | 6.75 | 0 | Due to lock down, we unable to maintain parks | We will go back to normal maintenance program when lock down allows all municipal services to be done. | Monthly Reports Supervisor Checklists |
| D227 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | Electricity network upgrade and refurbishment | Area Lighting at R36 Kujwana turn-off | Q1: Appointment of consultant concluded (5%) Q2: Approval of Designs & Specifications (2.5%). Appointment of contractor (2.5%)(10%) Q3: Physical construction at 20% (30%) Q4: Physical construction at 50% (40%) | 0 | 100 | 100 | 100 | 100 | G | No deviation | None | Appointment letter for Consultant Design document & Specification/ Appoint letter (Contractor)/ Progress Reports Completion certificate |
| D229 | Engineerin g Services - Water Services | Improve access to sustainable and affordable services | Water quality management | % of water samples (at GTM water purification plants) | Percentage | 0 | 100 | 100 | 100 | 100 | G | None | None | Monthly Water Sample Results register |



| Table | 3: Year-end | result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|--|---|-----------------------------------|--|--|--------------|------------------|---------------|-----------------------|--------------|-------------|---|---|--|
| | Responsib | | | | | | Revised | | | Y | ear to Date | e Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| | | | | complying with SANS 241 | | | | | | | | | | |
| D230 | Engineerin g Services - Roads and Stormwater | Optimise and sustain infrastructure investment and services | Road Maintenance | m² of tarred roads patched | Square meters | 0 | 10 500 | 14 904.66 | 10 500 | 14 904.66 | В | None GTM roads are in poor state and this results with more patching. | Allocation of funds for rehabilitation of streets in Lenyenye, Tzaneen and Nkowankowa | Quarterly Road Maintenance Programme Job cards for internal work done Orders issued to service providers |
| D231 | Engineerin g Services - Roads and Stormwater | Optimise and sustain infrastructure investment and services | Road Maintenance | Kilometers of roads graded | Number | 0 | 6 996 | 4 784.77 | 6 996 | 4 784.77 | 0 | Grading was suspended as it was not classified as essential service in the COVID-19 regulations. Grading was only done on critical funerals due to lockdown. | Full-scale grading to resume after improved status of covi-19 | Quarterly Road Maintenance Programme Register of Job cards for grading of roads |
| D246 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | New Electricity Connections | Electrification of Mavele | Q3: Approval of designs by ESKOM (5%) & appointment of contractor completed (5%) (10%) Q4: Physical construction at 17% (90%) | 0 | 100 | 100 | 100 | 100 | G | No deviation | Overall Progress at 49% | Eskom sign off sheet for Approval Appointment letter (Contractor) Progress reports |
| D247 | Electrical Engineerin g - Engineerin g Planning and Projects | Improve access to sustainable and affordable services | New Electricity Connections | Electrification of Tshamahansi Village (51 units) | Q3: Approval of Designs by Eskom (5%) & Appointment of contractor completed (5%) (10%) Q4: Physical Construction at 17% (90) | 0 | 100 | 100 | 100 | 100 | G | No deviation | Project Progress at 49.6% | Appointment letter (contractor) Progress reports |



| Table | 3: Year-end | d result for the | Service Deliv | ery KPA for 20 | 19/20 | | | | | | | | | |
|-------|---|---|------------------------------|--|--|--------------|------------------|---------------|-----------------------|--------|-------------|-------------------------|---------------------------------|--|
| | Responsib | | | | | | Revised | | | Y | ear to Date | Values ending June 2020 | | |
| Ref | le Departmen t | Strategic Objective | Programme | KPI Name | Description of Unit of Measurement | Baseli ne | Annual Target | YTD Actual | Revise d Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | Source of Evidence |
| D248 | Engineerin g Services - Technical, Design and PMU | Improve access to sustainable and affordable services | Upgrading of Road Network | Upgrading of Morutji to Matswi/Kheshok olwe Road | Construction of road completed. | 50 | 100 | 100 | 100 | 100 | G | None | None | Certificate of practical completion |
| D249 | Engineerin g Services - Technical, Design and PMU | Improve access to sustainable and affordable services | Upgrading of Road Network | Tickyline to Makhwibuding Construction of water drainage systems | Q3: Revised invoice and payment of outstanding fees (100%) | 0 | 100 | 100 | 100 | 100 | G | None | None | Invoice and proof of payment to Consulting Engineers |

Table 4 presents a summary of the result as reported by Departments and from this it can be seen that only **51%** of the targets, aimed at improving Service Delivery, were met during 2019/20. This is a further decline from the **57%** achieved during 2018/19.

| Colour | Coding | Key to the Colour Codes | No of KPIs/Projects | % in category |
|--------|--|-------------------------|---------------------|---------------|
| R | 0% <= Actual/Target <= 74.999% | KPI Not Met | 27 | 29% |
| 0 | 75 0% <= Actual/Target <= 99.999% | KPI Almost Met | 17 | 18% |
| G | Actual meets Target (Actual/Target = 100%) | KPI Met | 36 | 39% |
| G2 | 100 1% <= Actual/Target <= 149.999% | KPI Well Met | 5 | 5% |
| В | 150 0% <= Actual/Target | KPI Extremely Well Met | 7 | 8% |
| | | Total KPIs | 92 | |



The key challenges impacting on the ability of the organisation to achieve the objectives set in terms of the Service Delivery KPA were:

- 1. Delays in the appointment of service providers to implement capital projects during the first half of the financial year.
- 2. Project implementation delayed by Covid 19 Lockdown, most projects were only able to commence at Level 3 of the lockdown period during the 3rd quarter of the financial year.



2.3 Good Governance KPA

The Good Governance KPA is aimed at achieving a clean audit; this will be done through the strategic objectives presented below:

- Objective GG 1: Improve stakeholder satisfaction
- Objective GG 2: Increase Financial Viability
- Objective GG 3: Effective and Efficient administration
- Objective GG 4: Attract and retain best human capital to become employer of choice

Table 5 presents the progress made in achieving the performance target set for the objectives listed above during the period 1 July 2019 to 30 June 2020, compared to the performance of the previous year.

| Table | 5: Year-end res | ults for the Go | od Governance | KPA for 2019/20 | | | | | | | | | | |
|-------|---|--|--|--|------------------------|----------|------------------|--------|-------------------|--------|------------|--|---|---|
| Ref | Responsible | Strategic | Drogramma | KDI Nama | Description of | Dagalina | Revised | YTD | | Y | ear to Dat | e Values ending June 2020 | 0 | Source of Evidence |
| Ret | Department | Objective | Programme | KPI Name | Unit of Measurement | Baseline | Annual Target | Actual | Revised Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | |
| D7 | Office of the Municipal Manager - Municipal Manager | Effective and Efficient administration | Council Support | % of GTM Council resolutions implemented | Percentage | 100 | 100 | 91 | 100 | 91 | 0 | The Council resolution register circulation for comments was disrupted by the national lockdown. | The register will be submitted to Council end of July 2020. | Council Resolution register |
| D8 | Office of the Municipal Manager - Legal Services | Effective and Efficient administration | Legal support | % SLAs signed within 15 days after acceptance of the appointment | Percentage | 79.17 | 100 | 75 | 100 | 75 | 0 | The COVID19 State of Disaster level 3 disabled some of the service providers and employees to do their work. | There are no corrective measures to be taken. | Acceptance Letter Signed SLA's SLA Register |
| D9 | Office of the Municipal Manager - Municipal Manager | Effective and Efficient administration | Management and Administration | # of Management meetings | Number | 52 | 44 | 46 | 44 | 46 | G2 | None | None. | Agenda Minutes Attendance Registers |
| D12 | Office of the Municipal Manager - | Effective and Efficient administration | Performance monitoring and reporting | Final Annual Report approved by Council by 31 | Number | 1 | 1 | 1 | 1 | 1 | G | None | None | Final Annual Report Council Minutes |



Table 5: Year-end results for the Good Governance KPA for 2019/20

| | | | | | Description of | | Davida a d | | | v | to D-4 | - Values anding luss 200 | n | Source of |
|-----|---|--|--|--|---|----------|-------------------|---------------|-------------------|--------|------------|---|---|--|
| Ref | Responsible | Strategic Objective | Programme | KPI Name | Description of Unit of | Baseline | Revised Annual | YTD Actual | Davised | T T | ear to Dat | e Values ending June 202 | Corrective | Evidence |
| | Department | Objective | | | Measurement | | Target | Actual | Revised Target | Actual | Rating | Reason for Deviation | Measures Taken | |
| | Strategic Support | | | March annually | | | | | | | | | | |
| D15 | Office of the Municipal Manager - Strategic Support | Effective and Efficient administration | Performance monitoring and reporting | Draft Annual Performance Report submitted to the AG, Audit Committee and the Mayor by 31 August annually | Number | 1 | 1 | 1 | 1 | 1 | O | None | None | Draft Annual Performance Report Acknowledgement of Receipt from AG, AC and the Mayor |
| D20 | Office of the Municipal Manager - Risk and Compliance Management | Effective and Efficient administration | Risk Management | # of Risk management progress reports submitted to Council | Number | 4 | 4 | 4 | 4 | 4 | G | Not applicable for reporting for the month under review. | None | Risk Management progress Reports Council Resolutions |
| D24 | Office of the Municipal Manager - Internal Audit | Effective and Efficient administration | Sound Governance | Contracted Services For Internal Audit | Q1: Draft Specifications (5%) Advertisement for the appointment of a service provider 5%) Q2: Appointment finalised (10%) Q3: IT Audit in progress at 50% (40%) Q4: Outsourced audits completed (40%) | 0 | 100 | 10 | 100 | 10 | R | The advert had Internal Audit services but the appointment did not include Internal Audit service providers. Internal Audit was not invited for Bid Evaluation. | Restart the SCM process. Awaiting directive from the MM | Appointment letters Quotations Audit Progress Reports Audit Reports |



Table 5: Year-end results for the Good Governance KPA for 2019/20

| Def | Responsible | Strategic | Dramamara | KDI Nema | Description of | Deselins | Revised | YTD | | Y | ear to Dat | e Values ending June 202 | 0 | Source of Evidence |
|-----|---|--|-------------------------------------|---|--|----------|------------------|--------|-------------------|--------|------------|--|---|---|
| Ref | Department | Objective | Programme | KPI Name | Unit of Measurement | Baseline | Annual Target | Actual | Revised Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | |
| D25 | Office of the Municipal Manager - Internal Audit | Effective and Efficient administration | Sound Governance | Acquire Electronic Audit System | Q1: Draft Specifications (5%) Advertisement for the appointment of a service provider 5%) (10%) Q2: Appointment finalised (20%) Q3: System configuration and training (45%) Q4: System fully functional and utilised by Division (25%) | 0 | 100 | 5 | 100 | 5 | R | Budget moved to 2022/2023 financial year during the budget adjustment | Await budget availability | Advertisement Appointment letter System reports |
| D26 | Office of the Municipal Manager - Internal Audit | Effective and Efficient administration | Management and Administration | Unqualified Audit opinion obtained from AG | Number | 0 | 1 | 0 | 1 | 0 | R | Qualified opinion received. Disagreement with the AG at the end of the audit | Action plan developed and implementation thereof is tracked | Auditor General Report |
| D27 | Office of the Municipal Manager - Internal Audit | Effective and Efficient administration | Internal Audit | # of audit committee meetings held | Number | 6 | 4 | 5 | 4 | 5 | G2 | Target met. Special AC meeting to review AFS and APR held | None, target met | Agendas, Minutes Attendance register |
| D28 | Office of the Municipal Manager - Internal Audit | Effective and Efficient administration | Internal Audit | # of days taken to distribute Audit Committee packs before the meetings | Number | 3 | 7 | 6.25 | 7 | 6.25 | 0 | Late submission of reports by departments | Intervention by the MM in management meetings | Acknowledgement of receipt from AC Chair AC Attendance Register |
| D31 | Office of the Municipal Manager - Office of the Mayor | Improved stakeholder satisfaction | Public Participation | # of Mayoral Imbizos organised | Number | 4 | 4 | 3 | 4 | 3 | 0 | The Disaster Management Act prohibits all forms of gathering. | More Mayoral imbizos will be held when the COVID 19 is uplifted and | Imbizo Programme Invitations Attendance |



Table 5: Year-end results for the Good Governance KPA for 2019/20

| Ref | Responsible | Strategic | Drogramma | KPI Name | Description of Unit of | Baseline | Revised Annual | YTD | | Y | ear to Dat | e Values ending June 2020 |) | Source of Evidence |
|-----|---|------------------------------------|----------------------------|--|------------------------|----------|-------------------|--------|-------------------|--------|------------|--|--|---|
| Rei | Department | Objective | Programme | KPI Name | Measurement | Daseline | Target | Actual | Revised Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | |
| | | | | | | | | | | | | | public gathering is allowed. | Register Imbizo reports |
| D32 | Office of the Municipal Manager - Municipal Manager | Increase financial viability | Budget management | % of Operational budget spent | Percentage | 74.48 | 100 | 74 | 100 | 74 | В | Target not achieved due to less spending which resulted from National Lock-down | Depreciation Journals to be processed before year end | Operational Expenditure Reports |
| D33 | Office of the Municipal Manager - Municipal Manager | Increase financial viability | Budget management | % of Capital Budget spent | Percentage | 65 | 100 | 86.39 | 100 | 86.39 | В | No activities took place due to National Lock- down | Activities to resume once the lock-down is lifted | Capital Expenditure Reports. |
| D36 | Office of the Municipal Manager - Municipal Manager | Increase financial viability | Supply Chain Management | % of Bids awarded within 2 weeks after adjudication committee resolution | Percentage | 75 | 100 | 91.67 | 100 | 91.67 | 0 | They were no Bids awarded | None | Adjudication Committee Minutes Bids register |
| D52 | Budget and Treasury - Asset Management | Increase financial viability | Asset Management | Annual Asset verification report concluded by 30 August | Number | 1 | 1 | 1 | 1 | 1 | G | N/A | N/A | Annual Asset Verification report Acknowledgement of receipt from AG |
| D54 | Budget and Treasury - Financial Reporting | Increase financial viability | Budget management | Annual Budget tabled by 31 May annually | Number | 1 | 1 | 1 | 1 | 1 | O | None | None | Annual Budget Council Minutes |
| D56 | Budget and Treasury - Financial Reporting | Increase financial viability | Expenditure Management | Cost coverage | Ratio | 0.17 | 0.20 | 1.15 | 0.20 | 1.15 | В | GTM closed with a positive bank balance of R70million during the month of June 2020 | The Municipality implemented and managed proper credit control and cost containment measures | Monthly budget - income and expenditure reports Ratio calculation |



Table 5: Year-end results for the Good Governance KPA for 2019/20

| Def | Responsible | Strategic | Duamera | KDI Nama | Description of | Dee allin a | Revised | YTD | | Y | ear to Dat | e Values ending June 2020 |) | Source of Evidence |
|-----|--|------------------------------------|---------------------------|--|------------------------|-------------|------------------|--------------|-------------------|--------------|------------|--|--|---|
| Ref | Department | Objective | Programme | KPI Name | Unit of Measurement | Baseline | Annual Target | Actual | Revised Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | |
| D57 | Budget and Treasury - Financial Reporting | Increase financial viability | Debt Management | Debt coverage | Ratio | 19.90 | 18.80 | 27.82 | 18.80 | 27.82 | В | over achievement due to credit control measures and the accurate updating of billing data | the Revenue generated by the Municipality will be able to service the debt payments | Monthly budget - income and expenditure reports Ratio calculation |
| D58 | Budget and Treasury - Expenditure | Increase financial viability | Expenditure Management | % creditors paid within 30 days | Percentage | 95.94 | 100 | 92.99 | 100 | 92.99 | 0 | Late submission or non- submission of invoices due to National lock- down Cash Flow constraints- Eskom not paid on time | debt arrangement arrangements have been made with Eskom to pay on specific dates | Creditors Age Analysis Report |
| D59 | Budget and Treasury - Expenditure | Increase financial viability | Grant Management | % of Finance Management Grant Spent | Percentage | 100 | 99.80 | 100.21 | 99.80 | 100.21 | G2 | None required | Non applicable | Monthly Expenditure Report |
| D60 | Budget and Treasury - Revenue | Increase financial viability | Revenue Management | # of properties on the valuation roll billed for assessment rates | Number | 0 | 17 615.83 | 15 464.92 | 17 615.83 | 15 464.92 | 0 | valuation roll changes that are implemented on system | valuation roll changes that are implemented on system | Monthly billing report (reflecting no bills for assessment rates only) Valuation Roll Summary |
| D61 | Budget and Treasury - Financial Reporting | Increase financial viability | Financial Reporting | Annual Financial statements submitted to AG, PT and NT by 31 August annually | Number | 1 | 1 | 1 | 1 | 1 | G | N/A | N/A | AFS Acknowledgement of receipt by NT, AG & PT |
| D63 | Budget and Treasury - Revenue | Increase financial viability | Debt Management | % Outstanding service debtors to revenue | Percentage | 13.09 | 70 | 98 | 70 | 98 | R | 709 608 764/ 719308 046= 98% Revenue debt collection. of non-operations on collections and debt collection company legal office inactivity (April to | However, full debt collection will resume in July. A more aggressive debt | Debtors Aging and monthly budget income and expenditure report Ratio calculation |



Table 5: Year-end results for the Good Governance KPA for 2019/20

| Ref | Responsible | Strategic | Programme | KPI Name | Description of Unit of | Baseline | Revised Annual | YTD | | Y | ear to Date | e Values ending June 2020 | | Source of Evidence |
|-----|---|--|-------------------------------------|--|------------------------|----------|-------------------|--------|-------------------|--------|-------------|---|---|--|
| Kei | Department | Objective | Programme | KPI Name | Measurement | Daseline | Target | Actual | Revised Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | |
| | | | | | | | | | | | | June) affected by COVID-19 months | collection strategy. | |
| D64 | Budget and Treasury - Revenue | Increase financial viability | Revenue Management | # of indigent households registered on indigent register | Number | 25 963 | 25 963 | 25 694 | 25 963 | 25 694 | Ο | None, indigent report as per approved 0as per indigent register 25694 indigent vetted thus qualifying can only be as per vetted number | continue to make public awareness for people qualifying to register | Indigent register Council Resolution |
| D66 | Budget and Treasury - Expenditure | Increase financial viability | Expenditure Management | % of operational budget spent on personnel (Exc Councillors) | Percentage | 0 | 35 | 24.75 | 35 | 24.75 | В | None identified compliance is met as employee costs do not exceed Norms set by National treasury of not exceeding 35% | None identified compliance is met as employee costs do not exceed Norms set by National treasury of not exceeding 35% | Operational Expenditure Reports |
| D75 | Office of the Municipal Manager - Internal Audit | Effective and Efficient administration | Management and Administration | Number of audit findings from the Auditor General | Number | 0 | 40 | 26 | 40 | 26 | В | None as this is an improvement from the previous year | Development of action plan | AG Audit Report |
| D77 | Corporate Services - Human Resources | Attract and retain best human capital to become employer of choice | Human Resource Management | # of people from employment equity target groups employed in the 3 highest levels of management in compliance with the municipality's approved EE plan | Number | 27 | 32 | 32 | 32 | 32 | O | None as target is met | None | Employment Equity report Employment equity plan |



Table 5: Year-end results for the Good Governance KPA for 2019/20

| Def | Responsible | Strategic | Dua | I/DI Nome | Description of | Baseline | Revised | YTD | | Y | ear to Dat | e Values ending June 2020 |) | Source of Evidence |
|-----|---|--|---------------------------|--|------------------------|----------|------------------|--------|-------------------|--------|------------|---|--|--|
| Ref | Department | Objective | Programme | KPI Name | Unit of Measurement | Baseline | Annual Target | Actual | Revised Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | |
| D82 | Corporate Services - Administrative Services | Effective and Efficient administration | Council Support | # of Council meetings held | Number | 13 | 6 | 15 | 6 | 15 | В | 1 special Council meeting was held on 26 June 2020 to adopt the IDP, Budget and the MPAC Oversight report. | The approval of the reports was vital to meet the legislative requirements. | Agenda Minutes and attendance registers |
| D83 | Corporate Services - Administrative Services | Effective and Efficient administration | Records Management | # file verification conducted | Number | 12 | 12 | 8 | 12 | 8 | Х | No file verification was done during the month of June due to the national lockdown. Offices were not operating on full capacity. | Other activities will be done when necessary lockdown measures are put in place and relevant officials are back in office. | Monthly File verification tick list |
| D86 | Corporate Services - Information Technology | Effective and Efficient administration | Information Technology | # of incidences of IT downtime at GTM Civic Centre for 4 hours or longer | Number | 0 | 0 | 1 | 0 | 1 | R | Deviations experienced were due to maintenance and cable theft which are in the hands of service providers. | The down times were due to factors outside Council control, however, we impress on service providers to ensure that they as much as possible seek backup mechanisms to ensure a continuous service to Council. | IT network downtime incident register |



Table 5: Year-end results for the Good Governance KPA for 2019/20

| Ref | Responsible | Strategic | Programme | KPI Name | Description of Unit of | Baseline | Revised Annual | YTD | | Y | ear to Dat | e Values ending June 202 | 0 | Source of Evidence |
|-----|---|--|---------------------------------|--|---|----------|-------------------|--------|-------------------|--------|------------|--|---|---|
| | Department | Objective | J | | Measurement | | Target | Actual | Revised Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | |
| D89 | Corporate Services - Human Resources | Effective and Efficient administration | Human Resource Management | Organogram review | Q1: Appointment of service provider completed (5%) Departmental consultations by the service provider commenced (10%) Q2: Departmental consultations concluded (30%) Q3: Draft report on revised Organogram submitted to Management by end March (25%) Q4: Organogram review completed and approved with the IDP by end May (30%) | 0 | 100 | 70 | 100 | 70 | 0 | The findings are complex as a result existing organizational structure is approved for 2020/2021 for compliance while Work study report is considered. | Management and political component to discuss findings and approve to prepare for informed Org Structure. | *Appointment letter *Reports and Attendance Register of Departmental Consultations *Draft Organogram report *Management Minutes *Final Organogram *Council Minutes |
| D91 | Corporate Services - Human Resources | Attract and retain best human capital to become employer of choice | Human Resource Management | # of workstations inspected for OHS contraventions | Number | 0 | 26 | 52 | 26 | 52 | В | None as target is met | None | OHS annual Plan OHS inspection forms OHS non- compliance notices to Directors |
| D92 | Corporate Services - Communication and Marketing Services | Improved stakeholder satisfaction | Communication | % of statutory provisions for website contents ((MFMA Sect 75(1)) publicized within 5 | Percentage | 4 | 100 | 91.67 | 100 | 91.67 | 0 | No deviation . | None required. | Council Minutes Print screen of placements Website update register |



Table 5: Year-end results for the Good Governance KPA for 2019/20

| Ref | Responsible | Strategic | Drogramma | KPI Name | Description of Unit of | Baseline | Revised Annual | YTD | | Y | ear to Dat | e Values ending June 2020 | 0 | Source of Evidence |
|------|---|---|---------------------------------|--|------------------------|----------|-------------------|--------|-------------------|--------|------------|--|--|--|
| Ret | Department | Objective | Programme | | Measurement | Baseline | Target | Actual | Revised Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | |
| | | | | working days of tabling in Council | | | | | | | | | | |
| D94 | Corporate Services - Communication and Marketing Services | Improved stakeholder satisfaction | Communication | # of statutory provisions for website content complied with ((MFMA Sec 75 (1)) | Number | 12 | 12 | 11 | 12 | 11 | 0 | No deviation. | None required. | Print screen of placements Website update register |
| D97 | Corporate Services - Public Participation | Improved stakeholder satisfaction | Public Participation | # of summarised quarterly ward reports submitted to Council | Number | 2 | 4 | 3 | 4 | 3 | 0 | The outbreak of Covid-19 affected submission of reports on issues coming from the wards to Council. Some of the reports were already delayed. Coordination of the reports has proven to be difficult from the Public Participation Division. | The use electronic platforms to source issues from wards will be explored to ensure such issues receive attention in time. The organisational review process will pay attention to the configuration of the Public Participation Division as well as related matters. | Summarised Ward Reports (4th Qtr. 18/19 & 1-3rd Qtr. of 19/20) Council Minutes |
| D100 | Corporate Services - Human Resources | Attract and retain best human capital to become | Human Resource Management | # of senior managers complying with the minimum | Number | 5 | 7 | 7 | 7 | 7 | G | None as all comply | none | Section 56/57 Competency certificates |



Table 5: Year-end results for the Good Governance KPA for 2019/20

| D-f | Responsible | Strategic | Dunguran | KPI Name | Description of | Baseline | Revised | YTD | | Y | ear to Dat | e Values ending June 2020 |) | Source of Evidence |
|------|--|--|---------------------------------|---|------------------------|----------|------------------|--------|-------------------|--------|------------|--|---|---|
| Ref | Department | Objective | Programme | KPI Name | Unit of Measurement | Baseline | Annual Target | Actual | Revised Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | |
| | | employer of choice | | competency levels (MFMP) | | | | | | | | | | |
| D105 | Community Services - Safety and Security | Effective and Efficient administration | Safety and Security | # of theft cases theft of Council assets | Number | 3 | 0 | 10 | 0 | 10 | R | Theft of 4 x Truck batteries at Nkowankowa Solid Waste Offices. Case no. 182/03/2020 opened at Maake SAPS for investigation. | Engaged with Mapheto Security and they replaced the items stolen. | Theft Case register reflecting Police Case numbers |
| D106 | Community Services - Safety and Security | Effective and Efficient administration | Safety and Security | # of Street Committees established (one per cluster) | Number | 0 | 4 | 7 | 4 | 7 | В | Street committees are formed through Imbizos with the communities. Because of the Covid 19 and its lock down level 3 rules meetings are not allowed. We did not form any street committee because of the Covid 19 lock down. | We shall start with the process of forming street committees when the level of the lock down allows us to have physical meetings. | Establishment notice Minutes TOR |
| D128 | Corporate Services - Human Resources | Attract and retain best human capital to become employer of choice | Human Resource Management | # of employees with technical skills/capacity (engineers & technicians - EED & ESD) | Number | 17 | 26 | 59 | 26 | 59 | В | None as target is met | None as target is met | Employment equity reports Register of qualified engineers & technicians (monthly tick list) |
| D144 | Electrical Engineering - Director Electrical Engineering | Increase financial viability | Cost Recovery | % Electricity loss (Kwh) | Percentage | 22 | 25 | 20.91 | 25 | 20.91 | Ш | No Deviation | None | Eskom account Revenue system reports |
| D174 | Engineering Services - Technical, Design and PMU | Increase financial viability | Grant Management | % MIG funding spent | Percentage | 100 | 100 | 99 | 100 | 99 | 0 | Projects delayed due to Covid-19 | Construction resumed during Alert Level 3 | Grant Expenditure Reports |



Table 5: Year-end results for the Good Governance KPA for 2019/20

| Ref | Responsible | Strategic | Programme | KPI Name | Description of Unit of | Baseline | Revised Annual | YTD | | Ye | ear to Dat | e Values ending June 202 | 0 | Source of Evidence |
|------|---|--|-------------------------------------|---|---|----------|-------------------|--------|-------------------|--------|------------|---|--|---|
| Kei | Department | Objective | Programme | KPI Name | Measurement | Daseiine | Target | Actual | Revised Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | |
| D200 | Corporate Services - Human Resources | Attract and retain best human capital to become employer of choice | Human Resource Management | # of municipal personnel with spatial planning capacity | Number | 5 | 5 | 3 | 5 | 3 | R | Two employees terminated the service due to resignation and retirement. | To finalise appointment as interviews were conducted for both positions. | Employment Equity reports Register of qualified town planners |
| D214 | GTEDA - CEO GTEDA | Increase financial viability | Management and Administration | Purchase of MSCOA printers Equipment's | Q1: Specifications completed (5%) Q2: Procurement of service provider completed (5%) Q3: Printers and Equipment delivered (90%) Q4: Not applicable this quarter | 0 | 100 | 100 | 100 | 100 | G | Specifications completed procurement of service provider done Equipment delivered | Non required. | Specifications Appointment letter Receipt |
| D224 | Community Services - Safety and Security | Effective and Efficient administration | Safety and Security | # of monthly compliance assessments conducted on Security Management (Service Level Agreement) | Number | 0 | 12 | 11 | 12 | 11 | 0 | None | None | SLA Monthly Compliance Tick list |
| D238 | GTEDA - CEO GTEDA | Effective and Efficient administration | Governance and Administration | Number of Performance Assessments Concluded (GTEDA) | Number | 0 | 4 | 4 | 4 | 4 | G | Annual performance conducted as planned | Non required | Approved Annual Assessment Report |
| D239 | GTEDA - CEO GTEDA | Effective and Efficient administration | Governance and Administration | % of GTEDA Staff trained and developed in line with WSP | Percentage | 0 | 100 | 103 | 100 | 103 | G2 | 5 staff trained | 2 completed and 3 awaiting results | Certificate of completion |
| D241 | GTEDA - CEO GTEDA | Effective and Efficient administration | Governance and Administration | % of GTEDA Annual Report Developed | Percentage | 0 | 100 | 100 | 100 | 100 | G | Annual report approved on time | Non required | Signed Annual Report for GTEDA |



Table 5: Year-end results for the Good Governance KPA for 2019/20

| Ref | Responsible | Strategic | Drogramma | KPI Name | Description of Unit of | Baseline | Revised | YTD | | Y | ear to Dat | e Values ending June 2020 |) | Source of Evidence |
|------|----------------------|------------------------------------|-------------------------|--|------------------------|-----------|------------------|--------|-------------------|--------|------------|--|---|---|
| Rei | Department | Objective | Programme | KPI Name | Measurement | Daseillie | Annual Target | Actual | Revised Target | Actual | Rating | Reason for Deviation | Corrective Measures Taken | |
| | | | | and approved by 31 December | | | | | | | | | | |
| D242 | GTEDA - CEO GTEDA | Increase financial viability | Financial Management | % of Strategic Risks mitigated | Percentage | 0 | 100 | 60 | 100 | 60 | R | GTEDA has 5 strategic risks, 3 have been mitigated | Strategic risk 1 and 2 are on- going risks and cannot be mitigated completely. | Risk Monitoring Report |
| D243 | GTEDA - CEO GTEDA | Increase financial viability | Financial Management | Unqualified audit outcome obtained | Percentage | 0 | 100 | 100 | 100 | 100 | G | Unqualified audit report | Non required | External Audit Report |
| D244 | GTEDA - CEO GTEDA | Increase financial viability | Financial Management | % progress with 3 Year Budget approved by 30 April | Percentage | 0 | 100 | 100 | 100 | 100 | G | 3 year budget approved by 30 April 2020 | Non required | Approved 3 year budget |
| D245 | GTEDA - CEO GTEDA | Increase financial viability | Financial Management | % GRAP Compliance on the Asset register | Percentage | 0 | 100 | 100 | 100 | 100 | G | 100% GRAP compliance on the asset register | Non required | Approved Asset Register Approved Minutes of the Board |

Table 6 presents a summary of the result as reported by Departments and from this it can be seen that **56%** of targets, aimed at ensuring Good Governance, were met during 2019/20, a decline from the **63%** achieved during 2018/19.

| Table 6: Good Governance KPA - Summary of Results for 2019/20 | | | | | | | | | | | | |
|---|--|-------------------------|---------------------|---------------|--|--|--|--|--|--|--|--|
| Colour | | Key to the Colour Codes | No of KPIs/Projects | % in category | | | | | | | | |
| R | 0% <= Actual/Target <= 74.999% | KPI Not Met | 9 | 17% | | | | | | | | |
| 0 | 75 0% <= Actual/Target <= 99.999% | KPI Almost Met | 14 | 27% | | | | | | | | |
| G | Actual meets Target (Actual/Target = 100%) | KPI Met | 14 | 27% | | | | | | | | |



| Table 6: Good Governance KPA - Summary of Results for 2019/20 | | | | | | | | | | | |
|---|-------------------------------------|-------------------------|---------------------|---------------|--|--|--|--|--|--|--|
| Colour | | Key to the Colour Codes | No of KPIs/Projects | % in category | | | | | | | |
| G2 | 100 1% <= Actual/Target <= 149.999% | KPI Well Met | 4 | 8% | | | | | | | |
| В | 150 0% <= Actual/Target | KPI Extremely Well Met | 11 | 21% | | | | | | | |
| | | Total KPIs | 52 | | | | | | | | |

The key challenges impacting on the ability of the organisation to achieve the objectives set in terms of the Good Governance KPA are:

1. Municipal Offices closed and operating on skeleton staff during Covid 19 Lockdown period delayed the implementation of most programmes.



2.4 Summary of performance on Key Performance Areas.

The figures below present a summary of the performance per KPA




Table 9 below presents a summary of performance per Key Performance Area for the 2019/20 financial year.

| | Greater | | Municipal KP | A |
|--------------------|-------------------------|--------------------|--------------------|---------------------|
| | Tzaneen Municipality | Economic Growth | Good Governance | Service Delivery |
| Not Yet Applicable | - | - | - | - |
| Not Met | 43 (25.44%) | 7 (28.00%) | 9 (17.31%) | 27 (29.35%) |
| Almost Met | 32 (18.93%) | 1 (4.00%) | 14 (26.92%) | 17 (18.48%) |
| Met | 59 (34.91%) | 9 (36.00%) | 14 (26.92%) | 36 (39.13%) |
| ■ Well Met | 9 (5.33%) | - | 4 (7.69%) | 5 (5.43%) |
| Extremely Well Met | 26 (15.38%) | 8 (32.00%) | 11 (21.15%) | 7 (7.61%) |
| Total: | 169 | 25 | 52 | 92 |
| | 100% | 14.79% | 30.77% | 54.44% |

The table 8 below compares the performance on KPAs for the 2018/19 versus the 2019/20 financial years, the annual increase/decrease is presented by the arrow



| Achievement level | Econor | nic Growth | Basic Service | ce Delivery | Good Governance | | |
|---------------------------------------|----------|------------|---------------|-------------|-----------------|----------|--|
| | 2018/19 | 2019/20 | 2018/19 | 2019/20 | 2018/19 | 2019/20 | |
| KPIs Not Met | 5 (17%) | 6 (24%) | 26 (25%) | 29 (32%) | 16 (18%) | 10 (19%) | |
| KPIs Almost Met | 5 (17%) | 1 (4%) | 19 (18%) | 16 (17%) | 17 (19%) | 11 (21%) | |
| KPIs Met | 19 (66%) | 18 (72%) | 60 (57%) | 47 (51%) | 55 (63%) | 31 (60%) | |
| Total KPIs: | 29 | 25 | 105 | 92 | 88 | 52 | |
| Performance improvement level per KPA | | | 3 | | | 3% | |

From the Table above it can be seen that the overall performance of the municipality declined from the previous financial year. For each of the KPAs decline was recorded however minimal. Economic Growth reflects the highest level of decline with 8%. The Performance of all KPAs however remains below 75%.




2.5 Summary of Departmental Performance for 2019/20

This section will provide a summary of performance per Department as well as for the entire organisation for the 2019/20 financial year on a departmental basis.

2.5.1 Office of the Municipal Manager

The Office of the Municipal Manager consists of 5 subsections which include Strategic Support, Risk Management, Disaster Management, Internal Audit, Legal Services and the Office of the Mayor. **Figure 2** presents the performance of the Department reflecting an overall achievement level of **46**%%, which is a marked decline from the **67**% achieved in 2018/19. Of the 26 KPIs allocated to the Department only 12 were achieved fully.

Figure 2: Annual Performance results for the Office of the Municipal Manager





| | Office | | | Respo | nsible Depar | tment | | |
|--------------------|-----------------------------------|-------------------|----------------------|---|------------------------|------------------------------|-------------------|----------------------|
| | of the Municipal Manager | Internal Audit | Strategic Support | Risk and Compliance Management | Disaster Management | Office of the Mayor | Legal Services | Municipal Manager |
| Not Yet Applicable | - | - | - | - | - | - | - | - |
| Not Met | 7 (26.92%) | 3 (50.00%) | 3 (42.86%) | - | - | 1 (25.00%) | - | - |
| Almost Met | 7 (26.92%) | 1 (16.67%) | 1 (14.29%) | - | - | 2 (50.00%) | 1 (100.00%) | 2 (40.00%) |
| Met | 5 (19.23%) | - | 3 (42.86%) | 1 (100.00%) | 1 (50.00%) | - | - | - |
| Well Met | 3 (11.54%) | 1 (16.67%) | - | - | 1 (50.00%) | - | - | 1 (20.00%) |
| Extremely Well Met | 4 (15.38%) | 1 (16.67%) | - | - | - | 1 (25.00%) | - | 2 (40.00%) |
| Total: | 26 | 6 | 7 | 1 | 2 | 4 | 1 | 5 |
| | 100% | 23.08% | 26.92% | 3.85% | 7.69% | 15.38% | 3.85% | 19.23% |

2.5.2 Office of the Chief Financial Officer


The Office of the Chief Financial Officer is comprised of Asset Management, Expenditure, Financial Services & Reporting, Revenue and Supply chain divisions and the performance for the Department is reflected below in **Figure 3**, reflecting an overall achievement level of **64%**, which is a marked improvement from the **54** % achieved in 2018/19. Of the 11 KPIs allocated to the Department, 7 targets were achieved.


Figure 3: Annual Performance results for the Office of the Chief Financial Officer



Budget and Treasury

Responsible Department






| | | | | Responsible | . Department | | |
|--------------------|---------------------------|------------------------|-------------|-------------|---------------------|-------------------------------|--------------------------------------|
| | Budget and Treasury | Financial Reporting | Expenditure | Revenue | Asset Management | Supply Chain Management | Stores and Fleet Management |
| Not Yet Applicable | - | - | - | - | - | - | - |
| Not Met | 1 (9.09%) | - | - | 1 (33.33%) | - | - | - |
| Almost Met | 3 (27.27%) | - | 1 (33.33%) | 2 (66.67%) | - | - | - |
| Met | 3 (27.27%) | 2 (50.00%) | - | - | 1 (100.00%) | - | - |
| Well Met | 1 (9.09%) | - | 1 (33.33%) | - | - | - | - |
| Extremely Well Met | 3 (27.27%) | 2 (50.00%) | 1 (33.33%) | - | - | - | - |
| Total: | 11 | 4 | 3 | 3 | 1 | - | - |
| | 100% | 36.36% | 27.27% | 27.27% | 9.09% | - | - |



2.5.3 Corporate Services Department

The Corporate Services Department comprise of Admin & Records, Communications & Marketing, Human Resource, Information Technology, Legal Services, the Office of the Mayor and Public Participation divisions. **Figure 4** presents the performance for the Department during 2019/20, reflecting an overall achievement level of **33%** which is a drastic decline from the **49%** achieved in 2018/19. The Department reached the targets for only 5 of the 15 KPIs allocated to the Department.

Figure 4: Annual Performance results for Corporate Services





| | | | Resp | onsible Depart | ment | |
|--------------------|-----------------------|--------------------|----------------------------|---|---------------------------|-------------------------|
| | Corporate Services | Human Resources | Administrative Services | Communication and Marketing Services | Information Technology | Public Participation |
| Not Yet Applicable | - | - | - | - | - | - |
| Not Met | 5 (33.33%) | 3 (33.33%) | 1 (50.00%) | - | 1 (100.00%) | - |
| Almost Met | 5 (33.33%) | 2 (22.22%) | - | 2 (100.00%) | - | 1 (100.00%) |
| Met | 2 (13.33%) | 2 (22.22%) | - | - | - | - |
| ■ Well Met | - | - | - | - | - | - |
| Extremely Well Met | 3 (20.00%) | 2 (22.22%) | 1 (50.00%) | - | - | - |
| Total: | 15 | 9 | 2 | 2 | 1 | 1 |
| | 100% | 60.00% | 13.33% | 13.33% | 6.67% | 6.67% |



2.5.4 Community Services Department

The Community Services Department comprise of Environmental Health, Library services, Licensing and Testing, Law Enforcement, Solid Waste Management, Parks and the Safety & Security divisions. The performance for the Department during 2019/20 is presented in **Figure 5** below, reflecting an overall achievement level of **46**% which is a drastic decline from the **76**% achieved in 2018/19. Only 12 where achieved of the 26 KPIs allocated to the Department for 19/20.






| | | | | | Responsible | Department | | | |
|--------------------|-----------------------|--------------------|-----------------------------|---------------------|----------------------------------|-------------|-----------------------------|---------------------------|-----------------------------------|
| | Community Services | Law Enforcement | Licensing and Testing | Waste Management | Parks, Recreation and Cemeteries | Libraries | Environmental Management | Safety and Security | Director Community Services |
| Not Yet Applicable | - | - | - | - | - | - | - | - | - |
| Not Met | 7 (26.92%) | 2 (66.67%) | - | - | 1 (14.29%) | - | 3 (50.00%) | 1 (33.33%) | - |
| Almost Met | 7 (26.92%) | - | - | 1 (20.00%) | 3 (42.86%) | 1 (100.00%) | 1 (16.67%) | 1 (33.33%) | - |
| Met | 6 (23.08%) | - | - | 2 (40.00%) | 3 (42.86%) | - | 1 (16.67%) | - | - |
| Well Met | 3 (11.54%) | - | 1 (100.00%) | 2 (40.00%) | - | - | - | - | - |
| Extremely Well Met | 3 (11.54%) | 1 (33.33%) | - | - | - | - | 1 (16.67%) | 1 (33.33%) | - |
| Total: | 26 | 3 | 1 | 5 | 7 | 1 | 6 | 3 | - |
| | 100% | 11.54% | 3.85% | 19.23% | 26.92% | 3.85% | 23.08% | 11.54% | - |



2.5.5 Electrical Engineering Department

The Electrical Engineering Department comprise of sections for Electrical Projects, Operations & Maintenance for Rural and Urban areas. The performance for the Department during 2019/20 is presented in **Figure 6** below, reflecting an overall achievement level of **39%**, which is a decline from the **47%** achieved in 2018/19. Of the 38 KPIs allocated to the Department, for the targets set only 15 were met.

Figure 6: Annual Performance results for Electrical Engineering Department






| | | | Responsible | Department | |
|--------------------|---------------------------|----------------------------------|---------------------------------------|--|---------------------------------------|
| | Electrical Engineering | Operations and Maintenance | Customer and Retail Services | Engineering Planning and Projects | Director Electrical Engineering |
| Not Yet Applicable | - | - | - | - | - |
| Not Met | 16 (42.11%) | - | 1 (50.00%) | 12 (41.38%) | 3 (50.00%) |
| Almost Met | 7 (18.42%) | - | - | 6 (20.69%) | 1 (16.67%) |
| Met | 13 (34.21%) | 1 (100.00%) | 1 (50.00%) | 11 (37.93%) | - |
| Well Met | 1 (2.63%) | - | - | - | 1 (16.67%) |
| Extremely Well Met | 1 (2.63%) | - | - | - | 1 (16.67%) |
| Total: | 38 | 1 | 2 | 29 | 6 |
| | 100% | 2.63% | 5.26% | 76.32% | 15.79% |



2.5.6 Engineering Services Department

The Engineering Services Department comprise of sections for Electrical Projects, Operations & Maintenance for Rural and Urban areas. The performance for the Department during 2019/20 presented in **Figure 7** below, reflecting an overall achievement level of **78%**, which is a marked improvement from the **54%** achieved in 2018/19, herein 21 out of 27 targets set for the Department were met.

Figure 7: Annual Performance results for Engineering Services Department






| | | | Respo | onsible Depar | tment | |
|--------------------|-------------------------|----------------------------|-------------------|------------------------------------|---|-------------------------------------|
| | Engineering Services | Roads and Stormwater | Water Services | Technical, Design and PMU | Building Control, Maintenance and Fleet Management | Director Engineering Services |
| Not Yet Applicable | - | - | - | - | - | - |
| Not Met | 3 (11.11%) | 1 (25.00%) | - | 1 (5.88%) | 1 (25.00%) | - |
| Almost Met | 3 (11.11%) | 1 (25.00%) | - | 2 (11.76%) | - | - |
| Met | 16 (59.26%) | 1 (25.00%) | 1 (100.00%) | 13 (76.47%) | 1 (25.00%) | - |
| Well Met | - | - | - | - | - | - |
| Extremely Well Met | 5 (18.52%) | 1 (25.00%) | - | 1 (5.88%) | 2 (50.00%) | 1 (100.00%) |
| Total: | 27 | 4 | 1 | 17 | 4 | 1 |
| | 100% | 14.81% | 3.70% | 62.96% | 14.81% | 3.70% |



2.5.7 Planning and Economic Development Department

The Planning and Economic Department comprise of sections for Socio - Economic Development, Land & Human Settlements and Town Planning. **Figure 8** presents the performance for the Department during 2019/20, reflecting an overall achievement level of **80**% which is a decline from the **81**% achieved in 2018/19. Of the 10 KPIs allocated to the department only 2 targets not met.

Figure 8: Annual Performance results for Planning and Economic Development Department




| | | F | Responsible | Department | |
|--------------------|--|---|--|------------|--|
| | Planning and Socio-Economic Development | Socio-economic development, Tourism and LED | development, Town Tourism Planning and | | Director Planning and Economic Development |
| Not Yet Applicable | - | - | - | - | - |
| Not Met | 2 (20.00%) | 1 (20.00%) | 1 (50.00%) | - | - |
| Almost Met | - | - | - | - | - |
| ■ Met | 5 (50.00%) | 3 (60.00%) | - | 1 (50.00%) | 1 (100.00%) |
| ■ Well Met | - | - | - | - | - |
| Extremely Well Met | 3 (30.00%) | 1 (20.00%) | 1 (50.00%) | 1 (50.00%) | - |
| Total: | 10 | 5 | 2 | 2 | 1 |
| | 100% | 50.00% | 20.00% | 20.00% | 10.00% |



2.5.8 Greater Tzaneen Economic Development Agency

The performance of GTEDA is reflected in **Figure 9**, reflecting an overall achievement level of **88%** which is a marked improvement from the 45% achieved in 2018/19. 14 of the 16 KPIs allocated to GTEDA were achieved.

Figure 9: Annual Performance results for GTEDA




| | | Responsible Department |
|--------------------|------------|------------------------|
| | GTEDA | CEO GTEDA |
| Not Yet Applicable | - | - |
| Not Met | 2 (12.50%) | 2 (12.50%) |
| Almost Met | - | - |
| Met | 9 (56.25%) | 9 (56.25%) |
| Well Met | 1 (6.25%) | 1 (6.25%) |
| Extremely Well Met | 4 (25.00%) | 4 (25.00%) |
| Total: | 16 | 16 |
| | 100% | 100.00% |



2.6 Overall Municipal Performance for 2019/20

The overall performance of GTM is reflected in **Figure 10** below and presents an overall achievement level of **56%**, which is a further decline from the **60%** achieved in 2018/19. The overall performance remains very low.

Figure 10: Overall Performance of GTM for 2019/20





| | | | | | Responsib | ole Departmer | nt | | |
|--------------------|------------------------------------|---|-----------------------|---------------------------|-----------------------|---------------------------|-------------------------|--|------------|
| | Greater Tzaneen Municipality | Office of the Municipal Manager | Corporate Services | Budget and Treasury | Community Services | Electrical Engineering | Engineering Services | Planning and Socio-Economic Development | GTEDA |
| Not Yet Applicable | - | - | - | - | - | - | - | - | - |
| Not Met | 43 (25.44%) | 7 (26.92%) | 5 (33.33%) | 1 (9.09%) | 7 (26.92%) | 16 (42.11%) | 3 (11.11%) | 2 (20.00%) | 2 (12.50%) |
| Almost Met | 32 (18.93%) | 7 (26.92%) | 5 (33.33%) | 3 (27.27%) | 7 (26.92%) | 7 (18.42%) | 3 (11.11%) | - | - |
| Met | 59 (34.91%) | 5 (19.23%) | 2 (13.33%) | 3 (27.27%) | 6 (23.08%) | 13 (34.21%) | 16 (59.26%) | 5 (50.00%) | 9 (56.25%) |
| Well Met | 9 (5.33%) | 3 (11.54%) | - | 1 (9.09%) | 3 (11.54%) | 1 (2.63%) | - | - | 1 (6.25%) |
| Extremely Well Met | 26 (15.38%) | 4 (15.38%) | 3 (20.00%) | 3 (27.27%) | 3 (11.54%) | 1 (2.63%) | 5 (18.52%) | 3 (30.00%) | 4 (25.00%) |
| Total: | 169 | 26 | 15 | 11 | 26 | 38 | 27 | 10 | 16 |
| | 100% | 15.38% | 8.88% | 6.51% | 15.38% | 22.49% | 15.98% | 5.92% | 9.47% |



Conditional Grant Activities for 2019/20

The municipality receives grants from national departments for the improvement of infrastructure (MIG & INEP) as well as to strengthen organisational capacity (FMG) the funding received through these grants may only be spent on projects that adhere to the conditions as determined by the specific grant.

| Table 9: Performance on Cor | nditional Grants for 2019 | /20 | | | | | |
|--|---|---------|-------------------|-----------------------|--------------------|------------------------|--|
| Project/ Initiative | Planned activities | Budget | Adjustment Budget | Actual Expenditure | Budget Variance | Adjustment Variance | Reasons for deviations |
| | | | Finance | Management Gran | t (FMG) | | |
| Strengthen Capacity and Upskill Officials in the BTO, Internal Audit & Audit Committees | Internal Audit Training, Risk & Compliance Management Training and BTO Training | 70 000 | 70 000 | 65 597 | 4 403 | 4 403 | budget reallocated to Acquisition, upgrade and maintenance of financial management systems to produce multi- year budgets, in-year reports, Service Delivery and Budget Implementation Plans, Annual Financial Statements, annual reports and automated financial management practices including MSCOA |
| Appointment of at least 5 Interns | Salaries Subsistence & Travelling | 906 000 | 906 000 | 905 369 | 631 | 631 | budget reallocated to Acquisition, upgrade and maintenance of financial management systems to produce multi- year budgets, in-year reports, Service Delivery and Budget Implementation Plans, Annual Financial Statements, annual reports and automated financial management practices including MSCOA |
| Acquisition & Upgrade of Financial Management Systems | MSCOA Training Grap Training Financial Management Support | 720 000 | 839 000 | 1 069 778 | -349 778 | -230 778 | Overspending supplemented with surplus funds from other activities |
| Support the Training of Municipal Officials in Financial Management | MFMP Training | 80 000 | 80 000 | 0 | 80 000 | 80 000 | budget reallocated to Acquisition, upgrade and maintenance of financial management systems to produce multi- year budgets, in-year reports, Service Delivery and Budget Implementation Plans, Annual Financial Statements, annual reports and automated financial management practices including MSCOA |
| Support the Preparation & timely submission of quality Annual Financial Statements for Audits | Preparation of AFS | 250 000 | 250 000 | 104 256 | 145 745 | 145 745 | budget reallocated to Acquisition, upgrade and maintenance of financial management systems to produce multi- year budgets, in-year reports, Service Delivery and Budget Implementation Plans, Annual Financial Statements, annual reports and automated financial management practices including MSCOA |
| Implementation of Financial Management Reforms | Revenue Enhancement Programme | 39 000 | 0 | 0 | 39 000 | 0 | None Applicable |

| M | A Mi | 1. |
|---|------|---|
| | | |
| 4 | Z | |
| | | A PARTIES AND A |

| Table 9: Performance on Cor | nditional Grants for 2019 | /20 | | | | | |
|---|---|--------------|-------------------|-----------------------|--------------------|------------------------|--|
| Project/ Initiative | Planned activities | Budget | Adjustment Budget | Actual Expenditure | Budget Variance | Adjustment Variance | Reasons for deviations |
| Support the Implementation of the Financial Misconduct regulations & promote Consequence Management to reduce UIF&W | Consequence Management Training SCM Training | 80 000 | 0 | 0 | 80 000 | 0 | None Applicable |
| Total | | 2 145 000 | 2 145 000 | 2 145 000 | 0 | 0 | |
| | | | <u>Nation</u> | al Electrification(I | NEP) | | |
| Electrification of 93 Households at Motseteng | Electrification of 93 Households at Motseteng | 1 561 470,00 | 1 561 470 | 1 506 752 | 54 718 | 54 718 | Construction work was stopped for +/- 35 days due to Covid-19 pandemic, resulting in less expenditure as work was halted. 14 working days from 01/05/2020 was also used for contractor to prepare return to work plans and permit application to work under Level 4 & 3, as per Gazette 43257 of 29 April 2020 |
| Electrification of 160 Households at Lenyenye | Electrification of 160 Households at Lenyenye | 2 686 400,00 | 2 686 400 | 2 176 813 | 509 587 | 509 587 | Project completed, balance remaining was used to supplement other projects |
| Electrification of 61 Households at Tshamahansi | Electrification of 61 Households at Tshamahansi | 1 024 190,00 | 1 024 190 | 92 442 | 931 748 | 931 748 | Construction work was stopped for +/- 35 days due to Covid-19 pandemic, resulting in less expenditure as work was halted. 14 working days from 01/05/2020 was also used for contractor to prepare return to work plans and permit application to work under Level 4 & 3, as per Gazette 43257 of 29 April 2020 |
| Electrification of 307 Households at Ntsako Village | Electrification of 307 Households at Ntsako Village | 5 037 000,00 | 4 919 470 | 3 753 204 | 1 283 796 | 1 166 266 | Construction work was stopped for +/- 35 days due to Covid-19 pandemic, resulting in less expenditure as work was halted. 14 working days from 01/05/2020 was also used for contractor to prepare return to work plans and permit application to work under Level 4 & 3, as per Gazette 43257 of 29 April 2020 |
| Electrification of 114 Households at Mulati Village | Electrification of 114 Households at Mulati Village | 1 914 060,00 | 1 343 200 | 1 031 868 | 882 192 | 311 332 | Construction work was stopped for +/- 35 days due to Covid-19 pandemic, resulting in less expenditure as work was halted. 14 working days from 01/05/2020 was also used for contractor to prepare return to work plans and permit application to work under Level 4 & 3, as per Gazette 43257 of 29 April 2020 |
| Electrification of 80 Households at Mohlaba Cross | Electrification of 80 Households at Mohlaba Cross | 1 343 200,00 | | 1 866 412 | -523 212 | -1 866 412 | Original budget was for 80 households, contractor appointed for 140 households, due to increase number of houses to be electrified |

| 11 4 | | ll a |
|------|-------|------|
| | | K |
| | 4 | |
| 1 | SO OF | - |

| Table 9: Performance on Con | nditional Grants for 2019 | /20 | | | | | |
|--|--|--------------|------------------------|-----------------------|--------------------|------------------------|--|
| Project/ Initiative | Planned activities | Budget | Adjustment Budget | Actual Expenditure | Budget Variance | Adjustment Variance | Reasons for deviations |
| Electrification of 240 Households at Mavele Ph1 | Electrification of 240 Households at Mavele Ph1 | 4 032 710,00 | | 2 630 349 | 1 402 361 | -2 630 349 | Construction work was stopped for +/- 35 days due to Covid-19 pandemic, resulting in less expenditure as work was halted. 14 working days from 01/05/2020 was also used for contractor to prepare return to work plans and permit application to work under Level 4 & 3, as per Gazette 43257 of 29 April 2020 |
| Electrification of 80 Households at Dan Village | Electrification of 80 Households at Dan Village | 1 343 200,00 | | 909 434 | 433 766 | -909 434 | Construction work was stopped for +/- 35 days due to Covid-19 pandemic, resulting in less expenditure as work was halted. Wetland discovered requires contract modification |
| Electrification of Households at Zanghoma | | - | 15 764 | 15 764 13 708 -13 708 | | 2 056 | None, captured expenditure does not include VAT, where else budget includes VAT |
| Electrification of Households at Mariveni C | | - | 13 958 | 12 137 | -12 137 | 1 821 | None, captured expenditure does not include VAT, where else budget includes VAT |
| Electrification of Households at Mbhekwana | | - | 562 883 | 367 180 | -367 180 | 195 702 | Project completed, balance remaining was used to supplement other projects |
| Electrification of Households at Relela | | - | 23 940 | 20 818 | -20 818 | 3 123 | None, captured expenditure does not include VAT, where else budget includes VAT |
| Electrification of Households at Mackey Ext 7 | | - | 44 288 | 38 512 | -38 512 | 5 777 | None, captured expenditure does not include VAT, where else budget includes VAT |
| Electrification of Households at Nabane | | - | 254 323 | 96 150 | -96 150 | 158 173 | Project completed, balance remaining was used to supplement other projects |
| Electrification of Households at Madawa | | - | 3 122 236 | 1 724 559 | -1 724 559 | 1 397 677 | Project completed, balance remaining was used to supplement other projects |
| Electrification of Households at Gavaza | | | 913 222 | 731 659 | -731 659 | 181 563 | Construction work was stopped for +/- 35 days due to Covid-19 pandemic, resulting in less expenditure as work was halted. 14 working days from 01/05/2020 was also used for contractor to prepare return to work plans and permit application to work under Level 4 & 3, as per Gazette 43257 of 29 April 2020 |
| TOTAL | | 18 942 230 | 16 485 344 | 16 971 997 | 1 970 233 | -486 652 | |
| | | | Municipal Infrastructi | ure Grant (excludi | ng GTM co-funding) | | |
| Upgrading of Lenyenye To Khujwana Access Road | 100% Completed (5.6km) | 19 554 712 | 23 280 579 | 20 409 717 | - 855 005 | 2 870 862 | Project was delayed due to the outbreak of Covid-19 pandemic |
| Codesa to Hani Street | Complete review of designs and tender documentation to | 3 000 000 | 243 597 | 211 823 | 2 788 177 | 31 774 | Contract was terminated |



| Table 9: Performance on Conditional Grants for 2019/20 | | | | | | | | | | | |
|---|--|------------|-------------------|-----------------------|--------------------|------------------------|--|--|--|--|--|
| Project/ Initiative | Planned activities | Budget | Adjustment Budget | Actual Expenditure | Budget Variance | Adjustment Variance | Reasons for deviations | | | | |
| | appoint new contractor | | | | | | | | | | |
| Upgrade of Nelson Ramodike High Access Road | Physical Progress at 35% | 9 680 000 | 7 561 513 | 6 594 160 | 3 085 840 | 967 353 | Annual target was met | | | | |
| Lenyenye Taxi Rank | Physical Progress at 30% | 8 119 900 | 5 119 900 | 4 916 899 | 3 203 001 | 203 001 | Annual target was met | | | | |
| Upgrading of Mbambamencisi Access Road | Project Complete (1.2km) | 2 968 065 | 2 636 425 | 2 297 206 | 670 859 | 339 219 | Project completed. Annual target was met | | | | |
| Mulati Access Road Paving | Complete review of designs and tender documentation, appointment of service provider | 19 134 345 | 15 222 658 | 13 228 083 | 5 906 262 | 1 994 575 | Contract was terminated | | | | |
| Relela Access Road upgrading from gravel to tar | Physical Progress at 30% (30%) | 4 402 376 | 6 972 715 | 6 141 374 | 1 738 998 | 831 341 | Annual target was met | | | | |
| Mawa Block12 Low Level Bridge | Physical Progress at 30% | 2 000 000 | 2 115 763 | 662 994 | 1 337 006 | 1 452 769 | Annual target was met | | | | |
| Upgrading of Mopye Access Road from Gravel to Paving | 100% Completed (2km) | 6 987 000 | 6 314 811 | 6 742 266 | 244 734 | - 427 455 | The traditional authority stopped the contractor from utilizing the local borrow pit due to unfordable demand of royalties. Project was also delayed due to the outbreak of Covid-19 pandemic | | | | |
| Upgrading of Matapa to Leseka | Physical Progress at 30% | 8 452 914 | 10 430 869 | 9 165 456 | - 712 542 | 1 265 413 | Annual target was met | | | | |
| High Mast Lights at Dan Village | Finalization two new high mast lights installed at Dan Village | - | - | - | - | - | Project was delayed due to the outbreak of Covid-19 pandemic | | | | |
| Paving Ward 12 | Advertisement of a Contractor | - | 3 851 021 | 3 348 714 | 3 348 714 | 502 307 | Annual target was met | | | | |
| Paving Ward 28 | Advertisement of a Contractor | - | 3 000 000 | 2 416 803 | 2 416 803 | 583 197 | Annual target was met | | | | |
| Paving Ward 5 | Advertisement of a Contractor | - | 2 800 000 | 1 733 821 | 1 733 821 | 1 066 179 | Annual target was met | | | | |



| Table 9: Performance on Conditional Grants for 2019/20 | | | | | | | | | |
|--|--|------------|------------|------------|-----------|------------|--|--|--|
| Project/ Initiative Planned activities Budget Adjustment Budget Actual Expenditure Variance Reasons for deviations | | | | | | | | | |
| Total | | 84 299 312 | 89 549 851 | 77 869 317 | 6 429 995 | 11 680 534 | | | |

From **Table 9** it can be observed that GTM spent all of the FMG funds received, however with INEP and MIG the challenges were:

- INEP: Delays with the implementation of projects due to National COVID 19 lockdown.
- MIG: Expenditure on prior-year projects not approved in adjustment budget and the delay in the appointment of contractors.



4. Capital Projects for 2019/20

The expenditure on capital projects approved in the 2019/20 Integrated Development Plan is presented below (see **Table 10**). Although GTM allocated funding for capital projects from own revenue, the bulk of the capital expenditure programme is funded through grants such as the MIG. Since GTM has limited resources to invest in the capital programme and therefor had to source funding from commercial banks to fund the upgrading of the electricity network. The revenue generated from the electricity network is then utilised to repay the loans.

| War | IDP | Project | Estimated | 20 | 19/20 | | R-value spe | ent Quarterly | | Year-er | nd | Sourc | Project | Reason for deviation |
|------------|------------|---|------------|-----------|-----------------|----------|-------------|---------------|----------|---------------|----------------------------|---------------------|-----------------------------|--|
| d | Ref No | Name | end date | Budget | Adjusted budget | 1st Qtr. | 2nd Qtr. | 3rd Qtr. | 4th Qtr. | R-value spent | % of original budget spent | e of fundin g | progress at year- end | |
| ALL | ESD 297 | Purchase Mayoral Car | 30/06/2020 | 1 200 000 | - | - | - | - | - | - | 0% | Own | | |
| ALL | ESD 298 | Purchase Speakers car | 30/06/2020 | 700 000 | - | - | - | - | - | - | 0% | Own | | |
| 0 | EED 46 | Installation of new Entrance streetlights R71 (Ad shade bridge to the Voortrekker street robot) | 30/06/2020 | 500 000 | 500 000 | - | 156 522 | - | - | 156 522 | 31% | Loan | 8% | Waiting for appointment of contractor. Budget not insufficient. Expenditure R 32 608,7 |
| 14 | EED 47 | R71 Deerpark Traffic circle lights (From Voortrekker street traffic lights up to SANRAL Traffic Circle) | 30/06/2020 | 1 600 000 | - | - | - | - | - | - | 0% | Loan | 5% | Project deferred due to delays SANRAL project to construct traffic circle on Deerpark intersection |
| 16 & 18 | EED 59 | Area Lighting at R36 Khujwana turn-off | 30/06/2020 | 300 000 | 300 000 | - | - | - | - | - | 0% | Loan | 62% | Expenditure R 22 500. Work stoppage for +/- 35 days due to Covid-19 pandemic, resulting in less expenditure as work was halted |



| | | | | | cial Year 2019 | 120 | | | | | | | | |
|----------|---------------|--|--------------------|------------|--------------------|-----------|-------------|---------------|-----------|---------------|----------------------------|---------------------|-----------------------------|---|
| War d | IDP Ref No | Project Name | Estimated end date | 201 | 19/20 | | R-value spe | ent Quarterly | | Year-ei | nd | Sourc | Project | Reason for deviation |
| u | Rei No | Name | end date | Budget | Adjusted budget | 1st Qtr. | 2nd Qtr. | 3rd Qtr. | 4th Qtr. | R-value spent | % of original budget spent | e of fundin g | progress at year- end | |
| ALL | EED 115 | New Electricity Connections (Consumer contribution) | 30/06/2020 | 15 000 000 | 8 000 000 | 2 313 041 | 1 874 237 | 1 169 681 | 1 501 581 | 6 858 540 | 46% | Own | | |
| 13 | EED 116 | Renewal Repairs and maintenance on prepaid meters and infrastructure in phases (Mieliekloof & Tarentaalran d) | 30/06/2020 | 300 000 | 300 000 | 665 795 | 735 770 | - | - | 1 401 565 | 467% | Loan | | Expenditure captured is not correct. As there was no spending during 19/20 financial year |
| 14 | EED 117 | Miniature substation Urban distribution networks in phases at 8 Christian Miller | 30/06/2020 | 800 000 | 800 000 | - | - | - | - | - | 0% | Loan | | Issues from stores of R 647 220,00 are not included in the expenditure. Work stoppage for +/- 35 days due to Covid-19 pandemic, resulting in late appointment of service provider to construct plinth. |
| 16 | EED 119 | Substation Tripping Batteries in phases (Letsitele Valley) | 30/06/2020 | 100 000 | 100 000 | - | - | 646 591 | - | 646 591 | 647% | Loan | 100% | Expenditure captured is for 18/19 financial year, that was rolled over to 19/20 financial year that was appointed and completed in the 2nd Qtr. Expenditure was captured under the 19/20 substation batteries budget of R 100 000 |
| ALL | EED 120 | Provision of Electrical Capital Tools (Customer retail) | 30/06/2020 | 50 000 | 50 000 | 6 934 | - | - 469 | - | 6 465 | 13% | Loan | | |



| War | IDP | Project | Estimated | 201 | 9/20 | | R-value spe | ent Quarterly | | Year-er | nd | Sourc | Project | Reason for deviation |
|---|------------|--|------------|-----------|--------------------|----------|-------------|---------------|----------|---------------|----------------------------|---------------------|--|---|
| d | Ref No | Name | end date | Budget | Adjusted budget | 1st Qtr. | 2nd Qtr. | 3rd Qtr. | 4th Qtr. | R-value spent | % of original budget spent | e of fundin g | progress at year- end | |
| ALL | EED 121 | Provision of Electrical Capital Tools (Operations and Maintenance) | 30/06/2020 | 50 000 | 50 000 | - | - | - | - | - | 0% | Loan | All tools equipment was purchased | No deviation |
| ALL | EED 122 | Replacement of Existing Air Conditioners in Municipal Buildings in phases | 30/06/2020 | 150 000 | 150 000 | 15 426 | - | - | - | 15 426 | 10% | Loan | | |
| 16 | EED 123 | Rebuilding of Lines Green frog to Haenertsburg in phases (3.3km) | 30/06/2020 | 1 050 000 | 1 050 000 | - | - | 68 478 | - | 68 478 | 7% | Loan | 29% | Construction work was stopped for +/- 35 days due to Covid-19 pandemic and 14 working days from 01/05/2020 was also used for contractor to prepare return to work plans and permit application, as per Gazette 43257 of 29 April 2020. Resulting in less expenditure |
| Ba- Phal abor wa Muni cipali ty | EED 124 | Rebuilding of lines Gravelotte to De Neck in phases(3.3k m) | 30/06/2020 | 1 000 000 | 1 000 000 | - | - | 65 217 | - | 65 217 | 7% | Loan | 62% | Construction work was stopped for +/- 35 days due to Covid-19 pandemic and 14 working days from 01/05/2020 was also used for contractor to prepare return to work plans and permit application, as per Gazette 43257 of 29 April 2020. Resulting in less expenditure |



| Table | 10: Cap | ital Expenditu | ure Per proje | ect for Financ | ial Year 2019 | /20 | | | | | | | | |
|---|------------|---|---------------|----------------|--------------------|----------|-------------|---------------|----------|---------------|----------------------------|---------------------|-----------------------------|--|
| War | IDP | Project | Estimated | 201 | 9/20 | | R-value spe | ent Quarterly | | Year-er | nd | Sourc | Project | Reason for deviation |
| d | Ref No | Name | end date | Budget | Adjusted budget | 1st Qtr. | 2nd Qtr. | 3rd Qtr. | 4th Qtr. | R-value spent | % of original budget spent | e of fundin g | progress at year- end | |
| Ba- Phal abor wa Muni cipali ty | EED 125 | Rebuilding of 33kv lines Lalapanzi to Waterbok in phases (1.5km) | 30/06/2020 | 600 000 | 600 000 | 69 722 | - | - | - | 69 722 | 12% | Loan | 29% | Construction work was stopped for +/- 35 days due to Covid-19 pandemic and 14 working days from 01/05/2020 was also used for contractor to prepare return to work plans and permit application, as per Gazette 43257 of 29 April 2020 Resulting in less expenditure Correct expenditure R 39 130,44 |
| 16 | EED 126 | Rebuilding of Mashutti 11kv lines in phases (1.3km) | 30/06/2020 | 400 000 | 400 000 | - | - | - | - | - | 0% | Loan | 29% | Construction work was stopped for +/- 35 days due to Covid-19 pandemic and 14 working days from 01/05/2020 was also used for contractor to prepare return to work plans and permit application, as per Gazette 43257 of 29 April 2020. Resulting in less expenditure |
| 13 | EED 127 | Rebuilding of Deeside 11kv lines in phases (2km) | 30/06/2020 | 600 000 | 600 000 | 183 551 | - | 39 130 | - | 222 681 | 37% | Loan | 29% | Construction work was stopped for +/- 35 days due to Covid-19 pandemic and 14 working days from 01/05/2020 was also used for contractor to prepare return to work plans and permit application, as per Gazette 43257 of 29 April 2020. Resulting in less expenditure. Correct expenditure R 39 130,44 |
| 15 | EED 128 | Rebuilding of Yamorna and Shivurali 11kv line in phases (1.6km) | 30/06/2020 | 600 000 | 600 000 | - | - | 104 348 | - | 104 348 | 17% | Loan | 72% | Construction work was stopped for +/- 35 days due to Covid-19 pandemic and 14 working days from 01/05/2020 was also used for contractor to prepare return to work plans and permit |



| War | IDP | Project | Estimated | 201 | 9/20 | | R-value spe | ent Quarterly | | Year-er | nd | Sourc | Project | Reason for deviation |
|-----|------------|---|------------|-----------|--------------------|----------|-------------|---------------|----------|---------------|----------------------------|---------------------|-----------------------------|---|
| d | Ref No | Name | end date | Budget | Adjusted budget | 1st Qtr. | 2nd Qtr. | 3rd Qtr. | 4th Qtr. | R-value spent | % of original budget spent | e of fundin g | progress at year- end | |
| | | | | | | | | | | | | | | application, as per Gazette 43257 of 29 April 2020. Resulting in less expenditure. Expenditure R 39 130,44 |
| 15 | EED 129 | Rebuilding of Ledzee 11kv line from LZ44 to Vandergryp farm in phases (2km) | 30/06/2020 | 1 400 000 | 1 400 000 | - | - | 91 304 | - | 91 304 | 7% | Loan | 29% | Construction work was stopped for +/- 35 days due to Covid-19 pandemic and 14 working days from 01/05/2020 was also used for contractor to prepare return to work plans and permit application, as per Gazette 43257 of 29 April 2020 .Resulting in less budget spent |
| 16 | EED 130 | Rebuilding of Lines Letsitele Valley substation to Bosbou and al T-offs in phases (1.6km) | 30/06/2020 | 500 000 | 500 000 | - | - | 58 696 | - | 58 696 | 12% | Loan | 29% | Construction work was stopped for +/- 35 days due to Covid-19 pandemic and 14 working days from 01/05/2020 was also used for contractor to prepare return to work plans and permit application, as per Gazette 43257 of 29 April 2020. Resulting in less budget spent. Expenditure R 32 608,7 |
| 14 | EED 132 | Rebuilding of Rooikoppies 11kv lines in phases (1.6km) | 30/06/2020 | 500 000 | 500 000 | 711 462 | - | 32 609 | - | 744 071 | 149% | Loan | 95% | Expenditure captured is for 18/19 financial year, that was rolled over 19/20 financial year, which was completed 18/12/2019. Which was captured under the 19/20 Rooikoppies budget of R 500 000. |
| 13 | EED 139 | Rebuilding of Mieliekloof and Deerpark 11kV lines in | 30/06/2020 | 500 000 | 500 000 | - | - | 32 609 | - | 32 609 | 7% | Loan | 55% | Construction work was stopped for +/- 35 days due to Covid-19 pandemic and 14 working days from 01/05/2020 was also used for contractor to prepare |



| Table | 10: Cap | ital Expendit | ure Per proj | ect for Financ | ial Year 2019 | /20 | | | | | | | | |
|-------|------------|---|--------------|----------------|--------------------|----------|-------------|---------------|----------|---------------|----------------------------|---------------------|-----------------------------|---|
| War | IDP | Project | Estimated | 201 | 9/20 | | R-value spe | ent Quarterly | | Year-er | nd | Sourc | Project | Reason for deviation |
| d | Ref No | Name | end date | Budget | Adjusted budget | 1st Qtr. | 2nd Qtr. | 3rd Qtr. | 4th Qtr. | R-value spent | % of original budget spent | e of fundin g | progress at year- end | |
| | | phases (1.6km) | | | | | | | | | | | | return to work plans and permit application, as per Gazette 43257 of 29 April 2020 Resulting in less budget spent |
| 23 | EED 140 | Rebuilding of Letaba Feeder 33 kv line in phases (2.5km) | 30/06/2020 | 1 000 000 | 1 000 000 | - | - | - | - | - | 0% | Loan | 29% | Construction work was stopped for +/- 35 days due to Covid-19 pandemic and 14 working days from 01/05/2020 was also used for contractor to prepare return to work plans and permit application, as per Gazette 43257 of 29 April 2020. Resulting in less budget spent. Correct expenditure R 65 217,4 |
| 23 | EED 143 | Substation Fencing at major substations in phases (Letsitele Main Substation) | 30/06/2020 | 500 000 | 500 000 | - | - | - | - | - | 0% | Loan | 19% | Construction work was stopped for +/- 35 days due to Covid-19 pandemic and 14 working days from 01/05/2020 was also used for contractor to prepare return to work plans and permit application, as per Gazette 43257 of 29 April 2020. Resulting in less budget spent. Expenditure R 28 881,00 |
| 15 | EED 144 | Replace 2x15 MVA 66/11 kv Transformers with 2x20 MVA at Tzaneen main sub in Phases 1 of 2 | 30/06/2020 | 5 000 000 | 6 600 000 | 162 427 | 1 201 373 | 8 184 529 | - | 9 548 329 | 191% | Loan | 100% | Project budget was increase by the allocation of additional funding from the IIPSA grant. Project linked with projects Row 67,75 &74 |
| ALL | EED 146 | Replace 11kv and 33kv Auto | 30/06/2020 | 1 000 000 | 1 000 000 | - | - | 65 987 | - | 65 987 | 7% | Loan | 100% | Expenditure captures does not include stores requisitions of R 1 081 848,62 |



| War | IDP | Project | Estimated | 201 | 9/20 | | R-value spe | nt Quarterly | | Year-er | nd | Sourc | Project | Reason for deviation |
|----------------------------|------------|--|------------|------------|--------------------|-----------|-------------|--------------|-----------|---------------|----------------------------|---------------------|-----------------------------|---|
| d | Ref No | Name | end date | Budget | Adjusted budget | 1st Qtr. | 2nd Qtr. | 3rd Qtr. | 4th Qtr. | R-value spent | % of original budget spent | e of fundin g | progress at year- end | |
| | | reclosers per annum (x4) | | | | | | | | | | | | |
| 16 | EED 148 | Refurbishme nt of the Ebenezer 33kv Feeder (2.5km) | 30/06/2020 | 1 000 000 | 1 000 000 | - | - | 65 217 | - | 65 217 | 7% | Loan | 31% | Construction work was stopped for +/- 35 days due to Covid-19 pandemic and 14 working days from 01/05/2020 was also used for contractor to prepare return to work plans and permit application, as per Gazette 43257 of 29 April 2020 .Resulting in less budget spent |
| 17 | EED 153 | Rebuilding Valencia 11kv Lines in phases (1.6km) | 30/06/2020 | 500 000 | 500 000 | - | - | 32 609 | - | 32 609 | 7% | Loan | 90% | Construction work was stopped for +/- 35 days due to Covid-19 pandemic and 14 working days from 01/05/2020 was also used for contractor to prepare return to work plans and permit application, as per Gazette 43257 of 29 April 2020 Resulting in less budget spent |
| 9+A3 2:HA 32:H 40 | ESD 11 | Mopye High School Access Road: Phase 1 of one and 2 of 2 | 30/06/2020 | 14 365 700 | 5 314 812 | 1 397 793 | 2 395 956 | 1 504 295 | 1 206 629 | 6 742 266 | 47% | MIG | 67% | Refusal to utilize local borrow pit and Covid-19 outbreak |
| 31 | ESD 12 | Paving of Nelson Ramodike High School Access road to school: Phase 1 of 2 and phase 2 of 3 and 3 of 3 | 30/06/2020 | 4 402 376 | 7 561 513 | - | 2 054 604 | 3 199 161 | 1 340 394 | 6 594 159 | 150% | MIG | 47% | Annual target met |



| War | IDP | Project | Estimated | 201 | 9/20 | | R-value spe | nt Quarterly | | Year-er | nd | Sourc | Project | Reason for deviation |
|------------------|-----------|--|------------|------------|--------------------|------------|-------------|--------------|-----------|---------------|----------------------------|---------------------|-----------------------------|---------------------------------|
| d | Ref No | Name | end date | Budget | Adjusted budget | 1st Qtr. | 2nd Qtr. | 3rd Qtr. | 4th Qtr. | R-value spent | % of original budget spent | e of fundin g | progress at year- end | |
| 19 | ESD 15 | Tarring Nkowankowa A Codesa and Hani Street | 30/06/2020 | 3 000 000 | 243 596 | - | 211 823 | - | - | 211 823 | 7% | MIG | 65% | Contract terminated |
| 25 | ESD 19 | Mulati Access road Paving: Phase 1 of 3, 2 of 3 and 3 of 3 | 30/06/2020 | 19 134 345 | 15 222 658 | 12 880 458 | 252 288 | 95 338 | - | 13 228 084 | 69% | MIG | 60% | Contract terminated |
| 18 | ESD 25 | Upgrading of Access Road to Mbambamen cisi | 30/06/2020 | 2 968 065 | 2 636 425 | 1 338 463 | 809 470 | 149 274 | - | 2 297 207 | 77% | MIG | 100% | None |
| 6,3 ,32, 3 | ESD 26 | Upgrading of Khujwana to Lenyenye Access Road: Phase 1 of 3, 2 of 3 and 3 of 3 | 30/06/2020 | 19 554 712 | 23 280 579 | 8 372 676 | 5 123 939 | 5 421 827 | 1 491 274 | 20 409 716 | 104% | MIG | 95% | Delays due to Covid-19 outbreak |
| 8 | ESD 31 | Relela Access Road upgrading from gravel to tar: Phase 1 of 4 | 30/06/2020 | 4 402 376 | 6 972 715 | 1 160 228 | 1 806 119 | 2 641 707 | 533 320 | 6 141 374 | 140% | MIG | 67% | Annual target met |
| 34 | ESD 32 | Matapa to Leseka Access road to school: Phase 1 of 2 and 2 of 2 | 30/06/2020 | 4 402 376 | 10 430 869 | 1 712 892 | 5 281 847 | 2 170 717 | - | 9 165 456 | 208% | MIG | 43% | Annual target met |



| | - | = | | | ial Year 2019 | 20 | | | | | | 1 - | 1 | |
|----------|---------------|---|--------------------|-----------|--------------------|----------|------------|---------------|----------|---------------|----------------------------|---------------|------------------|---|
| War d | IDP Ref No | Project Name | Estimated end date | 201 | 9/20 | | R-value sp | ent Quarterly | | Year-er | nd | Sourc e of | Project progress | Reason for deviation |
| u | Rei No | Name | | Budget | Adjusted budget | 1st Qtr. | 2nd Qtr. | 3rd Qtr. | 4th Qtr. | R-value spent | % of original budget spent | fundin g | at year- end | |
| 28 | ESD 28 | Paving of Moseanoka to Cell C Pharare Internal streets (Ward 28) | 30/06/2020 | 2 000 000 | 3 000 000 | - | - | 2 416 803 | | 2 416 803 | 121% | MIG | 0% | Target met. Planning and design completed |
| 5 | ESD 110 | Paving of Risaba, Mnisi, Shando to Driving School Internal Street in Ward 5 | 30/06/2020 | 2 000 000 | 2 800 000 | • | - | 1 733 821 | - | 1 733 821 | 87% | MIG | 0% | design completed |
| 12, 13 | ESD 297 | Paving of Main road from Ndhuna Mandlakazi, Efrika, Zangoma, Mpenyisi to Jamba Cross Internal Street (in Ward 13, Mandlakazi) and Nwamitwa Bridge via Nhlengeleti School to Taxi Rank, Clinic via Lwandlamoni School to | 30/06/2020 | 2 000 000 | 3 851 021 | | - | 3 348 714 | - | 3 348 714 | 167% | MIG | 0% | Target met. Planning and design completed |



| Table | 10: Cap | ital Expenditu | ure Per proje | ect for Financ | ial Year 2019 | /20 | | | | | | | | |
|-------|-----------|---|---------------|----------------|--------------------|----------|-------------|--------------|-----------|---------------|----------------------------|---------------------|-----------------------------|--|
| War | IDP | Project | Estimated | 201 | 9/20 | | R-value spe | nt Quarterly | | Year-er | ıd | Sourc | Project | Reason for deviation |
| d | Ref No | Name | end date | Budget | Adjusted budget | 1st Qtr. | 2nd Qtr. | 3rd Qtr. | 4th Qtr. | R-value spent | % of original budget spent | e of fundin g | progress at year- end | |
| | | Nwamitwa/M andlakazi Road (in Ward 12) | | | | | | | | | | | | |
| 4 | ESD 34 | Mawa B12 low level bridge | 30/06/2020 | 2 000 000 | 2 115 763 | - | 278 046 | 87 000 | 297 949 | 662 995 | 33% | MIG | 77% | Annual target met |
| ALL | ESD 40 | Purchasing of tar cutting machines and small compactors | 30/06/2020 | 200 000 | 300 000 | - | - | - | 34 237 | - | 0% | Own | 65% | No eligible tender was found for purchasing of small compactor |
| 15 | ESD 44 | New generator for George's Valley | 30/06/2020 | 300 000 | - | - | - | - | 863 317 | - | 0% | Own | 100% | Purchased for Tzaneen Dam |
| ALL | ESD 20 | New generator for Head Office | 30/06/2020 | 400 000 | - | - | - | - | - | - | 0% | Own | 0% | Delays due to Covid-19 outbreak |
| ALL | ESD 22 | Purchase of Fleet: 1 x TLB, 1 x Excavator, 2 x Waste trucks, 1 x Low Bed truck | 30/06/2020 | 7 500 000 | - | - | - | - | 4 218 795 | - | 0% | Own | n/a | Removed during adjustment |
| 18 | EED 48 | High Mast Lights at Dan Village | 30/06/2020 | 1 200 000 | 1 000 000 | - | - | - | 772 758 | - | 0% | MIG | 0% | Delays due to Covid-19 outbreak |
| 15 | ESD 60 | Upgrading of old fire station building and Civic Centre | 30/06/2020 | 2 500 000 | 6 000 000 | - | 2 005 940 | 2 951 556 | 160 545 | 5 118 041 | 205% | Own | 100% | Target met. Lift was completed |



| Table | 10: Cap | ital Expenditu | ure Per proje | ect for Financ | cial Year 2019 | /20 | | | | | | | | |
|-------|------------|--|---------------|----------------|--------------------|----------|-------------|--------------|----------|---------------|----------------------------|---------------------|---|---|
| War | IDP | Project | Estimated | 201 | 9/20 | | R-value spe | nt Quarterly | | Year-er | nd | Sourc | Project | Reason for deviation |
| d | Ref No | Name | end date | Budget | Adjusted budget | 1st Qtr. | 2nd Qtr. | 3rd Qtr. | 4th Qtr. | R-value spent | % of original budget spent | e of fundin g | progress at year- end | |
| 15 | ESD 100 | Additions to existing Tzaneen Stores, including fencing | 30/06/2020 | 750 000 | - | - | - | - | - | - | 0% | Own | n/a | Removed during adjustment |
| 31 | ESD 101 | New Lenyenye Taxi Rank Phase 1 of 2 and 2 of 2 | 30/06/2020 | 8 119 900 | 5 119 900 | 547 816 | 2 194 375 | 1 475 413 | 699 295 | 4 916 899 | 61% | MIG | 91% | Annual target met |
| 16 | ESD 114 | Rehabilitation of Haenertsburg Cemetery Road | 30/06/2020 | 1 500 000 | 900 000 | - | 149 077 | 216 443 | 407 238 | 772 758 | 52% | Own | 0% | Target met. Planning and design completed |
| ALL | CSD 23 | Purchase Grass cutting machines | 30/06/2020 | 800 000 | 800 000 | - | - | - | 149 850 | 149 850 | 19% | Own | | |
| 13 | ESD 81 | Fencing of cemetery Lesedi Regional Cemetery (Lenyenye) | 30/06/2020 | 350 000 | 350 000 | - | - | 237 000 | 64 250 | 301 250 | 86% | Own | Planned scope for fencing of graveyard was completed | None |
| 32 | ESD 82 | Ablution block with change room at Lesedi Regional Cemetery (Lenyenye) | 30/06/2020 | 150 000 | 150 000 | - | - | 128 048 | - | 128 048 | 85% | Own | Project was completed | None |
| 19 | ESD 86 | Fence Nkowankowa cemetery extension | 30/06/2020 | 350 000 | 350 000 | - | - | - | 348 460 | 348 460 | 100% | Own | Planned scope for fencing of graveyard | None |



| War | IDP Ref No | Project Name | Estimated end date | 201 | 9/20 | | R-value spe | nt Quarterly | | Year-er | ıd | Sourc e of | Project | Reason for deviation |
|--------|---------------|---|--------------------|-------------|--------------------|------------|-----------------|--------------|-----------|---------------|----------------------------|---------------|-----------------------------|---|
| d | Ket NO | Name | end date | Budget | Adjusted budget | 1st Qtr. | 2nd Qtr. | 3rd Qtr. | 4th Qtr. | R-value spent | % of original budget spent | fundin g | progress at year- end | |
| | | | | | | | | | | | | | was completed | |
| 19 | ESD 87 | Construct ablution with change room at Nkowankowa cemetery | 30/06/2020 | 150 000 | 150 000 | - | - | - | 90 000 | 90 000 | 60% | Own | Project was completed | None |
| ALL | CSD 37 | Purchase Mobile Air Quality monitoring station and calibrate annually | 30/06/2020 | 85 000 | 85 000 | - | - | - | - | - | 0% | Own | None | Supply Chain processes were not concluded due to late payment of fund to augment budget and also affected by lockdown |
| ALL | PED 30 | Purchase Geographical Information Systems Equipment | 30/06/2020 | 1 000 000 | - | - | - | - | - | - | 0% | Own | | N/A |
| ALL | GTED A 298 | Purchase of MSCOA printers Equipment's | 30/06/2020 | 235 000 | - | | - | - | - | - | 0% | Own | | N/A |
| | | Sub total | | 140 819 850 | 126 634 851 | 31 538 684 | 26 823 979 | 38 433 655 | 8 290 785 | 105 087 103 | 75% | | | |
| Projec | ts rolled o | ver from 2019/19 |) | | | | | | | • | | • | | |
| | Rollove r | Rebuilding Of Lines Blackpoll | | R - | R 1 726 757 | R703 935 | R 358 613.96 | R 54 269 | R 273 115 | 1 389 933 | n/a | DBSA loan | 100% | Project completed |
| | Rollove r | Electrification of Mabiet 11KV | | R - | R 934 783 | R 779 852 | R - | R - | | 779 852 | n/a | DBSA loan | 100% | Project Completed |



| War | IDP | Project | Estimated | 20 | 19/20 | | R-value spe | ent Quarterly | | Year-er | nd | Sourc | Project | Reason for deviation |
|-----|--------------|---|-----------|--------|--------------------|-----------|-----------------|---------------|-----------|---------------|----------------------------|---------------------|-----------------------------|--|
| d | Ref No | Name | end date | Budget | Adjusted budget | 1st Qtr. | 2nd Qtr. | 3rd Qtr. | 4th Qtr. | R-value spent | % of original budget spent | e of fundin g | progress at year- end | |
| | Rollove r | Rebuilding of Lines Waterbok | | R - | R 1 800 623 | R 670 466 | R 344 344 | R 101 725 | R 900 441 | 2 016 977 | n/a | DBSA loan | 100% | Project Expenditure should be R 1 443 563,72 |
| | Rollove r | Rebuilding of Lines Mieliekloof | | R - | 467 391 | R 395 257 | R - | R - | R- | 395 257 | n/a | DBSA loan | 100% | Project Completed |
| | Rollove r | Tzaneen Main Substation | | R - | R 4778 415 | R 578 789 | R 12 266 487 | -R 452 480 | R 29 473 | 12 422 269 | n/a | DBSA loan | 100% | Project budget was increase by the allocation of additional funding from the IIPSA grant. Project linked with Projects in Row 28,75 &74 |
| | Rollove r | Auto Recloser | | R - | R 511 349 | | R 240 746 | | R- | 240 746 | n/a | DBSA loan | 100% | Expenditure captures does not include stores requisitions of R 1 081 848,62 |
| | Rollove r | Purchase of Critical Office Furniture | | R - | R 200 000 | | | 1 899 | R 13 930 | 15 829 | | | | Procurement was only carried out for specified office where they was a need for a new furniture due to the old furniture/broken furniture |
| | Rollove r | Moruji to Matshwi to Kheshokolwe | | R - | R 3 255 240 | | | 2 624 287 | R 655 268 | 3 279 555 | | | | Project Completed |
| | Rollove r | Khwekhwe Low Level Bridge | | R - | | -R 75 654 | | | | - 75 654 | | | | Project Completed |
| | Rollove r | expansion of Waterbok 33/11KV Substation | | R - | 1 000 000 | | | | | - | | | | Budget was used to increase the budget for Tzaneen Main projects, as by the time the grant was transferred to the Municipality, the project had already started using the DBSA loan. As per the Project in Row 66 |
| | Rollove r | Expansion of Blacknoll | | R - | 1 000 000 | | | | | - | | | | Budget was used to increase the budget for Tzaneen Main projects, as by the time the |



| Table | 10: Cap | ital Expendit | ure Per proj | ect for Finan | cial Year 2019/ | 20 | | | | | | | | |
|-------|--------------|---|--------------|---------------|--------------------|----------|---------------|--------------|-----------|---------------|----------------------------|---------------------|-----------------------------|---|
| War | IDP | Project | Estimated | 201 | 19/20 | | R-value spe | nt Quarterly | | Year-ei | nd | Sourc | Project | Reason for deviation |
| d | Ref No | Name | end date | Budget | Adjusted budget | 1st Qtr. | 2nd Qtr. | 3rd Qtr. | 4th Qtr. | R-value spent | % of original budget spent | e of fundin g | progress at year- end | |
| | | 33/11KV Substation | | | | | | | | | | | | grant was transferred to the Municipality, the project had already started using the DBSA loan. As per the Project in Row 63 |
| | Rollove r | Replace 2 x 15 MVA 66/11 kv(linked to revenue on new electricity connections) with bigger capacity | | R - | 4 000 000 | | | | | - | | | | Budget was used to pay expenditure linked with project EED 144 (Row28) and Expenditure under Row 67. All this expenditure are for Tzaneen Main Transformer replacement |
| | Rollove r | Replace 2 x 15 MVA 66/11 kv(linked to revenue on new electricity connections) with bigger capacity | | R - | 4 000 000 | | -R 111 197 | | | - 111 197 | | | | Budget was used to pay expenditure linked with project EED 144 (Row 28) and Expenditure under Row 67. All this expenditure are for Tzaneen Main Transformer replacement |
| | Rollove r | Replacement of Existing Air Conditioners | | R - | R 250 000 | | R 55 000 | - | R 129 588 | 184 588 | | DBSA loan | 100% | Increase in the number of Air conditioners replaced. |
| | Rollove r | New generators for Engineering Services | | R - | R 1 520 000 | | R - | 750 710 | | 750 710 | | | | The appointment letter was issued in June 2020, delay was due to the Covid 19 lockdown |
| | Rollove r | Substation Tripping Batteries | | R - | R 346 591 | | | | | | | DBSA loan | 100% | Expenditure for this project is captured under 19/20 substation batteries |



| War | IDP | Project | Estimated | 201 | 9/20 | | R-value spe | nt Quarterly | | Year-er | nd | Sourc e of | Project | Reason for deviation |
|-----|--------------|---|-----------|-------------|--------------------|------------|-------------|--------------|------------|---------------|----------------------------|---------------|-----------------------------|--|
| d | Ref No | Name | end date | Budget | Adjusted budget | 1st Qtr. | 2nd Qtr. | 3rd Qtr. | 4th Qtr. | R-value spent | % of original budget spent | fundin g | progress at year- end | |
| | | (Item B53 6/14) | | | | | | | | | | | | expenditure R 646 591. See Row 12 |
| | Rollove r | Provision of Capital Tools (Customer & Retail Services) | | R - | R 87 025 | | | | | | | DBSA loan | 100% | Project completed |
| | Rollove r | Provision of Capital Tools (Operations & Maintenance) | | R - | R 91 575 | | | | | | | DBSA loan | 100% | Project completed |
| | Rollove r | Rebuilding of Rooikoppies 11kv lines | | R - | R 223 320 | | | | | | | DBSA loan | 95% | Expenditure captured of R 744 071 is linked to this project Row 24 EED 132 |
| | Rollove r | Rebuilding of Haenertsburg 11kv Lines | | R - | R 315 810 | | | | | | | DBSA loan | 100% | Project completed |
| | Rollove r | Rebuilding of Campsies Glen 11KV lines | | R - | R 342 292 | | | | | | | DBSA loan | 100% | Project completed |
| | Rollove r | Rebuilding of Politsi Valley 11kv lines | | R - | R 296 047 | | | | 35 557 | 35 557 | | DBSA loan | 98% | Project not completed |
| | Rollove r | Houtbosdorp 11kv Ring | | R - | R 326 538 | | | | | | | DBSA loan | 100% | Project completed |
| | Rollove r | Streetlights R36 | | R - | R 49 156 | | | | | | | DBSA loan | 100% | Project Completed |
| | | Sub total | | | 27 522 912 | 3 052 645 | 13 153 995 | 3 080 410 | 2 037 372 | 21 288 865 | - | | | |
| | | Total Capital Exp | | 140 819 850 | <u>154 157 763</u> | 34 591 329 | 39 977 973 | 41 514 065 | 10 328 157 | 126 375 968 | _1 | | | |



From **Table 10** above it is evident that the main challenge provided with the implementation of Capital projects was the national Lockdown due to the COVID outbreak. The national lockdown however just intensified the delays reported in capital project implementation during the first half of the year, which was caused by delays in the appointment of service providers.



5. Performance of Service Providers during 2019/20

The table below contains all the service providers appointed to assist GTM during the 2019/20 financial year:

| ept. | Project name | Name of Service provider | Source of funding | Contract Start date | | Physical Progress to date - (Narrative required on what work was done by service provider) | performance and/or | Assessment SCORE given to service provider (Scale 1-5) 1 - Poor 2 - Fair 3 -Average 4 - Good 5 - Excellent | | | | Assessment comments (reason for assessment score provided) | R-value of contract awarded | Expenditure (Year to date) |
|------|-------------------|----------------------------------|-------------------|------------------------|------------------------|---|-----------------------|--|-------|-------|-------|--|-----------------------------|-------------------------------|
| | | | | | | | | Qtr. 1 | Qtr.2 | Qtr.3 | Qtr.4 | | | |
| MM | Legal services | Mahumani Inc. Attorneys | Own funds | 2017/10/01 | Three Year Contract | The Municipality appointed Developers to Develop relevant portions of the land belonging to the Municipality. The Developments were not moving the institution decided to appoint the attorneys from our panel of attorneys to put the developers on terms so that the Developments can be concluded, the meetings with the attorney and the developers are currently underway. | None | 4 | 4 | 4 | n/a | The Service Provider is discharging the services as instructed by the Municipality and doing exceptionally well. | R528 560.40 | 209 930.90 |
| MM | Legal services | Modjadji Raphesu Attorneys | Own funds | 2017/10/01 | Three Year Contract | The Service Provider was appointed to liquidate the Phadima Group Holding Company which was unable to pay a debt owed to the Municipality. The liquidation case is underway in the High Court. | None | 3 | 4 | 0 | n/a | The Service Provider completed all services allocated. | R370 543.70 | 318 709.65 |



 Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020
 Dept. Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment R-value of Expenditure **Project** Name of name Service funding Start date date Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded Excellent and/or score provided) interventions Qtr.2 Qtr. 1 Qtr.3 Qtr.4 MM 4 The Service R528 560.40 8 692 116.42 Talane & Own funds 2017/10/01 Three Year The Municipality appointed None 4 Legal n/a services Associates Contract Developers to Develop relevant Provider is portions of the land belonging to discharging the the Municipality. The services as Developments were not moving instructed by the the institution decided to appoint Municipality and the attorneys from our panel of doing attorneys to put the developers exceptionally well. on terms so that the Developments can be concluded, the meetings with the attorney and the developers are currently underway. 2017/10/01 The Service Provider was R370 543.70 NIL MM Legal Mateme Own funds Three Year None 3 n/a The Service Inc. Contract appointed to liquidate the Provider services Phadima Group Holding completed all Attorneys Company which was unable to services allocated. pay a debt owed to the Municipality. The liquidation case is underway in the High Court. MM 2017/10/01 The Service Provider was 3 4 R3 689 5 928 518 86 Legal Machaba Own funds Three Year None n/a The Service services Inc Contract appointed to defend the Provider is 678.90 Municipality in the case of Attorney discharging his Greater Tzaneen Municipality services slowly as and its Managers, and to do the instructed. Transfers of Properties, to be the Prosecutor in Disciplinary Hearings.



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Name of Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment R-value of **Expenditure Project** name Service funding Start date date Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr.2 Qtr. 1 Qtr.3 Qtr.4 MM Ntuli 2017/10/01 The Service Provider was 5 4 The Service R1 925 1 462 156.59 Own funds Three Year None Legal n/a services Attornevs Contract appointed to defend the case of Provider has done 213.80 100% excellently Mapheto Business Enterprise and to Chair Disciplinary well and the cases Hearings. were completed successfully with ease in record time. MM Legal Maloka Own funds 2017/10/01 Three Year The Service Provider was None 5 5 5 n/a The Service R 3 345 1 089 386.68 services Attorneys Contract appointed to defend the case of Provider has done 678.87 Tshiamiso, Mpho Kobela and 100% excellently Lenyenye Taxi Rank Interdict. well and the cases were completed successfully with ease in record time. MM ActioniT 1/09/2019 31/04/2020 Rental of Electronic Performance 5 R149.975 (7 R149 975 Electronic Own funds None 5 5 Excellent support Performanc Information Management system with any queries month e Reporting logged extension pending advert) CORP Safe Paseka Own funds 2019/10/08 2019/10/09 Certificates were received None 4 satisfactory, the R208 250 208 250 n/a n/a Handling of **Business** training has been Cleaning Enterprise concluded and detergent/A Certificates were gent/Chemi received. cals



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment **Expenditure Project** Name of Source of R-value of name Service funding Start date date Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 CORP 2019/10/14 2019/10/18 4 R214 073 214 072.50 Manjocor Own funds Certificates were received None n/a satisfactory, the Operating n/a n/a Regulation Proiects training has been s for High concluded and and Voltage Training Certificates were System Academy received. (ORHVS) and Pump Operation and Maintenanc е CORP Hazard Own funds 2019/10/14 2019/10/18 Certificates were received satisfactory, the R217 261 217 261.20 Nyankwavi None n/a 4 n/a Identificatio Investment training has been n and Risk concluded and Assessmen Certificates were received. CORP Advanced Revival Own funds 2019/10/21 2019/10/25 Certificates were received None satisfactory, the R160 056 140 400 n/a n/a n/a Computer Technologi training has been Literacy es and concluded and and Academy Certificates were received. Advanced Excel CORP 2019/10/01 2020/06/02 R1 513 015 1 256 460.06 Municipal Gumela Own funds Statement of results were none n/a 4 5 The Service is **Projects** Finance received, we are still waiting for satisfactory; the Manageme Laseta to issue the Certificates Service Provider is recommended Programme for future training (MFMA) intervention. Statement of results were received, we are still waiting for LGSETA to issue the Certificates



| Table 11 | l: Evaluation | n of Service | Provider Po | erformance | for the Fina | ncial year 2019/2020 | | | | | | | | |
|----------|---|--|-------------------|------------------------|----------------------|--|---|---|-------|-------|-------|---|----------------------------------|-------------------------------|
| Dept. | Project name | Name of Service provider | Source of funding | Contract Start date | Contract End date | Physical Progress to date - (Narrative required on what work was done by service provider) | Challenges with service provider performance and/or interventions | 2 - Fair 3 -Average 4 - Good 5 - Excellent | | | | Assessment comments (reason for assessment score provided) | R-value of contract awarded | Expenditure (Year to date) |
| | | | | | | | | Qtr. 1 | Qtr.2 | Qtr.3 | Qtr.4 | | | |
| CORP | Truck Mounted Crane Training | Revival Technologi es and Academy | Own funds | 2020/03/10 | 2020/03/10 | Certificates were received | none | n/a | n/a | 4 | n/a | The Service is satisfactory, the Service Provider is recommended for future training intervention | R86 250 | R 247 710 |
| CORP | Fixing and Maintaining of Traffic Lights | Syntell Pty Ltd | Own funds | 2020/02/10 | 2020/02/11 | Certificates were received | none | n/a | n/a | 4 | n/a | The Service is satisfactory, the Service Provider is recommended for future training intervention | R31 676.75 | R31 676.75 |
| CORP | Customer Care Training | Talent Emporium | Own funds | 2019/11/06 | 2019/11/07 | Certificates were received | none | n/a | 4 | n/a | n/a | satisfactory, the training has been concluded and Certificates were received. | R34 500 | R 34 500 |
| CORP | Website Services | SITA | GTM/ IT | 2015/05/01 | Ongoing | The Service provides website maintenance and support for the municipal website | None | 5 | 5 | 5 | 5 | Exceptional Performance | R5553.78 pm | R 66 645 |
| CORP | Microsoft products | CHMVuwa ni | GTM/ IT | 2017/11/28 | 2020/10/28 | Usage of Microsoft products | None | 5 | 5 | 5 | 5 | Exceptional Performance | \$ 92 642 Dollars Annually | R 1 562 101 |
| CORP | Printing Services | Limpopo Nashua | GTM/IT | 2018/08/01 | 7/31/2021 | The Service provider provides printing services for the Municipality | Delays on the replacement of damaged parts. | 4 | 4 | 3 | 3 | Average Performance | R195,956 pm | R 2 110 794 |
| CORP | Printing Services | Phinnet Communic ation | GTM/ IT | 2018/08/01 | 7/31/2021 | The Service provider provides printing services for the Municipality | None | 4 | 4 | 4 | 4 | Exceptional Performance | R57,500.04 pm | R 747 500 |
| CORP | Telephone Services | Call Save | GTM/ IT | 2017/05/01 | 2020/04/30 | The service provider provides telephone system for the Municipality | None | 3 | 3 | 4 | 4 | Exceptional Performance | R76134.75 pm | R 913 617 |



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Physical Progress to date -Challenges with Assessment SCORE given to **Expenditure Project** Name of Source of Contract Contract End Assessment R-value of name Service funding Start date date (Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) 2 - Fair 3-Average 4 - Good 5 provider was done by service provider) performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 CORP CHM GTM/IT 1/01/2019 31/12/2022 5 5 5 R 2 503 R 1175 330 Leasing of Provides maintenance and None 5 Exceptional ICT LAN Vuwani support for the firewall and Performance 799.73 total Equipment Computer switches. for the Solutions duration of the contract. CORP First GTM/IT 1/01/2019 31/12/2022 Servers and storage devices 5 5 5 Exceptional R 1 246 R 735 414 Leasing of None Servers Performance 884.37 total technology installed, configurations on for the and (pty) going. storage duration of the contract equipment. CORP Disaster Afrocentric Own funds 1/01/2019 31/12/2019 Provides maintenance and None 5 5 Exceptional R196 000 146707.34 IΡ Recovery support for the DR Server. Performance annually Plan CFO Own funds 01-Jul-17 30-Jun-21 General valuation roll was None 4 4 Service provider 7m 5.06m General Uniqueco Valuation deliver on submitted on time. Received Roll and supplementary and maintain requirements as per SLA maintenanc valuation roll 30-Sep-21 CFO Meter Baatshuma Own funds 01-Oct-18 Meter readings are received on a Regular meetings 3 3 We still 8m 3,311m reading (Pty)Itd. monthly basis although not with service experiencing that complete, large power user's provider and service many meter readings assisted by electrical engagement of readings is not department. Water meters in electrical team for received by the Lenyenye and Nkowankowa reading GTM, resulting in instructed not to be read due to assistance, yet no consumers not challenges. significant billed in correct period progress 30-Sep-21 CFO Disconnecti Baatshuma Own funds 01-Oct-18 Daily disconnection of electrical Claims from 3 3 4 Given the 5m 3,108m (Pty)Itd. challenges on on and and water meters as per extracts consumers that from system, managing Final reminders farms for reconnectio disconnection and reconnection n of are not delivered disconnection the services of services. and received by overall them. performance in



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Name of Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment R-value of **Expenditure Project** Narrative required on what work name Service funding Start date date service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 town is satisfactory CFO Own funds 01-Oct-19 30-Sep-22 SLA was 3 10% on R -Debt Transaction Debt collectors is continuing with Not yet able to n/a n/a collection Capital SMS and calls based on data amended to cater assess recovery Recoveries for balances 90 submitted performance due amount days and older. to activities that Debtors owing iust started before less than 90 days lockdown. We also get stopped actions reminders. during lockdown level 5. Will report next quarter. CFO Electrical Own funds 31-Dec-19 Managing prepaid through None 4 User friendly 5% .5m Contour 4 Pre-paid (Pty)Ltd closed vending system, system, well Commission compatible with current electrical system maintained and fee. infrastructure. Contract extended reports available till 30 June 2020 due to delay in on system. appointment of new service Receive provider reconciliations monthly. Monthly printing of account CFO Printing of Focus Own funds Bid None 5 4 We do not Depending account Forms Advertised statements for distribution. experience any on amount of statements and delays or acc's billed Adjudicated. problems with per month-No current service operational termination expenditure provider. date under postage vote



| ept. | Project | Name of | Source of | Contract | Contract End | Physical Progress to date - | Challenges with | Asse | essment SC | ORE give | en to | Assessment | R-value of | Expenditure |
|------------|---------------------------|---------------------|----------------------|------------------------|--|--|--|---|------------|----------|-------|--|---|--------------------|
| ~ р | name | Service provider | funding | Start date | date | (Narrative required on what work was done by service provider) | | service provider (Scale 1-5) 1 - Poor 2 - Fair 3 - Average 4 - Good 5 - Excellent | | | | comments (reason for assessment score provided) | contract awarded | (Year to date) |
| | | | | | | | | Qtr. 1 | Qtr.2 | Qtr.3 | Qtr.4 | | | |
| CFO | VAT review | PK Consulting | Own funds | 01-Jul-18 | 30-Sep-20 | VAT 201 returns submitted by due sate | Transfer of skill still a challenge | 3 | 4 | 4 | 4 | service provider to improve transfer skills to the relevant officials but work done is very good | Rate | R4 164 892.95 |
| CFO | Assets Consultant s | ARMS | Own funds | 01/05/ 2017 | 01-Nov-19 | Compiling Assets register | None | 4 | 4 | N/A | 4 | improved work ,currently addressing 1 main audit finding, re- pointed service provider from 23 April | R7 199 000 | R 2 150 977.10 |
| CFO | Insurance | KUNENE MAKOPO | OPERATIN G BUDGET | 1/10/2018 | 30/09/2021 | Insurance cover active | to improve turnaround time on claims | 2 | 2 | 3 | 3 | New asset register sent to service provider | 1 942 469 | R 2 850 637 |
| CFO | Financial System | SEBATA | OWN | 1/04/ 2017- current | As this is a running financial system ,this contract matter still being resolved | Meetings were conducted with the supplier, and EMS system was not fully operational and the supplier started with final preparations to go life 1 July 2020 | the system was not fully operational and ongoing correction of errors / developments had to be conducted | 2 | 2 | 2 | 2 | Average, billing controls to be improved and also correct all system glitches | rates based per consultant , however annual licence fee is around R2 million per annually | R 15 128 547.84 |



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Name of Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment R-value of Expenditure **Project** Narrative required on what work name Service funding Start date date service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 CSD GTM 1/12/2017 30/11/2020 5 5 •The Tender-SLA R20236610.52 Theuwedi Sustainable Disposal Constant Treatment & Disposal Trading Management service are supervision are include as part of 20.236.610provided @ Tzaneen Landfillthe technical Manageme Enterprise conducted by the 52 (+ 10% nt (SCMU site. Regional Waste specifications a annual "Performance-16/2017) Management escalation) Officer ensuring checklist" with sustainable ratings which vary "compliance" with as follows viz:norms: standards ► 1=Poor (1% -& specifications 39%) ► 2=Fair • 17 x S.L.A.-(40% - 59%) KPA's (per ► 3=Average Checklist) is (60% - 74%) ► 4=Good (75% audited monthly with Payment 94%) Advice as ► 5=Excellent substantiating (95% -100%) • P.o.E. for 17 x S.L.A.-KPA`s (per Checklist) is imposing penalties i.t.o. audited monthly MINOR with **Payment** specification Advice as deviations egg. substantiating AWOL: PPE's P.O.E. for imposing penalties i.t.o. MINOR specification deviations egg. AWOL; PPE's



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Name of Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment R-value of Expenditure **Project** name **Service** funding Start date date Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 CSD GTM 1/10/2018 30/092021 5 R 21 613 616 Litter Theuwedi Sustainable Litter picking Constant 4 n/a ●The Tender-SLA n/a picking Trading services are provided within the supervision are include as part of 21.613.616-Northern Services-area in the technical Region-Enterprise conducted by the 00 (+ 10% North Tzaneen-suburb & Main Roads. Regional Waste specifications a annual "Performance-(SCMU Management escalation) 01/2018) Officer ensuring checklist" with sustainable ratings which vary "compliance" with as follows viz:norms: standards ► 1=Poor (1% -& specifications 39%) ► 2=Fair • 17 x S.L.A.-(40% - 59%) KPA's (per ► 3=Average Checklist) is (60% - 74%) ► 4=Good (75% audited monthly with Payment 94%) Advice as ► 5=Excellent substantiating (95% -100%) • P.o.E. for 17 x S.L.A.-KPA`s (per Checklist) is imposing penalties i.t.o. audited monthly MINOR with **Payment** specification Advice as deviations egg. substantiating AWOL: PPE's P.o.E. for imposing penalties i.t.o. MINOR specification deviations egg. AWOL; PPE's



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Name of Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment R-value of Expenditure **Project** name **Service** funding Start date date Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 CSD GTM 1/01/2019 31/12/2021 Sustainable Litter picking 5 5 •The Tender-SLA R 15 024 704 Litter Theuwedi Constant picking Trading services are provided within the supervision are include as part of 15.024.704-Southern Services-area in the technical 00 (+ 10% Region-Enterprise conducted by the South Nkowankowa-suburb. Regional Waste specifications a annual "Performance-(SCMU Management escalation) 06/2018) Officer ensuring checklist" with sustainable ratings which vary "compliance" with as follows viz:norms: standards ► 1=Poor (1% -& specifications 39%) ► 2=Fair • 17 x S.L.A.-(40% - 59%) KPA's (per ► 3=Average Checklist) is (60% - 74%) ► 4=Good (75% audited monthly with Payment 94%) Advice as ► 5=Excellent substantiating (95% -100%) • P.o.E. for 17 x S.L.A.-KPA`s (per Checklist) is imposing penalties i.t.o. audited monthly MINOR with **Payment** specification Advice as deviations egg. substantiating AWOL: PPE's P.o.E. for imposing penalties i.t.o. MINOR specification deviations egg. AWOL; PPE's



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Expenditure Dept. Name of Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment R-value of **Project** Narrative required on what work name **Service** funding Start date date service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 CSD GTM 1/01/2019 31/12/2021 5 5 •The Tender-SLA R 12 988 091 Collection Molebogen Sustainable waste removal- Constant 4 g Trading services are provided within the supervision are include as part of 12.988.091-Southern Services-area in the technical 00 (+ 10% Transportat Enterprise conducted by the ion Lenyenye-suburb. Regional Waste specifications a annually "Performance-Lenyenye Management escalation) (SCMU Officer ensuring checklist" with 07/2018) sustainable ratings which vary "compliance" with as follows viz:norms: standards ► 1=Poor (1% -& specifications 39%) ► 2=Fair • 17 x S.L.A.-(40% - 59%) KPA's (per ► 3=Average (60% - 74%) Checklist) is ► 4=Good (75% audited monthly with Payment 94%) Advice as ► 5=Excellent substantiating (95% -100%) • P.o.E. for 17 x S.L.A.-KPA`s (per Checklist) is imposing penalties i.t.o. audited monthly MINOR with **Payment** specification Advice as deviations egg. substantiating AWOL: PPE's P.o.E. for imposing penalties i.t.o. MINOR specification deviations egg. AWOL; PPE's



| ept. | Project name | Name of Service provider | Source of funding | Contract Start date | Contract End date | Physical Progress to date - (Narrative required on what work was done by service provider) | Challenges with service provider performance | Assessment SCORE given to service provider (Scale 1-5) 1 - Poor 2 - Fair 3 - Average 4 - Good 5 - | | 1 - Poor | Assessment comments (reason for assessment awarded | | Expenditure (Year to date) | |
|------|--|--|-------------------|------------------------|-------------------|--|--|---|-------|----------|--|--|--|---------------|
| | | provider | | | | was done by service provider) | and/or | 2 - Fai | Excel | | 00u 5- | score provided) | awarueu | |
| | | | | | | | interventions | Qtr. 1 | Qtr.2 | Qtr.3 | Qtr.4 | | | |
| CSD | Collection & Transportat ion Nkowanko wa & Rural Bulk-waste (SCMU 18/2017) | Molebogen g Trading Enterprise C.C. | GTM | 01/03/2018 | 28/02/2021 | | | 4 | 5 | | | | R 16,053,512- 40 (+ 10% annual escalation) | 5 366 466.27 |
| CSD | Provision of Physical Security | Mapheto Business Services | GTM | 01/06/2019 | 31/05/2021 | provision of physical security for the Greater Tzaneen Municipality premises and assets. | Thefts of Municipal Assets enormous.(July 2019 -2x Batteries for Municipal Trucks stolen at Nkowankowa Stores, Case 205/07/2019 valued at R10 000), (August 2019 - 5xWater Taps, 10x Shower caps stolen at Lenyenye stadium Case 242/08/2019 and valued at R10 000) as well as theft of Electrical Cables at Mawasha Letaba Brickyard Case 396/08/2019 valued at R30 000), (September 2019 - 2x | 3 | 3 | 3 | 4 | Not protecting the staff and councillors and municipal premises. Allowed inflammable liquid to enter the municipality without searched and this placed the lives of all at the very high risk. | R27 793 200 for 24 Months | 11 956 913.04 |



 Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020
 Dept. Name of Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment R-value of Expenditure **Project** Narrative required on what work service provider (Scale 1-5) 1 - Poor (Year to date) name Service funding Start date date service provider comments (reason contract was done by service provider) 2 - Fair 3 - Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 batteries for Municipal Trucks worth R10 000 stolen at Nkowankowa Stores Case 114/09/2019), (October 2019 -Case 172/10/2019 for stolen Water Pressure Pump at Burgersdorp stadium valued at R20 000). (January 2020 -Case 109/01/2020 for stolen Diesel Fuel at Runnymede Thusong Centre from Earthmoving Equipment), Diesel Fuel and 4 x Batteries for Municipal Trucks stolen at Lenyenye offices Case188/01/2020), (February 2020 - Theft of 3 x Office air conditioners. water tank. electric cables, damaged floors



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Name of Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment R-value of Expenditure **Project** Narrative required on what work name **Service** funding Start date date service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 and kitchen cardboards and ablution facilities at Mawasha Letaba Brickyard Case 65/02/2020 valued at R50 000). CSD GTM 01/03/2017 31/03/2020 Provision of Cash In Transit 2 2 R665 750.88 281 611.33 Cash In Fidelity Not collecting Contract expired Transit Cash **Banking Security Services** cash and failure in the Qtr3. Contract Solutions (CIT) to report to GTM Currently on a value for 36 citing challenges month to month Months. with their basis until the vehicles. Held SCM process meetings with concluded. service provider to work according to SLA. Contract expired and currently working on a month to month basis. SCM advertised the tender but couldn't be concluded due to lockdown as it expired during level 5. GTM 01/07/2013 27 257.75 CSD Pro to date Repair and Maintenance of lack of Repair and 3 3 3 Service Provider Access as per Satellite Biometric Access Control for Maintenance Control does not have quotation Civic Centre and Tzaneen Contract is Repair and Systems Municipal Store offices proving costly for Maintenance the municipality. Contract and very Service requested difficult for call up on a need basis. and costly.



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment **Expenditure Project** Name of R-value of name **Service** funding Start date date Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 Challenge is that they are sole Licence Holder and currently expired. Does not attend to call up requests in time even in an emergency situation. CSD Ulwazi GTM 16/09/2019 15/10/2019 Provision of High Tech Close No challenges They provided R716 858.88 2 279 687.77 Provision of Contract Physical Security Protection Officers for the experienced. expired. good and Security on Group Municipality Services satisfactory Close High Level Protection (PTY) LTD terminated after review of security Security for assessment. Designated Officials. GTM 31/03/2022 Provision of Security Measures 2 597 726.87 CSD Diamond 01/04/2019 4 4 Thefts of Council R4 043 Enhancem There were no 4 for GTM Substations to prevent 972.07 once ent Of Jam challenges assets (Electrical Security Investment theft of electrical infrastructure experienced. like Transformers) off and R7 (PTY) LTD Measures were reduced. 547 435.64 t/a for 36 months Diamond Security CSD HIV-MUSHWA UNIFORM 2019/07/01 **SLOW 75%** R200 00-00 UNIFORM NA O.J **DELIVERY** 01.12.2017 CSD Traffic MAVAMBO GTM DEC 31 Rates 1 611 642.48 4 speed law ITS 2020 enforceme nt and back office services



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment **Expenditure Project** Name of Source of R-value of name **Service** funding Start date date Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 FFD LOAN 01/07/2019 30/06/2020 4 R 65 217.39 R 43 125.01 Streetlights Calibre Waiting for appointment of None 4 Performance was Ward 15 Consulting contractor good, waiting for Engineers appointment of contractor R 205 FFD R71 I OAN 01/07/2019 30/06/2020 3 R 104 347.82 Calibre None None 4 N/A n/a Project removed 434.78 Deerpark Consulting Traffic Engineers circle lights SANRAL EED Calibre LOAN 01/07/2019 30/06/2020 Administer the execution of the 4 3 Performance was R 39 130.43 R 25 875 Area None Lighting at Consulting project. Construction phase good R36 Engineers Kujwana turn off FFD I OAN 01/07/2019 30/06/2020 Construction work, installation of 4 3 R 470 R -Area Machawan None Performance was 605.30 Lighting at a Trading high mast good R36 Enterprise Kujwana (Pty) Ltd turn off R 1 323 788.10 LOAN 01/07/2019 4 R3 494 **EED** Chule 30/06/2020 Administer the execution of the 4 Performance was Replace 2 None x 20 MVA Projects 864.97 project. Construction phase satisfactory. 66/11 kV at Project is a multi-Tzaneen year project main sub 30/06/2020 FFD Replace 2 Rems I OAN 01/07/2019 Busy with the construction of 3 3 3 R 26 055 R 15 795 None Performance was x 20 MVA Electrical new plinths. Transformer 135.03 027.51 satisfactory. 66/11 kV at delivered Project is a multiyear project Tzaneen main sub



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment **Expenditure Project** Name of Source of R-value of name **Service** funding Start date date (Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded Excellent and/or score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 FFD Chule I OAN 01/07/2019 30/06/2020 Administer the execution of the 2 2 2 2 Performance was R 224 R 111 223.57 Design and Insufficient project supervision Proiects project. Construction phase management unsatisfactory 972.55 Upgrading Waterbok 33/11 Substation EED Upgrading Khakhi LOAN 01/07/2019 30/06/2020 Installing transformer and Poor project 2 2 Performance was R 1 487 177 R 1413156 Electrical breakers. Construction phase execution and unsatisfactory Waterbok delays in the 33/11 completion of Substation project EED LOAN 01/07/2019 30/06/2020 R 224 R 112 171.27 Chule Administer the execution of the Insufficient project 2 2 2 Performance was Design and 972.55 supervision **Projects** management unsatisfactory project. Construction phase for Upgrading of Blacknoll 33/11 I OAN 01/07/2019 30/06/2020 R 1 499 817 R 1 322 454 45 FFD Upgrading Khakhi Installing transformer and Poor project 2 2 2 Performance was of Blacknoll Flectrical breakers. Construction phase execution and unsatisfactory 33/11 delays in delivering of materials EED Calibre LOAN 01/07/2019 30/06/2020 Administer the execution of the Insufficient project 2 2 2 2 Performance was R 53 359.67 R 45 951.02 Design and Supervision Consulting project. Construction phase management unsatisfactory Engineers Rebuilding Rooikoppie s 11kv lines



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment **Expenditure Project** Name of Source of R-value of name **Service** funding Start date date Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4-Good 5provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 FFD Rebuilding LOAN 01/07/2019 30/06/2020 2 R 223 R Xiverenai Rebuilding of overhead line Poor performance Performance was Electrical in executing the poor/ Left site 320.14 Rooikoppie project s 11kv lines FFD Calibre I OAN 01/07/2019 30/06/2020 Administer the execution of the Insufficient project 2 2 Performance was R 27 272.71 R 27 272.73 Design and 2 Consulting unsatisfactory Supervision project. Construction phase management Engineers Rebuilding of Politsi Valley 11kv lines LOAN 01/07/2019 30/06/2020 R 296 R177 865.61 EED Rebuilding Moagi Rebuilding of overhead line Poor performance 2 Performance was of Politsi Electrical in executing the 047.41 poor Valley 11kv project lines **EED** Substation Chule LOAN 01/07/2019 30/06/2020 n/a R52 173.90 R 70 901.74 n/a n/a Project completed **Projects** Tripping **Batteries** (Item B53 6/14) FFD LOAN 01/07/2019 30/06/2020 R 619 R 646 591.24 Substation Dzothe n/a n/a 3 5 n/a Project completed 998.55 Tripping **Projects Batteries** (Item B53 6/14) **EED** Substation Chule LOAN 01/07/2019 30/06/2020 Design and Administer the None 5 4 Performance was R13 696.50 R Projects execution installation of Tripping good **Batteries** substation tripping batteries (Item B53 6/14) EED LOAN 01/07/2019 30/06/2020 R 91 310 R -Substation Dzothe Installing of substation batteries None n/a n/a Performance was n/a **Projects** Tripping good **Batteries** (Item B53 6/14)



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Name of Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment R-value of Expenditure **Project** Narrative required on what work name **Service** funding Start date date service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) performance 2 - Fair 3-Average 4 - Good 5 provider for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 30/06/2020 EED Calibre I OAN 01/07/2019 Designing and Administer the None 4 Performance was R 500 000 R 43 125.01 Design and 4 Supervision Consulting execution of rebuilding of satisfactory overhead lines for Engineers Rebuilding of lines -Letsitele Valley substation - Bosbou and all T offs EED Khakhi LOAN 01/07/2019 30/06/2020 None Performance was R 345 000 R -Rebuilding Construction replacing poles and n/a n/a of lines -Electrical conductors satisfactory Letsitele Valley substation - Bosbou and all T offs LOAN 01/07/2019 30/06/2020 R 500 000 R 43 125 EED Calibre Designing and Administer the None Performance was Design and 4 execution of rebuilding of Supervision Consulting good Engineers for overhead lines Rebuilding of Valencia 11kv lines R 230 000 EED Khakhi LOAN 01/07/2019 30/06/2020 R Rebuilding Construction replacing poles and Poor n/a n/a Performance was Electrical of Valencia conductors workmanship good 11kv lines



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Name of Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment R-value of Expenditure **Project** Narrative required on what work name **Service** funding Start date date service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) performance 2 - Fair 3-Average 4 - Good 5 provider for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 30/06/2020 EED Calibre I OAN 01/07/2019 Designing and Administer the 4 Performance was R 61 956.52 R 43 125.01 Design and None 4 Supervision Consulting execution of rebuilding of satisfactory overhead lines for Engineers Rebuilding Rooikoppie s 11kv lines Khakhi LOAN EED Rebuilding 01/07/2019 30/06/2020 Construction replacing poles and None Performance was R 368 000 R n/a n/a Electrical conductors satisfactory Rooikoppie s 11kv lines LOAN 01/07/2019 30/06/2020 R 130 EED Calibre Designing and Administer the 3 Performance was R 90 562.50 Design and None 4 4 4 434.78 Supervision Consulting execution of rebuilding of satisfactory for Engineers overhead lines Rebuilding Haenertsbu rg_Green Fog 11kv lines FFD I OAN 01/07/2019 30/06/2020 Construction replacing poles and Performance was R 368 000 R -Rebuilding Omphile None n/a n/a Electrical conductors satisfactory Haenertsbu and Constructio rg_ Green Fog 11kv n lines



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Name of Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment R-value of Expenditure **Project** Narrative required on what work name **Service** funding Start date date service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) performance 2 - Fair 3-Average 4 - Good 5 provider for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 30/06/2020 EED Calibre I OAN 01/07/2019 Designing and Administer the 4 Performance was R127 173.91 R 86 250.01 Design and None 4 Supervision Consulting execution of rebuilding of good. overhead lines for Engineers Rebuilding of lines Gravelotte 11kV - De Neck EED Rebuilding Omphile LOAN 01/07/2019 30/06/2020 Construction replacing poles and None n/a n/a 4 Performance was R 368 000 R -Electrical of lines conductors good. Gravelotte and 11kV - De Constructio Neck n EED Calibre LOAN 01/07/2019 30/06/2020 Designing and Administer the 4 Performance was R 75 000 R 51 750.01 Design and None 4 Supervision Consulting execution of rebuilding of satisfactory for Engineers overhead lines Rebuilding of 33 KV lines -Lalapanzi -Waterbok FFD I OAN 01/07/2019 30/06/2020 Performance was R 552 000 R -Rebuilding Omphile Construction replacing poles and None n/a n/a Electrical of 33 KV conductors satisfactory lines and Constructio Lalapanzi -Waterbok n



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment **Expenditure Project** Name of Source of R-value of name **Service** funding Start date date (Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr.2 Qtr. 1 Qtr.3 Qtr.4 I OAN 01/07/2019 30/06/2020 Designing and Administer the 4 4 R 48 913.04 R34 500 FFD Design and Calibre None 4 Performance was Supervision Consulting execution of rebuilding of satisfactory overhead lines Engineers Rebuilding of Mashutti 11kv line LOAN 01/07/2019 30/06/2020 Performance was R 276 000 EED Rebuilding Omphile Construction replacing poles and None n/a n/a R of Mashutti Electrical conductors satisfactory 11kv line and Constructio LOAN 30/06/2020 R 51 750 **EED** 01/07/2019 Designing and Administer the Performance was R 75 000 Design and Calibre None 4 execution of rebuilding of Supervision Consulting good. for Engineers overhead lines Rebuilding of Deeside 11kv line FFD LOAN 01/07/2019 30/06/2020 R 276 000 R Rebuilding Manco Construction replacing poles and None n/a n/a 4 Performance was Business of Deeside conductors good. 11kv line Enterprise (Pty) Ltd Designing and Administer the EED Design and Calibre LOAN 01/07/2019 30/06/2020 None 4 4 Performance was R 75 000 R51 750.01 Supervision Consulting execution of rebuilding of good. Engineers for overhead lines Rebuilding of Yarmona /Shivulari 11kv line EED LOAN 01/07/2019 30/06/2020 Construction replacing poles and R 276 000 R -Rebuilding Manco Poor n/a n/a 4 Performance was of Yarmona Business conductors workmanship satisfactory /Shivulari Enterprise 11kv line (Ptv) Ltd



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment **Expenditure Project** Name of Source of R-value of name **Service** funding Start date date Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr.2 Qtr. 1 Qtr.3 Qtr.4 I OAN 01/07/2019 30/06/2020 4 R 61 956.52 R 43 125.01 FFD Design and Calibre Designing and Administer the None 4 Performance was Supervision Consulting execution of rebuilding of good. overhead lines for Engineers Rebuilding Mieliekloof / Deerpark 11kv lines FFD Rebuilding Kedibone I OAN 01/07/2019 30/06/2020 Performance was R 276 000 R -Construction replacing poles and None n/a n/a Constructio conductors good. Mieliekloof n cc / Deerpark 11kv lines Designing and Administer the EED Calibre LOAN 01/07/2019 30/06/2020 None 4 Performance was R 179 347.83 R 120 750.01 Design and 4 4 execution of rebuilding of Supervision Consulting satisfactory Engineers overhead lines for Rebuilding of Ledzee 11kv lines EED LOAN 01/07/2019 30/06/2020 R 276 000 R Rebuilding Manco Construction replacing poles and None n/a n/a 4 Performance was of Ledzee **Business** conductors satisfactory 11kv lines Enterprise (Pty) Ltd LOAN 01/07/2019 30/06/2020 Designing and Administer the R 86 250.01 FFD None Performance was R127 173.91 Design and Calibre 4 Supervision Consulting execution of rebuilding of satisfactory Rebuilding Engineers overhead lines of Letaba Feeder 33KV line FFD I OAN 01/07/2019 30/06/2020 R 414 000 Rebuilding Kedibone Construction replacing poles and None 4 Performance was R n/a n/a of Letaba Constructio conductors satisfactory Feeder n cc 33KV line



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Name of Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment R-value of **Expenditure Project** name **Service** funding Start date date Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 EED Calibre I OAN 01/07/2019 30/06/2020 Designing and Administer the 4 4 Performance was R 127 R 86 250.01 Design and None 4 173.91 Supervision Consulting execution of rebuilding of good. overhead lines for Engineers Refurbishm ent of the Ebenezer 33kV Feeder-R 887 FFD Rivisi I OAN 01/07/2019 30/06/2020 Construction replacing poles and Performance was R -Contractor Poor project n/a n/a Electrical 277.93 for conductors execution satisfactory Refurbishm Contractor ent of the Fbenezer 33kV Feeder-EED Chule LOAN 01/07/2019 30/06/2020 R 33 213.15 Design and Designing and Administer the Insufficient project 4 Performance was R 63 Projects execution of rebuilding of Supervision management satisfactory 913.04 overhead lines Substation Fencina (Letsitele Main) Construction installing of FFD I OAN 01/07/2019 30/06/2020 R 487 Constructio Lefamafa Delays in the 4 Performance was R n/a n/a 126.20 n of Electrical substation fencing execution of the satisfactory Substation and project Fencing Constructio (Letsitele n Services Main) INEP 30/06/2020 R 208 434.39 EED Electrificati 01/07/2019 n/a 3 3 Project completed R 208 Uranus n/a n/a on of 95 Consulting 434.39 Engineers units at Mariveni



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Name of Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment R-value of Expenditure **Project** Narrative required on what work name **Service** funding Start date date service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) performance 2 - Fair 3-Average 4-Good 5provider for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 EED Madz INFP 01/07/2019 30/06/2020 3 3 R 1 389 R 1 389 562.62 Electrificati n/a n/a n/a Project completed n/a 562.62 on of 95 Electrical units at Mariveni (Design and Supervision FFD Electrificati Uranus INFP 01/07/2019 30/06/2020 n/a n/a 3 3 3 Project completed R 48 R 32 622.65 on of 23 Consulting 386.56 units at Engineers Zangoma FFD Madz INFP 01/07/2019 30/06/2020 n/a 3 3 3 R 322 R 322 577.05 Electrificati n/a Project completed on of 23 Electrical 577.04 units at Zangoma(Design and Supervision EED INEP 01/07/2019 30/06/2020 Project Completed R 185 625 R 80 019.21 Electrificati Uranus n/a n/a 3 4 n/a on of 90 Consulting units at Engineers Mbhekwan a (Design and Supervision EED INEP 01/07/2019 30/06/2020 1 237 367 180.47 Electrificati Tshabalala n/a n/a 3 4 n/a **Project Completed** R on of 90 Munti 500 units at Purpose Mbhekwan Workshop



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Name of Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment R-value of **Expenditure Project** name **Service** funding Start date date Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 FFD INFP 01/07/2019 30/06/2020 2 2 2 R 49 482 R 49 482 Electrificati Uranus n/a n/a Project completed n/a on of 24 Consulting units at Engineers Relela (Design and Supervision FFD Flectrificati Phomelelo INFP 01/07/2019 30/06/2020 n/a n/a 2 2 2 Project completed R 329 880 20 817.56 on of 24 Industrial units at Power Relela Supply FFD Uranus INFP 2018/01/07 30/06/2019 Design and Administer the Insufficient project 2 2 Performance R 490 R 490 696.50 Electrificati on of 238 Consulting construction of electrification management unsatisfactory. 696.50 Insufficient units at Engineers project Mandlakazi management of (Marikana)project Design and Supervision Phomelelo INEP 01/07/2019 30/06/2020 R 3 271 310 R 3 271 310 EED Electrificati Construction work electrification 2 Performance was Poor project poor. Project not on of 238 Industrial project execution and Power delays in completed on time units at Mandlakazi Supply delivering of (Marikana) materials R 206 250 INEP 01/07/2019 30/06/2020 Project Completed R 187 500 EED Electrificati Calibre n/a n/a n/a on of 100 Consulting units at Engineers Nabane (Design and Supervision



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to **Expenditure Project** Name of Source of Assessment R-value of name **Service** funding Start date date (Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4-Good 5provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 INFP 01/07/2019 30/06/2020 5 R 1 375 R 1250000 FFD Electrificati Omphile n/a 5 **Project Completed** n/a n/a n/a on o 100 Electrical 000 units at and Nabane Constructio EED Electrificati Calibre INEP 01/07/2019 30/06/2020 Design and Administer the Insufficient project 3 3 3 Performance was R 412 500 R 406 687.50 on of 200 construction of electrification satisfactory. Consulting management units at Engineers Insufficient level of project Madawa supervision 1 724 562.67 **EED INEP** 01/07/2019 30/06/2020 Performance was R 2 750 Electrificati Gumela Construction work electrification Poor 3 4 3 000 on of 200 **Projects** workmanship and satisfactory project units at quality Madawa FFD INFP 01/07/2019 30/06/2020 R 151 507.93 Electrificati Calibre Design and Administer the None 2 2 3 Performance was R 160 875 on of 78 Consulting construction of electrification satisfactory units at Engineers project Gabaza FFD Electrificati Ritswalo INEP 01/07/2019 30/06/2020 Construction work electrification Lack of 3 Performance was R 1 072 R 870 116.55 500 on of 78 Project project commitment and poor. Lack of units at execution plan commitment Gabaza EED Electrificati Calibre INEP 01/07/2019 30/06/2020 Design & Managing the project 5 3 4 Performance was R 412 None 4 on of 160 Consulting 800,00 good R 176 520.70 units at Engineers Lenyenye EED INEP 01/07/2019 30/06/2020 R 2339 Electrificati Omphile Construction work to electrify None 5 4 Performance was on of 160 **Flectrical** households 200.00 good R 2326 units at and 814.27 Constructio Lenyenye FFD Calibre INFP 01/07/2019 30/06/2020 Design & Managing the project 5 3 3 R 239 Electrificati None Performance was on of 93 940,00 Consulting good R 103 404,37 units at Engineers Motseteng



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Physical Progress to date -Challenges with Assessment SCORE given to **Expenditure Project** Name of Source of Contract Contract End Assessment R-value of name **Service** funding Start date date (Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4-Good 5provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 Hlulani INFP 01/07/2019 30/06/2020 3 3 R 1359 FFD Electrificati Construction work to electrify None 5 Performance was on of 93 Proiects households good 660.00 R 1 353 818.17 units at Contractor Motseteng FFD INFP 01/07/2019 30/06/2020 Design and Administer the 3 R 525 Electrificati Calibre None 3 4 Performance was on of 240 construction of electrification 600,00 Consulting good R 461 890,97 Engineers units at project Mavele INEP EED Electrificati Tshabalala 01/07/2019 30/06/2020 Construction work to electrify None n/a n/a n/a 4 Performance was R 3504 on of 240 Multihouseholds good 00,000 R 1 911 036,86 Purpose units at Workshop Mavele EED Electrificati Modikeng INEP 01/07/2019 30/06/2020 Performance was R 1168 Construction work to electrify Poor project n/a n/a n/a 2 on of 80 households execution unsatisfactory 000.00 R 106 308 30 units at Tshamaha nsi FFD Electrificati Simolola INEP 01/07/2019 30/06/2020 Design & Managing the project Insufficient project Performance was R 206 on of 80 Consulting management satisfactory 400,00 R 153 300,00 units at Engineers Dan EED Electrificati Omphile INEP 01/07/2019 30/06/2020 Construction work to electrify 4 3 Performance was R 1606 None 4 on of 80 Contractors households satisfactory 00,000 R 892 548.98 units at Dan EED INEP 01/07/2019 30/06/2020 Design & Managing the project 3 R 206 Electrificati Simolola None 4 4 Performance was on of 140 Consulting satisfactory 400.00 units at Engineers R 226 836,20 Mohlaba Cross FFD INFP R 2 044 Electrificati Kedibone 01/07/2019 30/06/2020 Construction work to electrify None N/A 4 Performance was R 1 919 537.90 on of 140 Constructio households 00.00 good units at n Mohlaba Cross



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to **Assessment Expenditure Project** Name of Source of R-value of name **Service** funding Start date date (Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4-Good 5provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 INFP 01/07/2019 30/06/2020 4 3 R 294 120 FFD Electrificati Simolola Design & Managing the project None 4 Performance was on of 80 Consulting satisfactory units at Engineers Mulati R 124 830,00 FFD INFP 01/07/2019 30/06/2020 R1 168 R 1 061 818.20 Flectrificati Manco Construction work to electrify None N/A 4 Performance was on of 80 households 00,000 **Business** good Units at Enterprise Mulati INEP 3 EED Electrificati Simolola 01/07/2019 30/06/2020 Design & Managing the project None 4 4 Performance was R774 000,00 on of 307 Consulting satisfactory R 488 967,27 Engineers units at Ntsako EED Electrificati INEP 01/07/2019 30/06/2020 Construction work to electrify N/A Performance was R4 48 200,00 Manco None 4 4 on of 307 **Business** households satisfactory R 3 827 217.86 units at Enterprise Ntsako EED Operational 01/02/2016 01/02/2020 Specialized Maintenance within R 4 628 000 R 2 694 696.39 Multivear Rhino Contract expired 4 4 Performance was contract/ Consulting the electrical department and extended satisfactory (Metering, Protection & GMR Specialize Engineer need to be Maintenanc 2.1) advertised R 292 561.15 EED Maipe Civil 15/03/2020 30/06/2020 Maintenance of 11kV switchgear None Performance was R 325 025.65 Maintenanc Operational n/a n/a n/a e of 11kV & Electrical good indoor constructio switchgear s at various substations FFD 01/07/2019 30/06/2020 Installing Pre-Cast Plinth R139 548.47 Supply & Ntivomban None Performance was R -Loan n/a n/a n/a Installation go good Consulting of Pre-cast Plinths (Pty Ltd)



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Name of Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment R-value of Expenditure **Project** Narrative required on what work name **Service** funding Start date date service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 R 149 500 EED Parks DBSA 25/03/2020 11/06/2020 N/A 5 Excelled in R 149 500 Completed None Replaceme n/a n/a nt of Electrical performance CC existing Aircon at Council building EED Replaceme Maipe Civil DBSA 17/02/2020 11/08/2020 None 4 Performance good R 297 300 R 297 300.30 Completed n/a n/a nt of & Flectrical Prepaid constructio Meters at n Mielkloof and Tarentaal rand ESD 2017/09/17 2020/09/01 1 279 569.10 Repair and Wanga Own Repairs and maintenance of None 4 4 4 Good Orders maintenanc projects mechanical works performance by issued as e of all the service need arises equipment' provider s on all water pumps and pump stations Repairs and maintenance of ESD MANCO 2017/10/17 2020/10/01 650 760.76 Repair and Own None 4 4 4 Good Orders mechanical works maintenanc business performance by issued as e of all enterprise the service need arises equipment' provider s on all water pumps and pump stations



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Name of Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment R-value of Expenditure **Project** Narrative required on what work service provider (Scale 1-5) 1 - Poor comments (reason name **Service** funding Start date date service provider contract (Year to date) was done by service provider) performance 2 - Fair 3-Average 4 - Good 5 provider for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 ESD Hulelasi 2017/04/01 2020/04/01 Water delivery as per None 4 591 489.10 Hiring of Own 4 No order issued Orders n/a n/a water constructio programme and emergencies this quarter issued as need arises tankers to n and deliver projects water in Greater Tzaneen Municipality Area Water delivery as per ESD Hiring of Mathothoka Own 2017/04/01 2020/04/01 None 4 n/a n/a 4 Good Orders 392 124.80 water trading programme and emergencies performance by issued as tankers to the service need arises deliver provider water in Greater Tzaneen Municipality Area ESD Hiring of Selby Own 2017/04/01 2020/04/01 Water delivery as per None 4 Good Orders 295 539.20 n/a n/a programme and emergencies Constructio performance by issued as water the service need arises tankers to n deliver provider water in Greater Tzaneen Municipality Area



| Table 1 | 1: Evaluation | n of Service | Provider P | erformance | for the Fina | ncial year 2019/2020 | | | | | | | | |
|---------|---|--|-------------------|------------------------|----------------------|--|---|---------|--|-------|---|---|------------------------------------|--------------|
| Dept. | Project name | Name of Service provider | Source of funding | Contract Start date | Contract End date | Physical Progress to date - (Narrative required on what work was done by service provider) | Challenges with service provider performance and/or | service | Assessment SCORE given to service provider (Scale 1-5) 1 - Poor 2 - Fair 3 -Average 4 - Good 5 - Excellent | | Assessment comments (reason for assessment score provided) R-value of contract awarded | | Expenditure (Year to date) | |
| | | | | | | | interventions | Qtr. 1 | Qtr.2 | Qtr.3 | Qtr.4 | | | |
| ESD | Hiring of water tankers to deliver water in Greater Tzaneen Municipality Area | Bukuta Constructio n and plant hire | Own | 2017/04/01 | 2020/04/01 | Water delivery as per programme and emergencies | None | 4 | n/a | n/a | 3 | Water tanker had breakdowns | Orders issued as need arises | 1 346 120.33 |
| ESD | Maintenanc e of tarred roads | Moepeng Trading 40 | Own | 05/2017 | 05/2020 | Tarred roads patching | None | 4 | 4 | 4 | 4 | Good performance by the service provider | Orders issued as need arises | 2 111 453.29 |
| ESD | Maintenanc e of tarred roads | Makasana Constructio n | Own | 05/2017 | 05/2020 | Tarred roads patching | None | 4 | 4 | 3 | 4 | Good performance by the service provider | Orders issued as need arises | 2 470 115.29 |
| ESD | Maintenanc e of tarred roads | Selby Constructio n | Own | 05/2017 | 05/2020 | Tarred roads patching | None | n/a | n/a | 5 | n/a | No order issued this quarter | Orders issued as need arises | 954 428.00 |
| ESD | Maintenanc e of tarred roads | Kamojoe Trading & Projects | Own | 05/2017 | 05/2020 | None | None | n/a | n/a | n/a | n/a | No order issued this quarter | Orders issued as need arises | Nil |
| ESD | Machine hire | Selby Constructio n | Own | 05/2017 | 05/2020 | Grading of gravel roads, regravelling and TLB hire. | None | 4 | 4 | n/a | n/a | No order issued this quarter | Orders issued as need arises | 533 058.00 |
| ESD | Machine hire | Kamojoe Trading & Projects | Own | 05/2017 | 05/2020 | Grading of gravel roads, regravelling and TLB hire. | None | 4 | 4 | 4 | 4 | Good performance by the service provider | Orders issued as need arises | 1 071 075.00 |



| | | | | | | ncial year 2019/2020 | Ob - 11 | 1 4- | | 20DE: | 4- | | D | T |
|-------|--|---|-------------------|------------------------|------------|--|---|--|-------|----------|---|---|------------------------------------|---------------|
| Dept. | Project name | Name of Service provider | Source of funding | Contract Start date | date | Physical Progress to date - (Narrative required on what work was done by service provider) | Challenges with service provider performance and/or | provider service provider (Scale 1-5) 1 - Poor 2 - Fair 3 - Average 4 - Good 5 - Excellent | | 1 - Poor | Assessment comments (reason for assessment score provided) R-value of contract awarded | | Expenditure (Year to date) | |
| | | | | | | | interventions | Qtr. 1 | Qtr.2 | Qtr.3 | Qtr.4 | | | |
| ESD | Machine hire | Selema Plant hire Constructio n C.C. | Own | 05/2017 | 05/2020 | Grading of gravel roads, regravelling and TLB hire. | None | 4 | 4 | 4 | 4 | Good performance by the service provider | Orders issued as need arises | 1 386 606.18 |
| ESD | Machine hire | Bukuta BK | Own | 05/2017 | 05/2020 | Grading of gravel roads, regravelling and TLB hire. | None | 4 | 4 | 4 | 4 | Good performance by the service provider | Orders issued as need arises | 2 900 322.20 |
| ESD | Maintenanc e of storm water Drainage systems | Selby Constructio n | Own | 05/2017 | 05/2020 | None | None | n/a | n/a | n/a | n/a | No order issued this quarter | Orders issued as need arises | Nil |
| ESD | Maintenanc e of storm water Drainage systems | Kamojoe Trading & Projects | Own | 05/2017 | 05/2020 | None | None | n/a | n/a | n/a | n/a | No order issued this quarter | Orders issued as need arises | Nil |
| ESD | Maintenanc e of storm water Drainage systems | Rekhuditse | Own | 05/2017 | 05/2020 | None | None | n/a | n/a | n/a | n/a | No order issued this quarter | Orders issued as need arises | Nil |
| ESD | Upgrading of Road D1350: Moruji to Maswi/Kwe shokolowe from Gravel to Tar | Quality Plant Hire/ Expectra 388 JV | MIG/Own | 05/09/16 | 16/01/2019 | Complete. There are defects that have developed since completion of the project. | The Contractor is still on defects liability period. The PMU office has requested the Consultant to instruct the Contractor to attend to the defects. | 3 | 3 | 3 | n/a | No performance in the 4th quarter | R 127 904 235 | R 127 904 235 |



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Contract Physical Progress to date -Challenges with Assessment SCORE given to Assessment Expenditure **Project** Name of Source of Contract End R-value of name **Service** funding Start date date (Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) provider performance 2 - Fair 3-Average 4-Good 5for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 MIG 05/09/16 16/01/2019 4 R10 560 R10 560 **FSD** Makasela Complete. There are defects that The Contractor is 4 Good Upgrading of Road Consulting have developed since still on defects performance by 147.82 147.82 D1350: an Projects completion of the project. liability period. the service Moruji to The PMU office provider Maswi/Kwe has requested the shokolowe Consultant to from Gravel instruct the to Tar Contractor to attend to the defects. ESD MIG 11/09/17 2020/11/06 91% Progress. The Contractor is 4 4 4 Good R 2308 R 2 308 257 Upgrading Makasela The Legal Consulting currently busy with construction Department has performance by 257 Lenyenye an Projects of the hawker stalls and ancillary issued the illegal the service Taxi Rank works in the ablution and storage provider occupier with an facility. The access road has eviction order and been completed and the only the Contractor is outstanding work is road busy with markings and furniture. construction of the stalls MIG 91% Progress. The Contractor is R 4 394 456 2019/11/06 2020/11/06 4 R 9882 Upgrading Mabule The Legal n/a Good Rail and currently busy with construction performance by Department has 609 Infrastructu of the hawker stalls and ancillary issued the illegal the service Lenvenve Taxi Rank re works in the ablution and storage occupier with an provider facility. The access road has eviction order and been completed and the only the Contractor is outstanding work is road busy with markings and furniture. construction of the stalls MIG 11/09/17 R 6 328 113 ESD Upgrading Letsopa 31/01/2021 Contract has been terminated none 4 4 Good R 6328 of Mulati Project and the matter awaits court performance by 112 Access Managers outcome. A Bid Specification the service Road and Meeting has been held and we provider now await advertisements for a Consulting Engineers Contractor.



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment Expenditure **Project** Name of R-value of name **Service** funding Start date date Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 MIG 31/01/2019 31/01/2021 3 R 26 824 R 17 352 601 **ESD** Upgrading Tshiamiso Contract has been terminated Contract has n/a n/a n/a Contract has been of Mulati Trading and the matter awaits court been terminated terminated and 513 235 Access outcome. and the matter the matter awaits Road awaits court court outcome. outcome. ESD MIG 11/09/17 28/05/2020 Project is on Practical 5 Good R 5 510 513 R 5510513 Upgrading Ryntex none 4 4 Consulting Completion performance by Lenyenye Engineers the service to provider Khujwana Access Road ESD Selby MIG 2018/11/15 2020/09/15 Project is on Practical 5 5 4 Good R 32 699 128 R 32 642 714 Upgrading none Constructio Completion performance by Lenvenve n the service to provider Khujwana Access Road FSD Upgrading Ryntex MIG 11/09/17 Depending Complete. 5 n/a Good R 1 231 211 R 1 095 389 none Consulting performance by on the Mbambam Engineers appointment the service encisi of the provider contractor Access Road ESD MIG 2018/11/15 2019/09/15 R 7 242 R 7 709 708 Upgrading Makasana Complete. 4 n/a Good none 4 of Constructio performance by 418.52 Mbambam the service n encisi provider Access Road



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Contract Physical Progress to date -Challenges with Assessment SCORE given to Assessment Expenditure **Project** Name of Source of Contract End R-value of name **Service** funding Start date date (Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 AM MIG 11/09/17 77% Progress. The contractor 5 5 4 R 921 563.32 R 843 856 **FSD** Constructio Depending Good none n of Mawa Consulting on the has completed the lavers works performance by Block 12 Engineers appointment and there are currently busy with the service Low level of the the surfacing. provider bridae contractor 11/09/17 ESD MIG 77% Progress. The contractor 4 R 2 030 906 R 843 856 Constructio Matome wa Depending none 3 Good n of Mawa Monareng on the has completed the layers works performance by Block 12 Security appointment and there are currently busy with the service I ow level and of the the surfacing. provider bridge Projects contractor ESD Upgrading Makasela MIG 2018/09/07 Depending 75% Progress. The contractor 4 Good R 4 580 202 R 2 995 039 none of Relela has 1.7km of the road and they performance by Consulting on the an Projects are currently busy with Access appointment the service stabilisation of the remaining Road of the provider contractor 1km and construction of wing walls on the culverts. FSD I eb P MIG 2018/09/07 Depending 75% Progress. The contractor 4 4 Good R 16 252 448 R 6 538 684 Upgrading none of Relela Constructio on the has 1.7km of the road and they performance by appointment Access n are currently busy with the service Road of the stabilisation of the remaining provider contractor 1km and construction of wing walls on the culverts. FSD MGM-MIG 2018/09/07 45% Progress. The Contractor is The project is Project is behind R 6 047 268 R 4 927 867 Mmatapa Depending to Leseka **BLUHRAY** on the busy with box cut excavations on behind schedule. schedule **ENGINEER** Road 2, construction of the sub-Access appointment We have Road S of the base on Road 1 and stockpiling requested the of material from the borrow pit. Contractor to contractor submit a revised program and acceleration plan.



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Physical Progress to date -Challenges with Assessment SCORE given to Assessment Expenditure **Project** Name of Source of Contract Contract End R-value of name **Service** funding Start date date (Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 MIG 2018/09/07 4 3 R 35 572 R 8 873 348 **FSD** 7acks Depending 45% Progress. The Contractor is The project is 4 Project is behind Mmatapa to Leseka Business on the busy with box cut excavations on behind schedule. schedule 166.85 Access Enterprise appointment Road 2, construction of the sub-We have Road of the base on Road 1 and stockpiling requested the of material from the borrow pit. Contractor to contractor submit a revised program and acceleration plan. FSD MIG 11/09/17 47% Progress. The contractor 4 Good R 5 805 316 R 4 150 083 Nelson Conceptual Depending none Ramodike has stabilised 1.3km, where they Engineers on the performance by are currently busy with kerbing, High appointment the service School of the paving and construction of Vprovider Access contractor drains. And on the other Road remaining km they are currently busy with layers works. MIG 11/09/17 47% Progress. The contractor R 34 148 923 R 6 646 492 ESD Nelson Selby Depending 3 4 Good none Ramodike Constructio on the has stabilised 1.3km, where they performance by appointment are currently busy with kerbing, High n the service paving and construction of V-School of the provider contractor drains. And on the other Access Road remaining km they are currently busy with layers works. FSD MIG 43543 2020/03/19 67% Progress. The contractor R 3 619 304 R 3 275 743 There are Eskom 4 4 Good Mopye Mosomo 4 has completed 610m of paving Hiah Consulting Poles within the performance by School (150m of concrete slab and 450 road reserve. We Engineers the service Access of concrete paving) and they are had done all provider Road currently busy with layer works process for the relocation with Eskom. However, Eskom is yet to relocate the Poles. We have Escalated the matter to Coghsta for intervention



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Expenditure Dept. Name of Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment R-value of **Project** Narrative required on what work name **Service** funding Start date date service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 ESD MIG 43543 43909 67% Progress. The contractor There are Eskom 4 R 20 411 R 7 828 078 Eternity Good Mopye Hiah Star has completed 610m of paving Poles within the performance by 939 Investment (150m of concrete slab and 450 road reserve. We School the service of concrete paving) and they are Access s had done all provider Road currently busy with layer works process for the relocation with Eskom. However, Eskom is yet to relocate the Poles. We have Escalated the matter to Coghsta for intervention MIG 22/01/2019 R 1485483 ESD **KMSD** 22/10/2019 Contract has been terminated The project is on 3 3 Good R 1 566 993 Upgrading of Engineerin and the matter awaits court. performance by tender CODESA Tender is on evaluation stage the service Consultant to Hani provider Street s Paving ESD Upgrading **Tshiamiso** MIG 22/01/2019 22/10/2019 Contract has been terminated Contract has 3 n/a n/a n/a Contract has been R 9217611 R 7 258 386 of Trading and the matter awaits court. been terminated terminated and 235 CODESA and the matter the matter awaits to Hani awaits court court outcome. Street outcome. Paving



Table 11: Evaluation of Service Provider Performance for the Financial year 2019/2020 Dept. Name of Source of Contract Contract End Physical Progress to date -Challenges with Assessment SCORE given to Assessment R-value of **Expenditure Project** name **Service** funding Start date date Narrative required on what work service provider service provider (Scale 1-5) 1 - Poor comments (reason contract (Year to date) was done by service provider) 2 - Fair 3-Average 4 - Good 5 provider performance for assessment awarded and/or Excellent score provided) interventions Qtr. 1 Qtr.2 Qtr.3 Qtr.4 ESD MSW 03/09/2018 30/12/2018 5 5 5 R 11 700 R 4 218 795 Upgrading Own The project is at detail design None Good stage and the budget provision is of civic project performance by 000 for professional fees only and centre. Managers the service community and installation of lift in the civic provider Consulting centre services offices, old Engineers fire station and installation of lift in the civic centre FSD Immaculate Own 03/09/2018 30/12/2018 98% complete None 3 Good R 1 500 980 R 1705 601 Upgrading of civic Manageme performance by nt / V3F JV centre. the service community provider services offices, old fire station and installation of lift in the civic centre The Project was R 340 000 PED GTM 0102/2019 31/01/2021 The Project was concluded on 5 R 340 000 Land Audit Jacques 5 n/a none n/a Du toit the 5th of November 2019. completed within Associates the time frame. PED GTM R 908 500 Nil Formulatio Matete 1st 30th The service provider submitted a The service The contract with n of Land draft LUS document which was Consulting Sept.2018 provider has service provider August, Use 2019 not approved failed to technical has expired. Scheme submission as per **SPLUMA** requirements on LUS



6. Progress with implementing recommendations of the 2018/19 APR

The recommendations made in the 2018/19 Annual Performance Report were compiled into an action plan and progress monitored throughout the 2019/20 financial year. The table below reflects the progress made with the implementation of these recommendations.

| | APR Recommendation | Responsible Dept | Timeframe | Progress Made by 30 June '20 | Challenges | Interventions Required |
|---|---|---|--------------|--|--|--|
| 1 | The capacity of the in-house Credit control section of the Revenue Division should be strengthened to be able to support the meter reading service provider. | CORP | 30 June '20 | 2 Clerk positions in revenue division are budgeted for 2019/2020, however they are not yet filled due to financial constraints. | The positions were not filled due to financial constraints | Waiting for the finances of Council to improve, then the vacancies will be advertised |
| 2 | Cost benefit analysis be conducted on the current outsourced function, to consider the option of procuring speed cameras and conduct speed law enforcement inhouse. | of procuring conduct speed law enforcement in-house after the | | conduct speed law enforcement in-house after the | None None | |
| 3 | Risk Management Unit to investigate the variations on MIG expenditure. | ММ | 31 Oct '19 | A private investigator was appointed to do investigations on some MIG projects. The report from Risk and Compliance will only be made available upon receipt of PI report to avoid duplication of work. A session was held with Director Engineering and PMU regarding the variations, if any. | None | None |
| 4 | Month to month reconciliation of expenditure on grant funded and all capital projects should be done between service departments and the expenditure division. | CFO | Monthly | Grants reconciliations are done monthly. | There is historic unresolved issues regarding the MIG grant | Engagements with COGHSTA in progress |
| 5 | The implementation of capital projects over multi- financial years should be avoided, as this increases the risk or irregular expenditure and puts extra strain on project management functions. | EED | 31 March '20 | EED has one multi-year project. It is not possible to implement the project in one financial year, due to the magnitude of the scope and the waiting period for long lead material. Up to so far some of the of long lead material have been delivered on site | Insufficient budget for the project. Price escalations on materials. Additional scopes of work | Sufficient funding required for project to be completed. |
| | | ESD | 31 March '20 | Projects are not awarded in different phases. Contractors are awarded the entire scope of work for implementation in two (2) financial years but without interruptions to avoid extra expenses | None | None |
| 6 | That the implementation of shift work be considered in units were individual exceed the 40hour a month limit on overtime. | CORP | 30 June '20 | Shift work is being implemented on limited basis. | The delay in approval of Draft Overtime Policy | The issue of overtime is being addressed through a draft policy. The implementation of shift work and restructuring off working hours is a |

| M 40 | | # |
|------|---------|---|
| M | | V |
| | YY | |
| 1 | 17 | L |
| E | Joy Joy | > |

| | APR Recommendation | Responsible Dept | Timeframe | Progress Made by 30 June '20 | Challenges | Interventions Required | |
|----|--|---------------------|-------------|---|---|--|--|
| | | | | | | matter to be considered as part of change following review of organisational structure and work study investigation. | |
| 7 | That the Strategic Support unit identify teams that consistently work overtime during weekends and develop a monitoring and evaluation plan to determine the efficiency of the services delivered during normal working hours. | MM | 31 Dec '19 | The recommendation will be included in the quarter three targets. | Capacity in Strategic Support | Strategic support unit to liaise with departments that are affected. | |
| 8 | That each SLA with service providers contain an addendum with measurable, time bound project milestones and Key Performance Indicators. | MM | Ongoing | None | The Municipality does not have contract management unit | Establishment of contract management unit | |
| 9 | That Internal audit unit audit the level of compliance with the SOP for the Evaluation of Service Providers. | ММ | 30 June '20 | The process will be included in our annual plan if approved by the Audit Committee. | Human Capacity. Our work is based on an approved annual plan with budgeted hours. Adhoc requests hampers implementation of the plan as we have limited capacity. Additional hours must be approved by the Audit Committee | Strategic support and the Compliance unit should also assist in the matter | |
| 10 | That the Strategic Support unit assist Directors to improve the quality of monthly Departmental Reports in accordance with the SDBIP and other statutory reporting requirements. | MM | 31 Dec '19 | The quality of monthly Departmental Reports have improved in accordance with the SDBIP and other statutory reporting requirements | None | None | |
| 11 | Internal Audit monthly reports on the non-compliance with performance reporting on the SDBIP should be presented in Management. | MM | Monthly | Strategic Support unit reports repeated non- attendance of IDP steering Committee meetings by a Directors and/or Managers to Municipal Manager for intervention. | None | None | |
| 12 | Individuals who consistently fail to comply with performance reporting requirements should be subjected to disciplinary procedures. | ММ | Ongoing | Individuals who consistently fail to comply with performance reporting requirements are being reported to the MM monthly | None | None | |
| 13 | Strategic Support unit must report repeated non- attendance of IDP steering Committee meetings by a Directors and/or Managers to Municipal Manager for intervention. | MM | Monthly | Strategic Support unit reports repeated non- attendance of IDP steering Committee meetings by a Directors and/or Managers to Municipal Manager for intervention. | None | None | |



| Table 12 | Table 12: Progress made with the implementation of recommendations made in the Annual Performance Report for 2018/19 - Year-end progress | | | | | | | | | | | |
|----------|--|---------------------|-----------|--|--|---|--|--|--|--|--|--|
| | APR Recommendation | Responsible Dept | Timeframe | Progress Made by 30 June '20 | Challenges | Interventions Required | | | | | | |
| 14 | Management must ensure that Council resolutions are funded (covered by the budget allocated for the function), specific (which department must implement) and time bound (when must implementation start and or end) to enable monitoring of implementation. | | Monthly | The Council report template was amended to include financial implications as a measure to address resolutions that are unfunded. | The recommendations to Council are sometimes not specific on who should implement. | Departments should improve in crafting recommendations to Council that includes specific timelines and the relevant departments to implement. | | | | | | |

7. Evaluation of Annual Performance (2019/20)

The information provided in the previous sections provides a detailed picture of the performance of GTM in relation to the planned targets. This section will highlight only those areas viewed as cross cutting areas affecting the performance of the organisation.

7.1 COVID pandemic – national lockdown

During the 2019/20 financial year, most GTM activities were well on track until the national lockdown at end March. The national lockdown brought all projects to a halt with only critical services delivered. Most administrative activities were also brought to a standstill as employees were required to remain home. Not all employees were however able to work from home. The lack of sufficient office space has resulted in a delay in returning to normal administrative capacity.



8. Recommendations for improving institutional performance

The recommendations in this section consider the overall performance of the organisation and only highlights strategic interventions, which are urgently required.

- Fleet management system to be procured for the Engineering Workshop.
- Water and sewer infrastructure renewal programme by WSA. GTM to submit critical projects to WSA for prioritisation.
- 8.3 GTM to budget for the rehabilitation of dilapidated streets.
- 8.4 Monthly meetings between Expenditure (CFO office), PMU Manager and Electrical Projects Manager to reconcile project expenditure.
- Investigations into the root cause of the delay into the appointment of service providers for the Electricity.

The report is hereby submitted in terms of Sec 46 of the Local Government: Municipal Systems Act 32 of 2000. I hereby certify that the report is a true reflection of the Greater Transen Municipality's performance against the 2019/25 Drightel and Revised Service Delivery Budget Implementation Plan, as approved by the Mayor and Council.

Approved by

Mr. BS Methola

-

2/8/10/2020

Page 144 of 145